

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 19/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 18/10/2006 06:00		Report End Date/Time 19/10/2006 06:00	Report Number 21
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 98,015	Cumulative Cost 2,383,493
Management Summary Complete clean up of rig and rig equipment. RIH with 4"DP to 13-3/8" shoe and circulate hole clean. Rih with pumps on and tag casing stub at 1568.5m. Circulate hole clean. P/u and M/u cementing lines. Attempt to Rih to cementing depth but loosing weight. P/u with over pull. Pull back to the shoe. Heavy grease like substance on the outside o the DP. Reverse circ DP and casing annulus clean. Attempt to wash in hole but unable to make headway. P/u with 20 klbs overpull. Decision made to Pooh.			
Activity at Report Time Pooh with DP.			
Next Activity Research a method to break down and remove the heavy grease like substance from the hole			

Daily Operations: 24 HRS to 19/10/2006 06:00

Well Name Bream B16			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI plug and perforate	
Report Start Date/Time 18/10/2006 06:00		Report End Date/Time 19/10/2006 06:00	Report Number 2
AFE or Job Number L0503G036	Currency AUD	Total Original AFE Amount 185,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 19,955	Cumulative Cost 39,910
Management Summary Crews fkt to BMB, Schlumberger mechanic repair reel unit. Check HPI plug. Wait on weather winds in excess of 40 knots.			
Activity at Report Time SDFN			
Next Activity Set plug and perf			