

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 14/02/2007 06:00

Well Name Bream A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon	
Report Start Date/Time 13/02/2007 06:00		Report End Date/Time 14/02/2007 06:00	Report Number 7
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
	AUD	1,350,000	
Days Ahead/Behind 0.6		Daily Cost Total 77,583	Cumulative Cost 568,230
Management Summary Rih with tapered cementing string and tag HUD at 3181.9m circulate hole clean with 330 bbls of sea water. Pump 2 balanced cement plugs from 3180m to 3015.3m, Wait on cement. Lubricate the A-18 S/A full of ISW. Rih and tag cement at 3015.3m and pressure test to 1000 psi solid.			
Activity at Report Time Mixing inhibitor and prepare to circulate.			
Next Activity Circulate well to 360 bbls of ISW. Pooh and nipple down Bop stack.			

Daily Operations: 24 HRS to 14/02/2007 06:00

Well Name Flounder A23A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan RST-A log, set MPBT and perforate	
Report Start Date/Time 13/02/2007 06:00		Report End Date/Time 14/02/2007 06:00	Report Number 2
AFE or Job Number L0503G040	Currency AUD	Total Original AFE Amount 300,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 29,932	Cumulative Cost 59,864
Management Summary Swap lubricator onto the main hook, and pulled a bind to break the weak point. Rig-down schlumberger off of well and conduct diagnostic repairs to Schlumberger unit. RIH with LIB and confirmed rope socket access. RIH with fishing toolstring and latched Schlumberger tools. POOH. Schlumberger tools inspected and tested OK at surface. Rigged-down extended lubricator. Rigged down Halliburton. Schlumberger to rig-up once logging unit has been reassembled and tested as "OK" after diagnostic strippdown of drum drive system.			
Activity at Report Time Rig lubricator onto "big" hook.			
Next Activity Rig-up Schlumberger to continue with program.			