

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/03/2007 06:00

Well Name

Snapper A19

Rig Name

Rig 22

Company

Imperial Snubbing Services

Job Subcategory
Plan

Plug and Abandon the A-19

Report Start Date/Time

8/03/2007 06:00

Report End Date/Time

9/03/2007 06:00

Report Number

5

AFE or Job Number

40000470 - Rig Move.

Currency

AUD

Total Original AFE Amount

1,516,470

Total AFE Supplement Amount

1,804,000

Days Ahead/Behind
Daily Cost Total

74,836

Cumulative Cost

390,331

Management Summary

Cont with R22 R/d. Loaded the Far Scandia but had to hold-off due to sea state for several hours. Completed loading Far Scandia for Interrig to CBA. Serviced the Lady Karri Ann, 3 lods up, 6 down. Currently 65% rigged down, and 34% of total rig move.

Activity at Report Time

Cleaning and stacking Ancillary Equipment for R/D

Next Activity

Prepare machinery deck for rig-down

Daily Operations: 24 HRS to 9/03/2007 06:00

Well Name

Bream B10

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory
Plan

Replace Xmas tree

Report Start Date/Time

8/03/2007 06:00

Report End Date/Time

9/03/2007 06:00

Report Number

18

AFE or Job Number

46000482

Currency

AUD

Total Original AFE Amount

200,000

Total AFE Supplement Amount
Days Ahead/Behind
Daily Cost Total

16,867

Cumulative Cost

276,039

Management Summary

Standing by waiting on the weather

Activity at Report Time

SDFN

Next Activity

Reconfigure the Gas lift valves, Circulate the fluid from PA