APACHE CORPORATION Daily Drilling Report

WELL NAME																DAT	E
DORY-1																14-	11-2008
API#		24 HR	S PRO	OG		TMD)				T۱	VD				REF	T NO
ОН		263.0	0 (m)			3,21	8.00 (m)				3,	216.93 (m))			17	
RIG NAME NO			FIELD	NAME			AUT	H TMD		PLANNE	D D	ow	DOL		DFS / KO		WATER DEPTH
OCEAN PATRIOT			DORY				3,82	1.50 (m)		26.02 (d	ays))	13.40 (days))	9.85 (day	s)	518.48 (m)
SPUD DATE	Rig Release		WE	LL SUPE	RVISOR							OIM					PBTMD
04-11-2008			PA	AT BROWI	N / DAVID SYN	/INGT	ON					DENNIS G	ORE				
REGION			DIS	STRICT				STATE	/ PROV					RIG PH	IONE NO		RIG FAX NO
AUSTRALIA			OF	FSHORE				VICTOR	RIA					(08) 93	38 5640		
AFE # 096 08EE6				AFE COS	TS				DAILY C	OSTS				сими	LATIVE CO	STS	
DESCRIPTION:				DHC:	26,682,148	8			DHC:	918,632	2			DHC:	15,592	,619	
Vertical Exploration	n Well.			DCC:					DCC:					DCC:			
				CWC:					CWC:					CWC:			
				Others:					Others:					Others	s:		
				TOTAL:	26,682,148	8			TOTAL:	918,632	2			TOTA	L: 15,592	,619	
DEFAULT DATUM	/ ELEVATION			LAST	SAFETY MEE	TING	BLOCK					FORMATIO	N			ВН	A HRS OF SERVICE
ROTARY TABLE /	21.50 (m)			14/11	/2008		VIC-P59					LATROBE /	VOLADOR /	SELENI	E	11	.00
LAST SURVEY						L	AST CSG S	HOE TES	ST (EMW)	LAST	CA	SING		N	EXT CASIN	3	
MD 2,93	8.52 (m)	NC 1.	.23°	A	ZM 64.27	° 1	.34 (sg)			340.0	000 r	mm @ 1,534	.1 m	17	77.800 mm	@ 3,8	00.0 m

CURRENT OPERATIONS: Drilling 216mm (8-1/2") hole at 3436m.

24 HR SUMMARY: M/U RR bit and NB stab. RIH Quad Combo BHA and shallow tested same - OK. RIH to shoe, slipped and cut drilling line. RIH and conducted MAD run

from 2780m to 2875m. RIH and drilled 216mm (8-1/2") hole from 2955m to 3218m. Avg ROP 35.1m/hr.

24 HR FORECAST: Drill 216mm (8-1/2") hole. POH.

OPERATION SUMMARY

From 0:00	To 1:00	HRS 1.00	Phase	Operation	PT/NPT	NPT CODES	A CTIVITY CHAMA DV
0:00	1:00	1.00				NFT CODES	ACTIVITY SUMMARY
			P-DRL	TRIPBHA	PP		POOH to bit. Near bit stabiliser 25mm (1") undergauge at bottom of blades and bit rung out. Broke off bit and near bit stabilizer and laid out same. Made up new 214mm (8-7/16") near bit stabilizer and re-run bit and RIH. Offline: Downloaded memory data from BAT tool.
1:00	1:30	0.50	P-DRL	LWD	PN	MW	Broke out failed AFR tool and laid out. Picked up and made up back-up. Offline: Assessed AFR memory data - questionable below 1900m.
1:30	2:00	0.50	P-DRL	LWD	PP		Picked up MWD/LWD stand from derrick consisting of PWD, ALD + CNP and HOC. Cleaned wet connects prior to make up.
2:00	3:00	1.00	P-DRL	LWD	PP		Plugged into HOC and AFR tools. Checked tool string - OK. Initialized same.
3:00	4:00	1.00	P-DRL	LWD	PN	MW	Made up float sub with re-dressed ported float. Picked up back-up BAT. Broke off back-up ACAL and laid out. Made up primary ACAL. Note: Back-up BAT tool needed due to difficulties with downloading useable data from primary tool. No batteries for back-up ACAL - primary ACAL broken off primary BAT and made up to tool string. Laid out 127mm drill pipe single to pipe deck.
4:00	4:30	0.50	P-DRL	LWD	PP		Loaded RA sources into ALD and CNP LWD tools.
4:30	5:00	0.50	P-DRL	TRIPBHA	PP		Picked up and RIH 2 x stands 171mm (6-3/4") drill collars.
5:00	5:30	0.50	P-DRL	LWD	PP		Picked up 1 x stand 127mm (5") DP. Made up TDS and shallow tested MWD at 2.65m³/min (700gpm) - OK.
5:30	6:00	0.50	P-DRL	TRIPBHA	PP		Picked up and RIH 2 x stands 171mm (6-3/4") drill collars and 127mm (5") HWDP (including drilling jar) from derrick to 383m.
6:00	7:00	1.00	P-DRL	TRIP	PP		Picked up 18 joints 127mm (5") drill pipe from pipe deck and RIH BHA from 383m to 553m.
7:00	8:30	1.50	P-DRL	TRIP	PP		RIH 127mm (5") drill pipe from 553m to 1507m. Avg tripping speed 636m/hr.
8:30	9:00	0.50	P-DRL	CUTDL	PP		Held JSA. Made up TIW valve and side-entry sub. Rigged up surface lines for circulating during slip and cut. Rigged up to hang off block.
9:00	11:00	2.00	P-DRL	CUTDL	PP		Slipped and cut 27m drilling line. Function tested crown-o-matic. Note: Circulated through side-entry sub at 2.27m³/min (600gpm).
11:00	13:00	2.00	P-DRL	TRIP	PP		RIH 127mm (5") drill pipe from 1507m to 2780m. Avg tripping speed 636m/hr.
13:00	16:00	3.00	P-DRL	SLOG	PN	MW	Conducted MAD run from 2780m to 2875m at controlled rate of 50m/hr with 2.27m³/min (600gpm) and 60 rpm.
16:00	16:30	0.50	P-DRL	RMWASH	PP		Washed and reamed from 2875m down to 2955m - hole condition good. Note: MWD/LWD tools failed while washing to bottom. Pulse detected at surface but no useable signal from tool string decoded. Cycled pumps (2-2-2 cycle) and attempted to mode switch HCIM - unsuccessful.
16:30	0:00	7.50	P-DRL	DRLG	PP		Drilled 216mm (8-1/2") hole from 2955m to 3218m. Avg ROP 35.1m/hr. Boosted riser

APACHE CORPORATION Daily Drilling Report

Page 2 of 4

WELL NAME
DORY-1

API # 24 HRS PROG TMD TVD REPT NO
OH 263.00 (m) 3,218.00 (m) 3,216.93 (m) 17

OPERATION SUMMARY

From	То	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
							while drilling with 1.51m³/min (400gpm) and 2,068kPa (300psi).
							11.3 - 18.1MT (25 - 40klbs) WOB, 60 - 120 rpm, 10.8 - 19.0kN.m (8 - 14kft.lbs) torque, 2.82m³/min (745gpm) flow rate, 27,752kPa (4025psi) SPP, 172.4MT (380klbs) string weight up, 161.1MT (355klbs) string weight down, 165.6MT (365klbs) string weight rotating.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600

00:00 - 06:00hrs: Drilled 216mm (8-1/2") hole from 3218m to 3436m. Ave ROP 36.3m/hr.

11.3 - 18.1MT (25 - 40klbs) WOB, 60 - 120 rpm, 10.8 - 36.6kN.m (8 - 27kft.lbs) torque, 2.82m³/min (745gpm) flow rate, 28,200kPa (4090psi) SPP, 176.9MT (390klbs) string weight up, 167.8MT (370klbs) string weight down, 172.4MT (380klbs) string weight rotating.

Note: String rotation stalled while drilling at 3285m - no increase in standpipe pressure. Worked torque out of string and worked pipe with 22.6MT (50klbs) overpull. Regained rotation and reamed single from 3285m to 3276m. Washed and reamed back to bottom - hole condition good.

HSE: 1 FAC reported. Welder had piece of debris lodge in eye despite appropriate PPE being worn. Report to follow.

Total Stop cards - 76 (21 unsafe, 55 safe).

Pulser Sub

Logging While Drilling

MWD Tool

Integral Blade Stabilizer

JSA - 30, PTW - 11.

$\overline{}$	-		Λ.	T /
ĸ	ΙT	1)	Δ	TΑ

BIT / RUN	SIZE	MANUFACTURER	TYPE	SERIAL	JETS OR TFA	DEPTH IN / DATE IN	I-O-D-L-B-G-O-R
	(mm)			NO			
3RR / 4	216.0	SMITH	Mi519BPX	JX5589	5x13	1,537.00 / 11-11-2008	4-8-RO-S-X-1-BT-PR
4RR / 5	216.0	HUGHES CHRISTENSEN	HC506ZX	7211635	6x14	2,955.00 / 14-11-2008	5-2-CR-N-X-I-BT-TD

BIT OPERATIONS

								BILC	PER	AHONS	•									
BIT	/ RUN	WOB		RPM	F	LOW	PRE	SS P	BIT	HRS		24 Hr PRO	G 24 F	IR ROI	P CUI	M HRS	0	CUM PRO	og	CUM ROP
41	RR/5	19/14		80/100 2,797.40			26,6	26,615 4091		3.58		114.00		31.8		3.58		114.00		31.8
LCM:				М	UD PRO	PER	TIES				N	IUD TYPE	:: KC	L/P	OLYMER	2				
VIS (s/I)	PV/YP (cp)/(Pa)	GE) (Pa		WL/F (ml/30		FC/T.S (mm)/		OIL/W		% SAND/ (%)/(sg		pH/Pm (mL)	Pf/	Mf L)	CI (ppm)	Ca (ppm)	H2S (%)	KCL (ppm)	LGS (%)
53	13/26	9/1	0	7	6	1/3				0										2
Density	(sg)	1.15						PP			DAIL	COST	3507	CUI	M COST	309,19	95	%0	IL	
ВНА	5	J	AR S/N	176	02018			BHA /	HOL	E CONI	OITIC	ONS		JAF	R HRS	91.50)	BI	Т	4RR
BHA V	VT BELOW JA	ARS	STR	ING WT U	JP		STRIN	NG WT DN STRING WT ROT TORQUE/UNITS						ВН	A LENG	тн				
	23 (tonne)		170	0 (tonne)			156	(tonne)		16	3 (tonr	ne)		16	(kN-m)			38	33.80 (m	1)
		ITEM DESC	CRIPTIC	ON				NO JTS		LENG	TH	C).D		I.D	C	ONN	SIZE	co	NN TYPE
		Heavy Weigl	nt Drill P	Pipe			17			158.7	9	12	7.00		79.38					
		Hydrau	ic Jar				1			9.36	i	158.70		69.85						
		Heavy Weigl	nt Drill P	Pipe			6			56.17	7	127.00		79.38						
		Spiral Dr	ll Collar					12		112.9	2.92 171.40		1.40	69.85						
Integral Blade Stabilizer					1		1.78		21	6.00		73.02								
Logging While Drilling					1		8.65	i	17	1.40		47.63								
		Float	Sub					1		0.78		17	1.40		73.02					
		Pulser	Sub					1		3.06	i	17	1.40		47.63					

2.70

7.89

2.51

1.22

1

171.40

171.40

171.40

212.70

47.63

47.63

47.63

73.02

APACHE CORPORATION Page 3 of 4 **Daily Drilling Report** WELL NAME DATE DORY-1 14-11-2008 API# 24 HRS PROG TMD REPT NO TVD OH 263.00 (m) 3,218.00 (m) 3,216.93 (m) 17 ITEM DESCRIPTION NO JTS LENGTH I.D CONN SIZE CONN TYPE Logging While Drilling 9.57 171.40 47.63 MWD Tool 2.70 171.40 73.02 Integral Blade Stabilizer 1 1.67 214.30 73.02 Pony Drill Collar 1 2.53 171.40 47.63 Near Bit Stabilizer 1 1.17 214.30 73.02 Polycrystalline Diamond Bit 0.33 216.00 73.02 1 **CASING** DESCRIPTION SIZE WEIGHT GRADE SETTING DEPTH ОН SURFACE 340.00 1,534.14 ОН CONDUCTOR 762.00 585.00 MUD PUMPS/HYDRAULICS **SPR** STROKE SPM LINER FLOW SPP: 26,615 (kPa) SPM **PPSR** # 1 304.80 40 152.40 647 PUMPS # 1 86/30/40/50 26,615/2,482/3,172/3,93 #2 304.80 30 152.40 485 PUMPS # 2 87/30/40/50 26,615/2,482/3,241/4,06 #3 304.80 94 152.40 1521 8 HP: 0.521 (kW/cm²) PERSONNEL DATA COMPANY HRS COMPANY QTY HRS QTY **BRANDT** SUBSEA 7 8 KEMTECH BAKER ATLAS 8 DOWELL 2 DODI 56 SPERRY SUN 4 **BJ CASING** 4 VETCO вні APACHE **TOTAL PERSONNEL ON BOARD: 93** SUPPORT CRAFT REMARKS TYPE FAR GRIP On Location. NOR CAPTAIN In Geelong. FAR SKY On Location. HELICOPTER JYN (Pax On - 5, Pax Off - 7) MATERIALS/CONSUMPTION ITEM UNITS USAGE ON HAND ITEM UNITS USAGE ON HAND BARITE BULK MT 139 BENTONITE MT 43 CEMENT МТ 102 DIESEL m3 498 WATER, POTABLE WATER, DRILLING 29 338 35 789 m3 m3 **WEATHER** TIME SWELL WAVE WIND SPEED/DIR **GUST SPEED/DIR** TEMP HT/DIR/PER HT/DIR/PER 1.00/45.00/3 0.20/45.00/3 9 8/45 00 00:00 **DECKLOG** MAX VDL ACT VDL AVG VDL LEG PEN (BOW) LEG PEN (PORT) LEG PEN (S BOARD) 2560 2082 2082

APACHE CORPORATION

Page 4 of 4

Daily Drilling Report

WELL NAME						
DORY-1				14-11-2008		
API#	24 HRS PROG	TMD	TVD	REPT NO		
ОН	263.00 (m)	3,218.00 (m)	3,216.93 (m)	17		

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
09-11-2008 / 41,370	09-11-2008 / 41,370	10-11-2008 / 17,238	10-11-2007	24-11-2007	09-11-2008			09-11-2008

INCIDENT REPORT

INCIDENTS TYPE FIRST AID LOST TIME? NO

INCIDENTS DESCRIPTION

ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	185	2	183	3	164
4	165	5	183	6	182
7	195	8	188	9	
10		11		12	

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
CIRCAL Y	25.00 kg		0.00	96.00
SOLTEX	25.00 kg	26.00	2,305.42	180.00
KWIKSEAL (F)	40.00 lbs		0.00	90.00
POLYSAI	25.00 kg		0.00	60.00
CALCIUM CHLORIDE 74-77%	25.00 kg		0.00	80.00
DRISPAC SL	25.00 kg	5.00	610.95	174.00
SODIUM BICARBONATE - NaHCO3	25.00 kg		0.00	40.00
CAUSTIC SODA - NaOH	25.00 kg		0.00	20.00
KCL BRINE (1.15SG)	1.00 bbl		0.00	0.00
DEFOAM A	25.00		0.00	0.00
FLOWZAN	25.00 kg		0.00	94.00
			0.00	0.00
CIRCAL 60/16	25.00 kg	22.00	389.18	166.00
CITRIC ACID	25.00 kg		0.00	40.00
SAFE-CIDE	25.00	2.00	201.58	46.00
SAPP	25.00 kg		0.00	40.00
OMYACARB 10	25.00 kg		0.00	0.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg		0.00	23.00
BARITE (bulk)	MT		0.00	85.30
KWIKSEAL (M)	40.00 lbs		0.00	90.00
CIRCAL 1000	25.00 kg		0.00	94.00
NUT PLUG	25.00 kg		0.00	0.00
BENTONITE (BULK)	MT		0.00	47.00
GUAR GUM	25.00 kg		0.00	0.00