## APACHE CORPORATION Daily Drilling Report

Page 1 of 4

WELL NAME DATE DORY-1 15-11-2008 API# 24 HRS PROG TMD REPT NO TVD 596.00 (m) OH 3,814.00 (m) 3,812.77 (m) 18 RIG NAME NO FIELD NAME AUTH TMD PLANNED DOW DOL DFS / KO WATER DEPTH OCEAN PATRIOT DORY 3,821.50 (m) 26.02 (days) 14.40 (days) 10.85 (days) 518.48 (m) SPUD DATE Rig Release WELL SUPERVISOR **PBTMD** 04-11-2008 PAT BROWN / DAVID SYMINGTON DENNIS GORE REGION DISTRICT STATE / PROV **RIG PHONE NO RIG FAX NO** OFFSHORE AUSTRALIA (08) 9338 5640 VICTORIA AFE # 096 08EE6 AFE COSTS DAILY COSTS **CUMULATIVE COSTS** DESCRIPTION: 26,682,148 DHC: 16,535,811 DHC: DHC: 943,192 Vertical Exploration Well. DCC: DCC: DCC: cwc: CWC: CWC: Others: Others: Others: TOTAL: 26,682,148 TOTAL: 943,192 TOTAL: 16,535,811 LAST SAFETY MEETING BLOCK FORMATION BHA HRS OF SERVICE **DEFAULT DATUM / ELEVATION** ROTARY TABLE / 21.50 (m) 15/11/2008 VIC-P59 LATROBE / VOLADOR / SELENE LAST SURVEY LAST CSG SHOE TEST (EMW) LAST CASING **NEXT CASING** 2,938.52 (m) 1.23° AZM 64.27° 1.34 (sg) 340.000 mm @ 1,534.1 m 177.800 mm @ 3,800.0 m

CURRENT OPERATIONS: POH 127mm drill pipe and rack back in derrick.

**24 HR SUMMARY:** Drilled 216mm (8-1/2") hole from 3218m to 3814m TD. Avg ROP 24.8m/hr.

24 HR FORECAST: Circulate hole clean. POH and rack back BHA. L/O MWD/LWD tools. R/U electric line sheaves and commence formation evaluation operations.

#### **OPERATION SUMMARY**

From	То	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	6:00	6.00	P-DRL	DRLG	PP		Drilled 216mm (8-1/2") hole from 3218m to 3436m. Avg ROP 36.3m/hr.
							11.3 - 18.1MT (25 - 40klbs) WOB, 60 - 120 rpm, 10.8 - 36.6kN.m (8 - 27kft.lbs) torque, 2.82m³/min (745gpm) flow rate, 28,200kPa (4090psi) SPP, 176.9MT (390klbs) string weight up, 167.8MT (370klbs) string weight down, 172.4MT (380klbs) string weight rotating.
							Note: String rotation stalled while drilling at 3285m - no increase in standpipe pressure. Worked torque out of string and worked pipe with 22.6MT (50klbs) overpull. Regained rotation and reamed single from 3285m to 3276m. Washed and reamed back to bottom - hole condition good.
6:00	21:30	15.50	P-DRL	DRLG	PP		Drilled 216mm (8-1/2") hole from 3436m to 3804m . Avg ROP 23.7m/hr.  13.6 - 22.6MT (30 - 50klbs) WOB, 85 - 100 rpm, 5.4 - 36.6kN.m (4 - 27kft.lbs) torque, 2.75m³/min (726gpm) flow rate, 28,890kPa (4190psi) SPP, 186.9MT (410klbs) string weight up, 176.9MT (390klbs) string weight down, 176.9MT (390klbs) string weight rotating.
21:30	22:30	1.00	P-DRL	DRLG	PP		Hard stringer encountered at 3804m with ROP decreasing to <1m/hr. Drilled 216mm (8-1/2") hole to 3805m.  Note: Pumped 9.54m³ calcium carbonate pill at 22:00hrs (commenced preparations to POH). Continued drilling on stringer while sweeping hole with pill. No increase in cuttings volume accompanied pill on bottom's up.
22:30	0:00	1.50	P-DRL	DRLG	PP		Drilled 216mm (8-1/2") hole from 3805m to 3814m TD. Avg ROP 6m/hr. Confirmed TD with Perth office.  13.6 - 22.6MT (30 - 50klbs) WOB, 40 - 100 rpm, 5.4 - 36.6kN.m (4 - 27kft.lbs) torque, 2.75m³/min (726gpm) flow rate, 28,890kPa (4190psi) SPP, 186.9MT (410klbs) string weight up, 176.9MT (390klbs) string weight down, 176.9MT (390klbs) string weight rotating.

24.00 = Total Hours Today

### **APACHE CORPORATION**

Page 2 of 4

**Daily Drilling Report** 

WELL NAME				DATE
DORY-1				15-11-2008
API#	24 HRS PROG	TMD	TVD	REPT NO
ОН	596.00 (m)	3,814.00 (m)	3,812.77 (m)	18

#### **06:00 UPDATE**

0000-0600

00:00 - 02:30hrs: Pumped 9.54m³ calcium carbonate pill and swept same from hole. No increase in cuttings volume accompanied pill on bottom's up. Continued circulating at 2.75m³/min (726gpm) and 28,890kPa (4190psi) until shakers clean (total ~3 bottom's up since encountering stringer at 3804m). Reciprocated and rotated pipe while circulating.

02:30 - 06:00hrs: POH 127mm (5") drill pipe from 3814m to 2570m. Encountered several tight spots from 3525m to 2981m - max overpull 40.8MT (90klbs),  $max\ drag\ 27.2MT\ (60klbs).\ Worked\ pipe\ in\ singles\ as\ required.\ Tight\ hole\ wiped\ clean.\ Avg\ tripping\ speed\ 355m/hr.$ 

HSE: 1 incident reported. While spotting ROV on Port Aft deck, boom on Port crane continued to lower at slow speed until ROV landed on ROV platform. Emergency stop was functioned. Boom came to rest on ROV winch guide frame. Whip line ball and main block came to rest on ROV work deck. No injuries to personnel or damage to equipment. Report to follow.

Total Stop cards - 76 (21 unsafe, 55 safe).

JS/	A - 30, PTV	V - 11.																
							BIT	DATA										
BIT / RUN SIZE MANUFACTURER (mm)			TYF	PE SERIA		L JETS OR TFA				DEPTH IN / DATE IN				I-O-D-L-B-G-O-R				
4RR / 5 216.0 HUGHES CHRISTENSEN				HC506ZX 7211635 6x14, 6x			14, 6>	x14	2,955.00 / 14-11-2008				5-2-CR-N-X-I-BT-TD					
							BIT OPE	RATIONS										
BIT / RUN	wo	ОВ	RPM	I F	LOW	PRES	S P BIT	HRS	24 I	Hr PROG	24 H	24 HR ROP CUI		M HRS	HRS CUM PR		og	CUM ROP
4RR/5	15	/21	40/9	5 2,	764.00	29,58		20.83	5	517.00		24.8 30.83		859.00			27.9	
CM:						MU	JD PROPE	RTIES				MU	JD TYPE	: KC	L/PO	LYMEF	₹	
VIS PV/YF		GELS (Pa )		VL/HTHP nl/30 min )	FC/T.S		OIL/WAT	% SAND/MBT		pH/Pm	Pf/I		CI (nnm )	Ca		H2S	KCL	LGS (%)
(s/l) (cp)/(P 56 14/28		10/11	(11	4	(mm ) / 1/3		(%)	(% )/(sg ) 0		(mL)	(mL	- )	(ppm )	(ppm	)	(%)	(ppm )	2
Density (sg )	1.1	5	1				PP	DAI	LY C	OST 14	,819	СИМ	COST	324,0	14	%0	IL	
ВНА	5	JAR S	S/N	17602018			BHA / HC	LE CONDIT	ION	IS		JAR	HRS	115.5	0	BI	Т	4RR
BHA WT BELOW	JARS	S	TRING V	NT UP		STRING	WT DN	STRING V	NT RO	от		TORQU	JE/UNITS		BHA LENGTH			
23 (tonne)			175 (ton	ine)		166 (	tonne)	172 (to	nne)			16 (l	kN-m)		383.80 (m)			
23 (tonne)			191 (ton	nne)	•	181 (	tonne)	nne)	16 (kN-m)					383.80 (m)				
	ITEM	DESCRIP	TION				NO JTS	LENGTH		O.D		I.D C		C	CONN SIZE CON		NN TYPE	
	Heavy \	Weight Dri	II Pipe			17		158.79		127.00		79.38						
	Ну	ydraulic Ja	ır			1		9.36		158.70		69.85						
	Heavy \	Weight Dri	II Pipe			6		56.17		127.00		79.38						
	Spir	al Drill Co	llar			12		112.92		171.40		69.85						
	Integral	Blade Sta	abilizer			1		1.78		216.00		7	73.02					
	Loggin	ng While D	rilling			1		8.65	8.65 171.40		)	47.63						
	F	Float Sub				1		0.78	0.78 171.40		)	73.02						
	P	Pulser Sub				1		3.06	3.06 171.40		)	47.63						
	P	Pulser Sub				1		2.70	2.70 171.40		)	47.63						
	Loggin	ng While D	rilling			1		7.89	7.89 171.40		)	47.63						
MWD Tool					1		2.51	51 171.40		)	47.63							
Integral Blade Stabilizer						1		1.22	212.70		)	73.02					_	
Logging While Drilling						1		9.57	171.40		)	47.63						
MWD Tool					1		2.70	$\downarrow$	171.40		73.02							
Integral Blade Stabilizer						1	1.67	_	214.3		73.02		_			_		
	Pon	ny Drill Col	lar			<u> </u>	1	2.53		171.4	)	47.63						
	Near	r Bit Stabil	izer				1	1.17	$\perp$	214.3	)	7	73.02					
	Polycrysta	alline Dian	nond Bit	:			1	0.33		216.0	)		73.02					

Printed: 17/11/2008 9:37:12AM

#### **APACHE CORPORATION** Page 3 of 4 **Daily Drilling Report** WELL NAME DATE DORY-1 15-11-2008 API# 24 HRS PROG TMD REPT NO TVD 3,812.77 (m) OH 596.00 (m) 3,814.00 (m) 18 **CASING** S/T DESCRIPTION SIZE WEIGHT GRADE **SETTING DEPTH** ОН SURFACE 340.00 1,534.14 ОН CONDUCTOR 762.00 585.00 MUD PUMPS/HYDRAULICS SPR STROKE SPM LINER SPP: 29,580 (kPa) SPM **PPSR** 304.80 84 152.40 1359 PUMPS # 2 90/30/40/50 27,856/3,448/4,137/5,17 # 2 304.80 40 152.40 647 #3 304.80 94 152.40 1521 HP: 0.502 (kW/cm²) PERSONNEL DATA COMPANY QTY COMPANY QTY HRS BHI DOWELL 4 BAKER ATLAS 8 KEMTECH 2 BRANDT VETCO APACHE 5 **BJ CASING** 2 DODI 56 SUBSEA 7 SPERRY SUN **TOTAL PERSONNEL ON BOARD: 93** SUPPORT CRAFT TYPE REMARKS FAR GRIP At Barry Beach Marine Terminal. NOR CAPTAIN On Location. FAR SKY Enroute to Geelong. MATERIALS/CONSUMPTION ITEM USAGE ON HAND ITEM USAGE ON HAND UNITS UNITS BARITE BULK BENTONITE МТ ΜT 139 43 CEMENT MT 102 DIESEL m3 476 WATER, POTABLE 22 WATER, DRILLING m3 349 m3 84 705 **WEATHER** TIME **SWELL** WAVE WIND SPEED/DIR **GUST SPEED/DIR TEMP** HT/DIR/PER HT/DIR/PER 00:00 1.00/45.00/3 0.20/45.00/3 9.8/45.00 **DECKLOG** MAX VDL ACT VDL AVG VDL LEG PEN (BOW) LEG PEN (PORT) LEG PEN (S BOARD) 2560 2083 2083 SAFETY DRILLS RAMS **ANNULARS** CASING LAST BOP **NEXT BOP** FIRE **H2S DRILL** MAN ABND. (kPa) (kPa) DRILL PRESS TEST DRILL **OVERBRD** DRILL 09-11-2008 09-11-2008 09-11-2008 / 41,370 09-11-2008 / 41,370 10-11-2008 / 17,238 10-11-2007 24-11-2007 INCIDENT REPORT INCIDENTS TYPE NONE LOST TIME? NO INCIDENTS DESCRIPTION

Printed: 17/11/2008 9:37:12AM

# APACHE CORPORATION Daily Drilling Report

Page 4 of 4

 WELL NAME

 DORY-1
 15-11-2008

 API #
 24 HRS PROG
 TMD
 TVD
 REPT NO

 OH
 596.00 (m)
 3,814.00 (m)
 3,812.77 (m)
 18

### ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	187	2	185	3	163
4	164	5	182	6	180
7	198	8	192	9	
10		11		12	

R 41 1	$\neg$	N IN /		$T \cap$	$\square \vee$
MU	I ) I	IVV	-10	1()	RΥ

WIOD HAVEINTOKT									
ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND					
DEFOAM A	25.00 I		0.00	24.00					
CIRCAL Y	25.00 kg		0.00	96.00					
BENTONITE (BULK)	MT		0.00	47.00					
POLYSAI	25.00 kg	30.00	1,061.40	30.00					
DRISPAC SL	25.00 kg	26.00	3,176.94	228.00					
OMYACARB 10	25.00 kg		0.00	96.00					
KWIKSEAL (M)	40.00 lbs		0.00	90.00					
SODIUM BICARBONATE - NaHCO3	25.00 kg		0.00	40.00					
BARITE (bulk)	МТ		0.00	140.30					
CALCIUM CHLORIDE 74-77%	25.00 kg		0.00	80.00					
SAPP	25.00 kg		0.00	40.00					
NUT PLUG	25.00 kg		0.00	28.00					
FLOWZAN	25.00 kg	7.00	1,906.31	87.00					
CIRCAL 1000	25.00 kg		0.00	94.00					
CITRIC ACID	25.00 kg		0.00	40.00					
CAUSTIC SODA - NaOH	25.00 kg		0.00	20.00					
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg		0.00	23.00					
KCL BRINE (1.15SG)	1.00 bbl		0.00	0.00					
SAFE-CIDE	25.00 I	2.00	201.58	44.00					
			0.00	0.00					
KWIKSEAL (F)	40.00 lbs		0.00	90.00					
GUAR GUM	25.00 kg		0.00	0.00					
CIRCAL 60/16	25.00 kg	88.00	1,556.72	78.00					
SOLTEX	25.00 kg	78.00	6,916.26	182.00					

Printed: 17/11/2008 9:37:12AM