

## Daily Drilling Report

<b>WELL NAME</b> DORY-1							<b>DATE</b> 21-11-2008		
<b>API #</b> OH		<b>24 HRS PROG</b> 0.00 (m)		<b>TMD</b> 3,814.00 (m)		<b>TVD</b> 3,812.77 (m)		<b>REPT NO</b> 24	
<b>RIG NAME NO</b> OCEAN PATRIOT		<b>FIELD NAME</b> DORY		<b>AUTH TMD</b> 3,821.50 (m)	<b>PLANNED DOW</b> 26.02 (days)		<b>DOL</b> 20.40 (days)	<b>DFS / KO</b> 16.85 (days)	<b>WATER DEPTH</b> 518.48 (m)
<b>SPUD DATE</b> 04-11-2008	<b>Rig Release</b>		<b>WELL SUPERVISOR</b> PAT BROWN / DAVID SYMINGTON			<b>OIM</b> ROD DOTSON		<b>PBTMD</b> 588.00 (m)	
<b>REGION</b> AUSTRALIA		<b>DISTRICT</b> OFFSHORE		<b>STATE / PROV</b> VICTORIA		<b>RIG PHONE NO</b> (08) 9338 5640		<b>RIG FAX NO</b>	
<b>AFE # 096 08EE6</b>		<b>AFE COSTS</b>			<b>DAILY COSTS</b>		<b>CUMULATIVE COSTS</b>		
<b>DESCRIPTION:</b> Vertical Exploration Well.		DHC: 26,682,148			DHC: 864,657		DHC: 22,484,009		
		DCC:			DCC:		DCC:		
		CWC:			CWC:		CWC:		
		Others:			Others:		Others:		
		TOTAL: 26,682,148			TOTAL: 864,657		TOTAL: 22,484,009		
<b>DEFAULT DATUM / ELEVATION</b> ROTARY TABLE / 21.50 (m)			<b>LAST SAFETY MEETING</b> 21/11/2008		<b>BLOCK</b> VIC-P59		<b>FORMATION</b> LATROBE / VOLADOR / SELENE		<b>BHA HRS OF SERVICE</b>
<b>LAST SURVEY</b>				<b>LAST CSG SHOE TEST (EMW)</b>		<b>LAST CASING</b>		<b>NEXT CASING</b>	
<b>MD</b>	3,780.00 (m)	<b>INC</b>	1.21°	<b>AZM</b>	338.12°	1.34 (sg)	340.000 mm @ 1,534.1 m		
<b>CURRENT OPERATIONS:</b> M/U 209mm drill collar stand to casing cutting assembly.									
<b>24 HR SUMMARY:</b> WOW. Pulled and L/O diverter. P/U landing jnt and locked slip joint. R/D storm loops, saddles and goosenecks. Disconnected MRT's. Pulled BOP stack and L/O marine riser to pipe deck. Prepared BOP trolley in moonpool.									
<b>24 HR FORECAST:</b> RIH casing cutting assembly. Function SMAC joint and cut 340mm (13-3/8") casing. Pull and recover LPWHH, HPWHH and PGB. Assess metocean conditions before anchor pulling operations.									
<b>OPERATION SUMMARY</b>									
<b>From</b>	<b>To</b>	<b>HRS</b>	<b>Phase</b>	<b>Operation</b>	<b>PT/NPT</b>	<b>NPT CODES</b>	<b>ACTIVITY SUMMARY</b>		
0:00	5:00	5.00	PA-PLUG	BOPS	PN	WOW	Continued Waiting on weather. Metocean conditions remained unchanged. 83km/hr (45knot) winds with 93km/hr (50knot) gusts. 2.5 - 3.5m swell.		
5:00	5:30	0.50	PA-PLUG	RU_RD	PP		Continued to rig up marine riser handling equipment. Rigged up marine riser spider. De-energised flow line seals and slip joint packing.		
5:30	6:30	1.00	PA-PLUG	BOPS	PP		Picked up diverter RT and made up same. Pulled diverter and laid out same to pipe deck.		
6:30	8:00	1.50	PA-PLUG	BOPS	PP		Picked up and made up BOP landing joint. Scoped in and locked slip joint. Confirmed locked with 9.1MT (20klbs) overpull.		
8:00	11:00	3.00	PA-PLUG	BOPS	PP		Functioned H4 connector to unlock position and confirmed same with ROV. Lifted BOP stack clear of PGB guide posts. Rigged down pod line saddles and storm loops. Disconnected riser boost line, choke and kill line goosenecks. Removed slip joint packing control lines and rigged down marine riser tensioner wires from SDL ring on slip joint.		
11:00	12:00	1.00	PA-PLUG	RISER	PP		Pulled and laid out BOP landing joint and slip joint to pipe deck.		
12:00	23:00	11.00	PA-PLUG	RIGSER	PP		Pulled and laid out 29 joints of marine riser to pipe deck. Ave pulling speed 2.6 joints/hr.		
23:00	0:00	1.00	PA-PLUG	BOPS	PP		Removed skid cart from moonpool and prepared BOP trolley for landing BOP stack.		
24.00 = Total Hours Today									
<b>06:00 UPDATE</b>									
0000-0600 00:00 - 02:30hrs: Pulled BOP through splash zone and landed same on BOP trolley funnels. Removed radio beacon and pod line clamps. Removed guidelines from BOP guide posts. Skidded BOP from under rotary to storage area. 02:30 - 03:30hrs: Laid out marine riser double and riser RT to pipe deck. Rigged down riser spider and laid out same. 03:30 - 04:30hrs: Held JSA. Rigged down riser handling equipment. Changed out 500MT bails for 350MT drilling bails. Installed master bushings and rigged up manual 127mm (5") elevators. 04:30 - 06:00hrs: Picked up casing cutter and rotating spear assembly. Made up service breaks on same. Picked up stand of 127mm (5") drill pipe from derrick and RIH cutting assembly to moonpool. Flow and function tested same - OK. POH and racked back 127mm (5") drill pipe stand and reset cutter assembly.  HSE: No accidents, incidents or pollution reported. Total Stop cards - 39 (11 unsafe, 28 safe). JSA - 25, PTW - 9.									
<b>CASING</b>									
<b>S/T</b>	<b>DESCRIPTION</b>			<b>SIZE</b>	<b>WEIGHT</b>	<b>GRADE</b>	<b>SETTING DEPTH</b>		
OH	SURFACE			340.00			1,534.14		
OH	CONDUCTOR			762.00			585.00		

## Daily Drilling Report

<b>WELL NAME</b> DORY-1				<b>DATE</b> 21-11-2008
<b>API #</b> OH	<b>24 HRS PROG</b> 0.00 (m)	<b>TMD</b> 3,814.00 (m)	<b>TVD</b> 3,812.77 (m)	<b>REPT NO</b> 24

## PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
BHI	2		GO OFFSHORE	2	
SPERRY SUN	2		DODI	62	
APACHE	3		TRI-SURV	2	
BJ CASING	2		SUBSEA 7	7	
VETCO	1		SMITH SERVICES	1	
KEMTECH	2		DOWELL	2	

TOTAL PERSONNEL ON BOARD: 88

## SUPPORT CRAFT

TYPE	REMARKS
FAR GRIP	Enroute to Rig.
SWISSCO 168	On Location.
NOR CAPTAIN	Enroute to Geelong.
HELICOPTER	JYN (Pax On - 4, Pax Off - 0).
FAR SKY	On Location.
HELICOPTER	JYN (Pax On - 9, Pax Off - 12).

## MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		139	BENTONITE	MT		43
CEMENT	MT		83	DIESEL	m3		471
WATER, POTABLE	m3	26	305	WATER, DRILLING	m3	30	601

## WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	1.00/250.00/3	0.20/45.00/3	/	28.3/250.00	

## DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
2560	1829	1829			

## SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
16-11-2008 / 41,370	16-11-2008 / 41,370	10-11-2008 / 17,238	10-11-2007	24-11-2007	16-11-2008			16-11-2008

## INCIDENT REPORT

INCIDENTS TYPE NONE    LOST TIME? NO    INCIDENTS DESCRIPTION

## ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	183	2	185	3	165
4	167	5	182	6	183
7	196	8	185	9	
10		11		12	

## Daily Drilling Report

<b>WELL NAME</b> DORY-1				<b>DATE</b> 21-11-2008
<b>API #</b> OH	<b>24 HRS PROG</b> 0.00 (m)	<b>TMD</b> 3,814.00 (m)	<b>TVD</b> 3,812.77 (m)	<b>REPT NO</b> 24

## MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
CALCIUM CHLORIDE 74-77%	25.00 kg			80.00
				0.00
GUAR GUM	25.00 kg			0.00
NUT PLUG	25.00 kg			28.00
SAFE-CIDE	25.00 l			30.00
KCL BRINE (1.15SG)	1.00 bbl			0.00
KWIKSEAL (M)	40.00 lbs			90.00
CIRCAL 60/16	25.00 kg			78.00
SOLTEX	25.00 kg			182.00
DEFOAM A	25.00 l			24.00
CAUSTIC SODA - NaOH	25.00 kg			20.00
POLYSAI	25.00 kg			30.00
SODIUM BICARBONATE - NaHCO3	25.00 kg			0.00
CIRCAL Y	25.00 kg			96.00
OMYACARB 10	25.00 kg			96.00
CITRIC ACID	25.00 kg			26.00
DRISPAC SL	25.00 kg			228.00
BENTONITE (BULK)	MT			43.00
SAPP	25.00 kg			40.00
CIRCAL 1000	25.00 kg			94.00
KWIKSEAL (F)	40.00 lbs			90.00
FLOWZAN	25.00 kg			84.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			23.00
BARITE (bulk)	MT			139.30