

Daily Drilling Report

WELL NAME ELVER-1							DATE 17-01-2009		
API # OH		24 HRS PROG 0.00 (m)		TMD 5,270.00 (m)		TVD 3,947.00 (m)		REPT NO 31	
RIG NAME NO OCEAN PATRIOT		FIELD NAME ELVER		AUTH TMD		PLANNED DOW 36.40 (days)	DOL 30.79 (days)	DFS / KO 28.27 (days)	WATER DEPTH 504.90 (m)
SPUD DATE 21-12-2008	Rig Release		WELL SUPERVISOR PAT BROWN / KERRY PARKER			OIM DENNIS GORE		PBTMD	
REGION AUSTRALIA		DISTRICT OFFSHORE			STATE / PROV VICTORIA		RIG PHONE NO (08) 9338 5640		RIG FAX NO
AFE # 09408EF5		AFE COSTS			DAILY COSTS		CUMULATIVE COSTS		
DESCRIPTION: Directional Exploration Well		DHC: 38,786,601			DHC: 835,375		DHC: 35,212,269		
		DCC:			DCC:		DCC:		
		CWC:			CWC:		CWC:		
		Others:			Others:		Others:		
		TOTAL: 38,786,601			TOTAL: 835,375		TOTAL: 35,212,269		
DEFAULT DATUM / ELEVATION WELL / 21.50 (m)			LAST SAFETY MEETING 17/01/2009		BLOCK VIC-P59		FORMATION		BHA HRS OF SERVICE
LAST SURVEY				LAST CSG SHOE TEST (EMW)		LAST CASING		NEXT CASING	
MD	5,230.64 (m)	INC	30.04°	AZM	193.13°	1.60 (sg)		244.000 mm @ 3,243.9 m	
CURRENT OPERATIONS: Deballasting rig to transit draft, currently at 13m.									
24 HR SUMMARY: Continued to lay out tubulars from derrick. Offloaded excess equipment to supply vessel, commenced to deballast rig.									
24 HR FORECAST: Complete deballasting rig to transit draft 11m), inspect Anchor Bolsters. Build scaffold to access #4 Bolster and commence to repair same.									
OPERATION SUMMARY									
From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY		
0:00	3:00	3.00	PA-PLUG	TRIP	PP		Laid out 12 x 209mm (8-1/4"), 9 x 165mm (6-1/2") drill collars, 12 x HWDP.		
3:00	23:30	20.50	PA-PLUG	TRIP	PP		Continued to L/O remaining drill pipe in batches as required due to water depth and backloaded to supply vessel, Total L/O last 24 hrs = 426 Total joints left on board= 191 Dodi drillpipe.		
23:30	0:00	0.50	R-MOB-DEM OB	SKID	PP		Commenced to deballast rig to Transit draft to begin repairs to Anc Bolsters. Rig activities: Commenced to prepare drillfloor for removal of TDS in preparation for TDS dolly replacement.		
24.00 = Total Hours Today									
06:00 UPDATE									
0000-0600 00:00- 06:00: Continued to deballast rig to transit draft while preparing to remove TDS for Dolly repairs. Welder prepared for Anchor Bolster operations. HSE: No accidents, incidents or pollution reported. Total Stop cards - 27 (10 unsafe, 17 safe). JSA - 24, PTW - 6.									
CASING									
S/T	DESCRIPTION			SIZE	WEIGHT	GRADE	SETTING DEPTH		
OH	SURFACE			340.00	178.58	X 56	1,735.93		
OH	CONDUCTOR			762.00		X 56	573.00		
OH	INTERMEDIATE 1			244.00	69.94	L-80	3,243.90		
PERSONNEL DATA									
COMPANY			QTY	HRS	COMPANY			QTY	HRS
APACHE			3		GO OFFSHORE			1	
SUBSEA 7			3		DODI			73	
DOWELL			1		TRI-SURV			2	
Catering			8						
TOTAL PERSONNEL ON BOARD: 91									
SUPPORT CRAFT									
TYPE		REMARKS							
FAR SKY		On Loc							
SWISSCO 168		On Loc							
S-76		2 x chopper. pax in 15 Pax out 8							
YARABAH		En Route to Barry Beach.							
FAR GRIP		En route to Loc.							

Daily Drilling Report

WELL NAME ELVER-1				DATE 17-01-2009
API # OH	24 HRS PROG 0.00 (m)	TMD 5,270.00 (m)	TVD 3,947.00 (m)	REPT NO 31

MATERIALS/CONSUMPTION							
ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		0	BENTONITE	MT		0
CEMENT	MT		2	DIESEL	m3		490
WATER, POTABLE	m3	21	373	WATER, DRILLING	m3	40	483

WEATHER					
TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
23:00	/ /260.00/3	1.00/230.00/9	/	5.1/260.00	

DECKLOG					
MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
2560	1328	1328			

SAFETY DRILLS								
RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
11-01-2009 / 34,475	11-01-2009 / 34,475	27-12-2008 / 17,237	25-12-2008	14-01-2009	11-01-2009			11-01-2009

INCIDENT REPORT		
INCIDENTS TYPE	NONE	LOST TIME? NO
INCIDENTS DESCRIPTION No incidents reported.		

ANCHOR TENSION DATA					
ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	206	2	181	3	195
4	160	5	148	6	195
7	231	8	210	9	
10		11		12	

Daily Drilling Report

WELL NAME ELVER-1				DATE 17-01-2009
API # OH	24 HRS PROG 0.00 (m)	TMD 5,270.00 (m)	TVD 3,947.00 (m)	REPT NO 31

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
POLYSAI	25.00 kg			74.00
SAFE-CIDE	25.00 l			10.00
LIME	25.00 kg			0.00
FLOWZAN	25.00 kg			0.00
STAR GLIDE	55.00 gal			0.00
GUAR GUM	25.00 kg			0.00
KCL BRINE (1.15SG)	1.00 bbl			0.00
NUT PLUG	50.00 lbs			0.00
CAUSTIC SODA - NaOH	25.00 kg			17.00
BENTONITE	1.00 MT			0.00
RADIA GREEN EME B	185.00 l			0.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			10.00
KWIKSEAL (F)	40.00 lbs			90.00
CIRCAL Y	25.00 kg			96.00
BARITE (bulk)	1.00 MT			0.00
OMYACARB 10	25.00 kg			0.00
KCL (1.0 MT)	1.00 MT			8.00
CIRCAL 60/16	25.00 kg			42.00
SOLTEX	50.00 lbs			0.00
CALCIUM CHLORIDE 74-77%	25.00 kg			69.00
STAR GLIDE	208.00 l			0.00
KWIKSEAL (M)	40.00 lbs			90.00
DRISPAC SL	50.00 lbs			79.00
SAPP	25.00 kg			35.00
CIRCAL 1000	25.00 kg			96.00
CITRIC ACID	25.00 kg			79.00
DEFOAM A	5.00 gal			12.00
KLA STOP	55.00 gal			0.00
SODIUM BICARBONATE - NaHCO3	25.00 kg			40.00
POLYPLUS	25.00 kg			0.00