



12 Dec 2008

From: Sean De Freitas / Peter Sheehan
To: Rob Oliver

Well Data						
Country	Australia	MDBRT	0.0m	Cur. Hole Size	AFE Cost	AUD\$48,496,377
Field	Otway	TVDBRT	0.0m	Last Casing OD	AFE No.	07/002
Drill Co.	Seadrill	Progress	0.0m	Shoe TVDBRT	Daily Cost	AUD\$6,353,782
Rig	West Triton	Days from spud	0.00	Shoe MDBRT	Cum Cost	AUD\$6,353,782
Wtr Dpth (MSL)	39m	Days on well	1.00	FIT/LOT:	/	
RT-MSL	38.00m	Planned TD MD	3640m	Current Op @ 0600	Connecting service lines to drilling package and preparing rig for drilling.	
RT-ML	77m	Planned TD TVDRT	3640m	Planned Op	Rig up hand rail and stairs to Texas deck. Pick up tubulars and mix spud mud. Pick up BHA and spud well. Drill 26"/36" hole to section TD.	

Summary of Period 0000 to 2400 Hrs
Arrived on location and soft pinned rig at 08.30 hrs. Pre loaded rig, held and dumped ballast. Jacked up to 15m air gap.

HSE Summary					
Events	Num. Events	Days Since	Descr.	Remarks	
Abandon Drill	1	10 Days	Abandon rig drill.	All personnel mustered at life boats.	
JSA	2	0 Days	JSA's conducted for the day.		
Pre-tour Meeting	4	0 Days	Safety Meeting.	Held Pretour and pre job safety meetings with crews.	
PTW issued	2	0 Days	PTW issued for the day.		
Safety Meeting	2	6 Days	Weekly safety meeting		
STOP Card	12	0 Days	Stop cards submitted for the day.	6 positive 6 negative	

Operations For Period 0000 Hrs to 2400 Hrs on 12 Dec 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	0000	0600	6.00	0.0m	Rig under tow with Pacific Battler and Pacific Valkyrie to Fermat-1 location. Rig position at 06:00 hrs : One nautical mile from location. Latitude 38 deg 13.2' S. Longitude 141 deg 03.0' E. Total distance travelled 278 nautical miles. Average speed 5.2 knots.
P1	P	M3	0600	0730	1.50	0.0m	Commenced jacking down all legs to 49m. Released Pacific Valkyrie from tow wire and attached to port aft .
P1	P	M3	0730	0830	1.00	0.0m	Made approach to location. Jacked down all legs and soft pinned rig. Rig 9.82m from intended location on a bearing of 249.8T. Rig Heading 128.52T.
P1	P	M3	0830	1000	1.50	0.0m	Initial penetration Stb leg 0.53m. Bow leg 0.53m. Port leg 0.73m. Released Pacific Valkyrie from port aft tow wire. Released Pacific Battler from tow wire. Connected Pacific Valkyrie to bow tow wire.
P1	P	M3	1000	1030	0.50	0.0m	Jacked up rig to 2.5m air gap.
P1	P	M3	1030	2000	9.50	0.0m	Pre loaded rig to 75%. Jacked up rig additional 0.5m to 2.6m air gap. Pre loaded rig to 100%. Released Pacific Valkyrie from bow tow wire.
P1	P	M3	2000	2300	3.00	0.0m	Held pre load at 100% for 3 hour's.
P1	P	M3	2300	2400	1.00	0.0m	Dumped pre load. Penetration, Stb leg 1.0m. Port leg 1.0m. Bow leg 0.7m.

Operations For Period 0000 Hrs to 0600 Hrs on 13 Dec 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M3	0000	0030	0.50	0.0m	Jacked up rig to 15m air gap.
P1	P	G1	0030	0130	1.00	0.0m	Held JSA with all crew. Prepared to skid cantilever, removed chock's / wedges, securing pins and lift stairways, moved containers with chain hoists as unable to use cranes due to adverse weather - wind 52 knots gusting to 57 knots.
P1	P	G1	0130	0300	1.50	0.0m	Skidded cantilever 25 ft into drilling position and lowered Texas deck with Travelling Blocks.



Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	G1	0300	0600	3.00	0.0m	(IN PROGRESS) Secured cantilever & installed all service lines to starboard side. Installed access stairs to cantilever and removed sea fastenings.

Phase Data to 2400hrs, 12 Dec 2008						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob/Demob(P1)	24	12 Dec 2008	12 Dec 2008	24.00	1.000	0.0m

General Comments	
00:00 TO 24:00 Hrs ON 12 Dec 2008	
Operational Comments	West Triton Rig Equipment Concerns 1) Cyber chair pressure gauges for the standpipe & choke manifolds require calibration. 2) Remote controller for Iron Roughneck not operational - waiting on new control switch 3) Need new BOP test tool mandrel. Ordered on the 24/10/08.

Bulk Stocks					
Name	Unit	In	Used	Adjust	Balance
Drill Water	MT	0	0	0	320.0
Rig Fuel	m3	0	20	0	170.0
POTABLE WATER	MT	0	20	0	138.0
Cement class G	MT	0	0	0	88.0
BLENDED CEMENT	MT	0	0	0	0.0
Bentonite	MT	0	0	0	51.0
Barite	MT	0	0	0	82.0
Brine	m3	0	0	0	184.0
Helifuel	ltr	0	0	0	4,997.0

Personnel On Board	
Company	Pax
ADA	4
Seadrill	12
Catering	9
Seadrill Services	28
Tamboritha	2
Halliburton	1
Falconer Bryan	1
Fugro Survey	2
Go Offshore	1
Go Offshore	2
Total	62

Marine							
Weather on 12 Dec 2008							
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
1.0nm	45kn	135.0deg	1013.0mbar	13C°	2.5m	135.0deg	13s
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments	
128.5deg		2547.00klb	2.0m	190.0deg	13s	stormy, rain squalls	
Comments							

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks						
Pacific Battler	11:06 hrs 28/11/08		In Portland	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Rig Fuel	m3	0	17.7	0	0	233.8
				Potable Water	m3	180	5	0	0	455
				Drill Water	m3	0	0	0	0	365
				Barite	Mt	0	0	0	0	42
				CEMENT G	Mt	0	0	0	0	0



				Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Bentonite	Mt	0	0	0	0	42
				Brine	m3	0	0	0	0	0
Pacific Valkyrie		12:43 hrs 08/12/08	Standing by on location Fermat-1	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Rig Fuel	m3	0	23.386	0	0	598.67
				Potable Water	Mt	0		0	20	443
				Drill Water	m3	0	100	0	0	633
				Barite	Mt	0	0	0	0	0
				Bentonite	Mt	0	0	0	0	22
				CEMENT G	Mt	0	0	0	0	58