

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 30/06/2006 06:00

|   |                        |  |                                    |
|---|------------------------|--|------------------------------------|
| <b>Well Name</b><br>Halibut A7  |                        |  |                                    |
| <b>Rig Name</b><br>CWU  |                        | <b>Company</b><br>Imperial Snubbing Services       |                                    |
| <b>Job Subcategory</b>  |                        | <b>Plan</b><br>Temporary Plug and Abandon Wellbore |                                    |
| <b>Report Start Date/Time</b><br>29/06/2006 06:00   |                        | <b>Report End Date/Time</b><br>30/06/2006 06:00    | <b>Report Number</b><br>7          |
| <b>AFE or Job Number</b><br>40000447  | <b>Currency</b><br>AUD | <b>Total Original AFE Amount</b><br>530,000        | <b>Total AFE Supplement Amount</b> |
| <b>Days Ahead/Behind</b>  |                        | <b>Daily Cost Total</b><br>69,882                  | <b>Cumulative Cost</b><br>431,113  |
| <b>Management Summary</b><br>Lay balanced cement plug No 1 from 3102m to 3073.43m, Wait on cement, Lay balanced cement plug No 2 from 3073.43m to 3026.92m. Wait on cement. |                        |  |                                    |
| <b>Activity at Report Time</b><br>Wait on cement, Change out cement pod.  |                        |  |                                    |
| <b>Next Activity</b><br>Rih and Tag top of cement plug No 2, Lay balanced cement plug No 3.   |                        |  |                                    |

## Daily Operations: 24 HRS to 30/06/2006 06:00

|  |                        |   |                                    |
|--|------------------------|---|------------------------------------|
| <b>Well Name</b><br>Fortescue A16A   |                        |   |                                    |
| <b>Rig Name</b><br>Wireline  |                        | <b>Company</b><br>Halliburton / Schlumberger    |                                    |
| <b>Job Subcategory</b><br>Other Cased Hole Log   |                        | <b>Plan</b><br>Gyro and GR survey on tractor    |                                    |
| <b>Report Start Date/Time</b><br>29/06/2006 06:00  |                        | <b>Report End Date/Time</b><br>30/06/2006 06:00 | <b>Report Number</b><br>2          |
| <b>AFE or Job Number</b><br>46000467   | <b>Currency</b><br>AUD | <b>Total Original AFE Amount</b><br>230,000     | <b>Total AFE Supplement Amount</b> |
| <b>Days Ahead/Behind</b>   |                        | <b>Daily Cost Total</b><br>132,105              | <b>Cumulative Cost</b><br>154,998  |
| <b>Management Summary</b><br>Run in hole and perform Gyro Survey depending on how we go getting down hole it may be possible to perform a GR survey with a second run. |                        |   |                                    |
| <b>Activity at Report Time</b><br>SDFN   |                        |   |                                    |
| <b>Next Activity</b><br>Possible that we may get to move onto the A-5a   |                        |   |                                    |