

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 12/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 11/10/2006 06:00		Report End Date/Time 12/10/2006 06:00	Report Number 14
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 102,328	Cumulative Cost 1,635,490
Management Summary Schlumberger continue to POOH with gyro tools. Make up mule shoe and RIH with 4" drill pipe to 1620m, pump CST and 12bbls of 15.8ppg cement slurry, POOH with 4" drill pipe.			
Activity at Report Time Changing out BOP rams to 9-5/8" rams.			
Next Activity RIH with multi string cutter and cut 9-5/8" casing.			

Daily Operations: 24 HRS to 12/10/2006 06:00

Well Name Bream B13			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 11/10/2006 06:00		Report End Date/Time 12/10/2006 06:00	Report Number 6
AFE or Job Number L0503G030	Currency AUD	Total Original AFE Amount 240,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 44,729	Cumulative Cost 124,379
Management Summary Crews arrived onboard, service both boats Lady Karri-Ann and Far Scandia, Rig up Schlumberger and rih with perf gun. Guns failed to fire. make several attempts to get gun to fire. No success. Shut down for early helicopter flight. Production requirement for A.Smyth on Marlin. Crews return to town			
Activity at Report Time SDFN			
Next Activity Perforate and set HPI plug			