

# EAPL WellWork Daily Operations Report

**Daily Operations: 24 HRS to 9/26/2006 06:00**

**Well Name**

Fortescue A30St2

**Rig Name**

Rig 22

**Company**

Imperial Snubbing Services

**Job Subcategory**

**Plan**

Plug and Abandon Well prior to Redrilling

**Report Start Date/Time**

9/25/2006 06:00

**Report End Date/Time**

9/26/2006 06:00

**Report Number**

5

**AFE or Job Number**

40000462

**Currency**

AUD

**Total Original AFE Amount**

1,802,339

**Total AFE Supplement Amount**

**Days Ahead/Behind**

**Daily Cost Total**

79,642

**Cumulative Cost**

350,687

**Management Summary**

Wait on Weather. Pooh with 4" DP and 3-1/2" completion. Run Gyro survey with SCH to 3340m.

**Activity at Report Time**

Pooh with SDI Gyro survey tools.

**Next Activity**

N/d 13-5/8" BOPs and replace wellhead as abandonment flange.