

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/10/2006 06:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan	
Report Start Date/Time 8/9/2006 06:00		Report End Date/Time 8/10/2006 06:00	Report Number 2
AFE or Job Number 40000457	Currency	Total Original AFE Amount 1,697,021	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 90,723	Cumulative Cost 129,907
Management Summary HES pressure testing lubricator, OK, recover SSSV and bull head well with seawater. HES RIH and set XN plug in EOT at 3834m. Change out GLVs to dummy GLVs and circulate well clean to seawater. Pressure test tubing and annulus 1000psi good test. CAUSE AND EFFECT CHART SENT TO DNV MELBOURNE.			
Activity at Report Time Waiting on weather.			
Next Activity Nipple down tree and nipple up 13-5/8" BOPs.			

Daily Operations: 24 HRS to 8/10/2006 06:00

Well Name West Tuna W39			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Lower		Plan GR, Pressure surveys and add perms (long string).	
Report Start Date/Time 8/9/2006 06:00		Report End Date/Time 8/10/2006 06:00	Report Number 7
AFE or Job Number L0503G027	Currency AUD	Total Original AFE Amount 158,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 23,243	Cumulative Cost 164,135
Management Summary Wait on weather, due to forecasted 40 to 50 knot winds unable to pick up Schlumberger			
Activity at Report Time SDFN			
Next Activity Continue perf program on the W-39			