

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/16/2006 06:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan	
Report Start Date/Time 8/15/2006 06:00		Report End Date/Time 8/16/2006 06:00	Report Number 8
AFE or Job Number 40000457	Currency	Total Original AFE Amount 1,697,021	Total AFE Supplement Amount
Days Ahead/Behind 5.0		Daily Cost Total 79,531	Cumulative Cost 669,038
Management Summary POOH with 4" drill pipe, change out top rams to 7-5/8" and test, RIH with casing cutter, cut 7-5/8" casing at 2137m, circulate SA clean, Service boat, POOH with 4" drill pipe from 2137m to 1811m.			
Activity at Report Time POOH with 4" drill pipe at 1811m.			
Next Activity POOH with drill pipe, pull casing hanger and 7-5/8" casing.			

Daily Operations: 24 HRS to 8/16/2006 06:00

Well Name West Tuna W8A			
Rig Name		Company	
Job Subcategory Production Log		Plan PLT survey to assess tubing integrity.	
Report Start Date/Time 8/15/2006 06:00		Report End Date/Time 8/16/2006 06:00	Report Number 2
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 175,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 17,979	Cumulative Cost 24,003
Management Summary Rigged up on W-8a, rih with BO shifting tool checked ssd at 2084 mts mdrt shut. Tagged HUD at 3374 mts mdrt with HES. Rigged up Schlumberger conducted PLT /DEFT survey over intervals 2000 mts mdrt to 2195 mts mdrt and 3280 mts mdrt to HUD at 3374 mts mdrt. Water contact at 3356 mts mdrt. Attempt to flow well, failed to kick Pooh			
Activity at Report Time SDFN			
Next Activity Complete flowing part of survey			