

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 01/08/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 31/07/2006 06:00		Report End Date/Time 01/08/2006 06:00	Report Number 17
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 74,738	Cumulative Cost 863,488
Management Summary TNA Crane operations S/d due to high winds. Clean equipment and main deck work areas. Boat returned to BBMT. FTA Crane operations S/d due to high winds. Clean and service R22 equipment in preparation for installation.			
Activity at Report Time WOW to abate			
Next Activity Rig up R22 on FTA.			

Daily Operations: 24 HRS to 01/08/2006 06:00

Well Name Bream A26			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Tubing plug		Plan Set end of tubing plug and circulate clean	
Report Start Date/Time 31/07/2006 06:00		Report End Date/Time 01/08/2006 06:00	Report Number 6
AFE or Job Number 46000462	Currency AUD	Total Original AFE Amount 150,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,955	Cumulative Cost 119,338
Management Summary Bleed off pressure from the Surface and Intermediate Annuli.			
Activity at Report Time SDFN			
Next Activity Continue to secure the Intermediate and Surface Annuli.			