

APACHE ENERGY LIMITED
DAILY DRILLING REPORT

Page 1 of 3

WELL NAME Fur Seal-1	API #	SPUD DATE 24/10/2005	24 HRS PROG 56.00 (m)	TMD 2,610.00 (m)	TVD 2,609.70 (m)	DFS 8.87	REPT NO 11	DATE 1/11/2005
--------------------------------	--------------	--------------------------------	---------------------------------	----------------------------	----------------------------	--------------------	----------------------	--------------------------

RIG DIAMOND OFFSHORE OCEAN PATRIOT	FIELD NAME FUR SEAL	AUTH TMD 2,634.00 (m)	PLANNED DOW 16	DOM 1.00	DOL 10.00
--	-------------------------------	---------------------------------	--------------------------	--------------------	---------------------

SUPERVISOR J Herriot / D Selman	OIM S De Freitas
---	----------------------------

COUNTRY AUSTRALIA	DISTRICT OFFSHORE	STATE / PROV	COUNTY / PARRISH	RIG PHONE NO	RIG FAX NO
-----------------------------	-----------------------------	---------------------	-------------------------	---------------------	-------------------

AFE # 1005EG6	AFE COSTS DHC: 7,411,296	DAILY COSTS DHC: 327,353.71	CUMULATIVE COSTS DHC: 4,012,501.57
PERMIT #	CWC: 0	CWC: 0.00	CWC: 0.00
VIC/P54	TOTAL: 7,411,296	TOTAL: 0.00	TOTAL: 4,012,501.57

LAST SFTY MEETING 30/10/2005	BLOCK VIC/P54	FORMATION EMPEROR FORMATION	BHA HRS OF SERVICE
--	-------------------------	---------------------------------------	---------------------------

LAST SURVEY TMD 2,610.00 (m) INC 1.410 AZM 56.390	ACTUAL LEAKOFF EMW 1.70 (SG)	LAST CASING 340.000 (mm) @ 817.60 (m)	NEXT CASING (mm) @ (m)
---	--	---	----------------------------------

CURRENT OPERATIONS

Performing slip and cut.

24 HR FORECAST

Slip and cut. RIH cementing string. Place P&A cement plugs.

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
00:00	01:30	1.50	P-DRL	PP	10	Drilled 216mm hole from 2554m to 2610m (TD). Avg ROP = 37.3m/hr.
01:30	03:30	2.00	P-DRL	PP	11	Circulated well clean (~2 x bottoms-up). Flow checked well - static.
03:30	04:00	0.50	P-DRL	PP	08	POH 216mm BHA on 127mm drillpipe from 2610m to 2467m. Hole pulled tight at 2472m. Max overpull = 22.7MT.
04:00	06:00	2.00	P-DRL	PP	23	Backreamed from 2467m to 2210m.
06:00	07:00	1.00	P-DRL	PP	11	Circulated hole clean at 2.3 m3/min whilst reciprocating drillstring from 2210m to 2181m.
07:00	11:00	4.00	P-DRL	PP	08	Pumped slug and continued to POH with 216mm BHA on 127mm drillpipe from 2181m to 260m. Worked through tight hole at 1273m, 910m and 881m. Max overpull = 18.1MT.
11:00	12:30	1.50	P-DRL	PP	09	POH 216mm BHA and racked back same.
12:30	13:00	0.50	P-DRL	PP	09	Removed RA sources from MWD.
13:00	14:30	1.50	P-DRL	PP	09	L/O MWD, PDM and bit.
14:30	16:00	1.50	P-EVAL	PP	32	R/U wireline.
16:00	22:00	6.00	P-EVAL	PP	32	RIH wireline and performed checkshot survey. POH same.
22:00	22:30	0.50	P-EVAL	PP	32	L/O wireline tools and R/D wireline equipment.
22:30	00:00	1.50	P-EVAL	PP	51	Commenced slip and cut.

24.00 = Total Hours Today

06:00 UPDATE

00:00 - 00:30 hrs: Continued slip and cut.
 00:30 - 01:00 hrs: Serviced TDS and rollers.
 01:00 - 02:00 hrs: R/U and RIH 73mm cementing stinger to 193m.
 02:00 - 02:30 hrs: M/U cement stand and racked back.
 02:30 - 06:00 hrs: RIH 73mm cementing stinger on 127mm drillpipe to 1900m. Broke circulation at 1800m.

Safety Efforts:

Stop cards 11, JSAs 18.

BIT DATA

BIT / RUN	SIZE	MANUF.	TYPE	SERIAL NO.	JETS OR TFA	DEPTH IN / DATE IN	I-O-D-L-B-G-O-R
3 / 3	215.90	Smith	S73VPX	JW0059	15/15/15/16/16/16////	824.00 / 28/10/2005	1-0-ER-N-D- I-WT-TD

BIT OPERATIONS

BIT / RUN	WOB	RPM	FLOW	PRESS	P BIT	HRS	24Hr PROG	24Hr ROP	CUM HRS	CUM PROG	CUM ROP
3 / 3	2.6 / 8.9	90 / 110	2,265.1	22,064	1,905	1.60	56.00	35.00	62.60	1,786.00	28.53

APACHE ENERGY LIMITED
DAILY DRILLING REPORT

Page 2 of 3

WELL NAME	API #	SPUD DATE	24 HRS PROG	TMD	TVD	DFS	REPT NO	DATE
Fur Seal-1		24/10/2005	56.00 (m)	2 610.00 (2 609.70 (8.87	11	1/11/2005

BHA	3	JAR S/N	WDAH02928	BHA / HOLE CONDITIONS			JAR HRS	83.00	BIT	3
BHA WT. BELOW JARS	STRING WT. UP	STRING WT. DN	STRING WT. ROT	TORQUE / UNITS	BHA LENGTH					
17.2	127.0	131.5	131.5	10,848 N-m	259.78					

ITEM DESCRIPTION	NO. JTS	LENGTH	O.D.	I.D.	CONN SIZE	CONN TYPE
Polycrystalline Diamond Bit	1	0.22			4.5	API REG
Positive Displacement Motor	1	7.70	171.45		4.5	API REG
Ported Float Sub	1	0.88	165.10		4.5	IF
Near Bit Stabilizer	1	1.53	171.45	74.61	4.5	IF
Gamma / Resistivity Tool	1	7.03	171.45		4.5	IF
Logging while Drilling	1	7.24	171.45		4.5	IF
Sonic Tool	1	6.81	171.45		4.5	IF
Bent Sub	1	2.78	171.45		4.5	IF
MWD Pulser Tool	1	3.06	171.45		4.5	IF
Spirall Drill Collar	9	83.68	165.10	73.02	4.5	IF
Drilling Jar	1	9.68	161.92	73.02	4.5	IF
Spirall Drill Collar	2	18.62	165.10	73.02	4.5	IF
Heavy Weight Drill Pipe	12	110.55	160.34	82.55	4.5	IF

MUD PROPERTIES											MUD TYPE	KCL / PHPA	
VIS	PV/YP	GELS	WL/HTHP	FC/T.SOL	OIL/WAT	%Sand/MBT	Ph/pM	Pf/Mf	Cl	Ca	H2S	KCL	LGS
71	25/19	9/21	4.2/	/13.0	/	0.25/43.0	9.50/1.10	0.10/0.70	50,000	240			7.7
DENS	1.23	ECD	1.32	PP	DAILY COST			CUM COST	41.939	% OIL			

MUD PUMPS / HYDRAULICS					SPR		
	STROKE	SPM	LINER	FLOW RATE		SPM	PPSR
#2	12.0	75	6.0	1,213.47	SPP: 22,064 (kPa)	PUMPS #2	
#3	12.0	65	6.0	1,051.67	AV (DP): 94.5 (m/min) AV Riser: 19.8 (m/min)	PUMPS #3	
#					AV (DC): 148.7 (m/min HP/in2: 11.156 (kW/cm	PUMPS #	

SOLIDS CONTROL						
SHAKER #1	SHAKER #2	SHAKER #3	DESILTER HRS	DESANDER HRS	CENT #1 HRS	CENT #2 HRS
120 / 120	145 / 145	145 / 145				

PERSONNEL DATA					
COMPANY	QTY	HOURS	COMPANY	QTY	HOURS
Sperry Sun	4		MI	2	
Apache	6		Fugro	3	
Diamond	48		Geoservices	4	
ESS Catering	8		Schlumberger	6	
Dowell Schlumberger	2				

Total Personnel on Board: 83

MATERIALS ON LOCATION					
MATERIALS	RIG	WORKBOAT 1	WORKBOAT 2	OTHER	TOTAL
BARITE BULK	99	84	80		263
CEMENT	125	80	61		266
DIESEL	275	394	529		1,198
GEL, FRESH	47	0	0		47
WATER, DRILLING	416	802	0		1,218
WATER, POTABLE	204	506	275		985

Total Water 2,203

SUPPORT CRAFT			
NAME/TYPE	REMARKS	NAME/TYPE	REMARKS
HELICOPTER	BZU (Pax In - 7, Pax Out - 8)	SUPPLY BOAT	Pacific Wrangler - Melbourne.
SUPPLY BOAT	Far Grip - On location.		

APACHE ENERGY LIMITED
DAILY DRILLING REPORT

Page 3 of 3

WELL NAME Fur Seal-1	API #	SPUD DATE 24/10/2005	24 HRS PROG 56.00 (m)	TMD 2,610.00	TVD 2,609.70	DFS 8.87	REPT NO 11	DATE 1/11/2005
--------------------------------	--------------	--------------------------------	---------------------------------	------------------------	------------------------	--------------------	----------------------	--------------------------

DECKLOG

MAX VDL 2,560	ACT VDL 1,987	AVL VDL 573	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S'BOARD)
-------------------------	-------------------------	-----------------------	----------------------	-----------------------	--------------------------

WEATHER

TIME 00:00	WIND SPEED / DIR 8 / 90	SWELL HT / DIR / PER 1 / /	WAVE HT / DIR / PER 1.00 / 135 /	CURRENT SPEED / DIR /	TEMP 0 (°C)
----------------------	--------------------------------------	---	---	------------------------------------	-----------------------

SAFETY DRILLS

RAMS	ANNULARS	CASING	BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBOARD	ABAN DRILL
27/10/2005 / 34.400 (kPa)	27/10/2005 / 17.200 (kPa)	26/10/2005 / 20.685 (kPa)	27/10/2005		25/10/2005			30/10/2005

INCIDENT REPORT

INCIDENT TYPE NONE	INCIDENT DESCRIPTION
LOST TIME? NO	
DAYS W/O LTA 10	

DATUM SECTION

RT TO AHD 21.50 (m)	AIR GAP	WATER DEPTH 58.60 (m)
-------------------------------	----------------	---------------------------------

SURVEYS

TYPE MWD	MD 2,610.00	DEG 1.410	AZI 56.390	TVD 2,609.73	N/S 4.22	E/W -2.27	V. SECT 4.22	D.L.
--------------------	-----------------------	---------------------	----------------------	------------------------	--------------------	---------------------	------------------------	-------------