

22 Jul 2006

From : Brain Marriott
To : Bob Goosem/ Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	7710.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	9.84m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	9.84m	Days On Well:	10.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 23 Jul 2006 :		Toolbox meeting regarding daily rig up operations. Rig move 100% completed. Rigged up = 60% Possibly raise Mast late Sunday afternoon or first thing Monday morning. Presently blowing warm air into Generators			
Planned Operations for 23 Jul 2006 :		Cont. rig up drilling equipment			

Summary of Period 0000 to 2400 Hrs
WOD, cont rig up drilling equipment, WOD

Operations For Period 0000 Hrs to 2400 Hrs on 22 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0600	6.00	0.0m	Wait on daylight
PS	P	RM	0600	1800	12.00	0.0m	Toolbox meeting, cont. with suction & discharge lines to T1000 & 8P-80 mud pumps, offload Top Drive, Ensign tool shed & handling equipment, Flare tank & accessories, install tempory rented blower heaters to main generators, cont. welding suction & disscarge lines on mud pumps, run electrical cables, flush out mud tanks, run fuel & air lines to mud pump #4 & #4 & #5 Generators, plump in Tesco System, hammer up BOP spacer spools, install turkeys nest pump, install shaker flow line,
PS	P	RM	1800	2400	6.00	0.0m	WOD

Operations For Period 0000 Hrs to 0600 Hrs on 23 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Wait on daylight

General Comments	
Comments	Rig Requirements
Local CFA & SES volunteers f/ Lock Sport to attend rig site to view if additional fire fighting equipment will be required on site tomorrow Sunday the 23-07-06 Tourist came in from the beach side today, through the bush in the sand dunes to view the rig. They were told to leave the area imediately, as it was a restricted area. They walked from the bush, alongside the outside of the fence by the mud chemicals.	

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	sx	0	0	0	0.0	
KCl	sx	0	0	0	0.0	
Salt	sx	0	0	0	0.0	
Gel	sx	0	0	0	0.0	
Potable Water	ltr	43000	8000	0	47,000.0	
Rig Fuel	ltr	10100	1100	0	39,600.0	
Camp Fuel	ltr	0	350	0	4,650.0	

HSE Summary

Events	Date of Last	Days Since	Description	Remarks
ToolBox Talk	22 Jul 2006	0 Days	Discussion on daily rig up	Discuss proposed daily rig up operations. Correct PPE to be worn. Clear hand signals to crane operator. Keep vehicles to a minimum @ rig site.

