

25 Jul 2006

From : Brian Marriott
To : Bob Goosem/ Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	2350.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	3.00m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	3.00m	Days On Well:	13.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 26 Jul 2006 :		<p>JSA & Toolbox meeting on erecting Top Drive equipment. Mast raised @ 17:00hrs on Tuesday the 25th, estimate spud late Thursday or Friday Geoservices 95% completed. Waiting on plug for rig floor monitor, plus isolator for RPM readings Haliburton cementers = 90% completed. Cement arrived & transferred to bulk pods. Mud Eng. = 95% completed. Directional drillers = 95% completed. Checked out BHA's, x-o's etc. required Sperry = 70% completed, still have to test MWD tool</p>			
Planned Operations for 26 Jul 2006 :		Rig up & install Top Drive equipment, off load chemicals in bunted off section of lease, cont. rig up			

Summary of Period 0000 to 2400 Hrs

Cont. rig up, raise Mast @ 17:00hrs, cont. rig

Operations For Period 0000 Hrs to 2400 Hrs on 25 Jul 2006

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	2400	24.00	0.0m	Replace 5" pipe rams in BOP with 4-1/2", cont. install 5-1/2" liners & pistons in 8P-80 mud pumps, replace wear plate in fluid end on mud pump #1, clean up rig site, off load 22 pallets of chemicals, Review JSA to raise Mast, crews prepared to raise Mast, traction motor for Drawworks down to earth, suspend operation, hook up blower heater to dry out motor, wait on new tong hanging sheaves to arrive, re-view JSA with new crew, raise Mast @ 17:00 hrs, pin same to "A" frame, power up lights, check out flashing warning light @ crown, all ok, erect new bunting for additional mud chemicals, rig up rig tongs, tuggers, tongs & rig floor equip., Cat walk, "V"-door, pipe racks. Note; intermittent rain showers all day

Operations For Period 0000 Hrs to 0600 Hrs on 26 Jul 2006

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Tie in Bridel lines, store away Wedding ring assembly, Cont. rig up drill floor equip., complete installation of fluid end equip. to 8P-80 mud pumps, cont. welding suction line on T1000 mud pump, complete storing mud chemicals, cont. setting up pipe racks etc, hold JSA & Toolbox meeting with Top Drive rep. regarding installation,

General Comments

Comments	Rig Requirements
Willox Earthmoving; transport 3 loads of water, = 9hrs	Inspect flashing lights on road over Esso pipe line @ 19:00hrs. All ok

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	sx	0	0	0	0.0	
KCl	sx	0	0	0	0.0	
Salt	sx	0	0	0	0.0	
Gel	sx	0	0	0	0.0	
Potable Water	ltr	0	6000	0	29,000.0	
Rig Fuel	ltr	0	1400	0	36,000.0	
Camp Fuel	ltr	0	350	0	3,700.0	

HSE Summary					
Events	Date of Last	Days Since	Description	Remarks	
JSA	25 Jul 2006	0 Days	Raise Mast	Review JSA & discuss same for raising Mast	
LTI/MTI incident free days	25 Jul 2006	0 Days	Incident free days	Incident free days = 357	
ToolBox Talk	25 Jul 2006	0 Days	Discussion on daily rig up	Discuss proposed daily rig up operations. Correct PPE to be worn. Review JSA prior to raising Mast. Keep alert	

