

10 Aug 2006

**From : Troy Reid**  
**To : Andy Wilkinson/ Brian King/James Hinton**

Well Data				Town Side QC Done	
Drill Co.:	Ensign	Midnight Depth (MD):	1606.0m	Current Hole Size:	8.500in
Rig:	Ensign 32	Midnight Depth (TVD):	830.0m	Casing O.D.:	9.625in
Prognosed TD:	2350.0m	Progress:	0.0m	Shoe TVD:	803.0m
RT-GL:	5.90m	Days From Spud:	12.81	F.I.T. / L.O.T.	/ 20.00ppg
GL Elev.:	2.71m	Days On Well:	29.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 11 Aug 2006 :		Circulate and condition mud prior to POOH.			
Planned Operations for 11 Aug 2006 :		POOH Change out BHA to 8-1/2" GeoPilot Rotary Steerable assy.			

**Summary of Period 0000 to 2400 Hrs**

RIH with dumb 8 1/2 BHA picking up 69 singles of the cat walk.  
 Perform BOP drill, S/l well & muster  
 Continue to RIH w/- 8 1/2 assy to 1550m  
 Break circulation, wash and light ream to 1574 m. Tag cement and drill cement and float at 1575m. Drill cement with 10K WOB, 30 rpm and 200 stks per minute (1000 psi) tag soil at 1597m TMP  
 ROP dropped off. Steel and aluminium fragments seen at surface.  
 6kg of Aluminium, 4 kg Carbon Steel  
 Pull up off bottom and circulate the hole clean.  
 POOH from 1597m to surface.  
 Break out bit .Check condition.  
 M/up BHA # 7 and RIH to 1571m  
 Tag float collar depth, string torqued up, work through float several times . Continue to wash down to 1597m Tag up.

**Formation Tops**

Sequence	Formation Name	Top Depth (MD, (m))	Top Depth (TVD, (m))	Comment	Wireline Depth (m)
1	Gippsland LMST	320.0	314.5	5.9L	

**Operations For Period 0000 Hrs to 2400 Hrs on 10 Aug 2006**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
IH	P	TI	0000	0330	3.50	1606.0m	RIH with 8 1/2 dumb BHA & milltooth 8-1/2" bit, picking up 69 singles of the cat walk.
IH	P	TI	0330	0400	0.50	1606.0m	Perform BOP drill S/l well & muster
IH	P	TI	0400	0600	2.00	1606.0m	Continue to RIH w/- 8 1/2 assy 1550m
IH	P	RW	0600	0830	2.50	1606.0m	Break circulation, wash and light ream to 1574 m. Tag cement and drill cement and float at 1575m. Drill cement with 10K on bit, 30 rpm and 200 stks per minute (1000 psi) tag soil at 1597m
IH	TP	DFS	0830	1100	2.50	1606.0m	ROP dropped off. Steel and aluminium fragments seen at surface. 6kg of Aluminium, 4 kg Carbon Steel recovered from ditch magnets and possum bellies.
IH	TP	CMD	1100	1230	1.50	1606.0m	Pull up off bottom and circulate the hole clean.
IH	TP	TO	1230	1530	3.00	1606.0m	POOH from 1597m to surface.
IH	TP	HBHA	1530	1600	0.50	1606.0m	Break out bit. Check condition, worn sholder cutters.
IH	TP	WO	1600	1730	1.50	1606.0m	Wait on decision for next assy.
IH	TP	TI	1730	2230	5.00	1606.0m	M/up BHA # 7 (PDC bit and stabiliser) and RIH to 1571m
IH	TP	RW	2230	2400	1.50	1606.0m	Tag at float collar depth, string torqued up, Work through float several times . Continue down to wash down to 1597m HUD.

**Operations For Period 0000 Hrs to 0600 Hrs on 11 Aug 2006**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
IH		RW	0000	0100	1.00	1606.0m	Continue to drill out the through 1597m, Drill with 50 rpm, 560gpm, ROP 0.5m/hr. Break through 1598m, attempt to work back through 1597m . Sting stalled out.
IH		WSP	0100	0230	1.50	1606.0m	Stuck pipe at 1597m . No rotation 50k overpull. Install work single & attempt to work through 1597 to 1598m.

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
							Regain rotation . Drill NBS through 1597m. Work back through 1597m until torque reduced to 6500 ft/lbs. Continue to drill out rat hole to 1606 m
PH		D	0230	0300	0.50	1609.0m	Drill new 8 1/2 hole from 1606m to 1609m.
PH		CMD	0300	0330	0.50	1609.0m	Circulate and condition mud prior to LOT. 60% new formation in sample
PH		LOT	0330	0430	1.00	1609.0m	Perform LOT at 803m TVD. Leak off pressure 1000psi w/-9.3ppg = EMW 16.7 ppg.
PH		D	0430	0530	1.00	1619.0m	Continue to drill 8 1/2 hole f/-1609 to 1619m.
PH		CMD	0530	0600	0.50	1619.0m	Circulate and condition mud .

General Comments	
Comments	Rig Requirements
Recieved 100 jnts of 7" casing. Returned 17 jnts 9 5/8 casing to storage yard.	

WBM Data	Cost Today \$ 2401	Cumulative Cost \$ 103894
Mud Type: KCI PHPA/Glycol	Viscosity: 55sec/qt	API FL Loss: 4.8cc
Depth: 1606.0m	PV: 13cp	Filter Cake: 1/32nd"
Time: 10:30	YP: 22lb/100ft²	HTHP FL:
Weight: 9.30ppg	Gels 10s/10m: 6 / 10	HTHP Cake:
Temp:	Fann (3/6/100):	
	6 / 8 / 21	
Comment		

WBM Data	Cost Today	Cumulative Cost \$ 103894
Mud Type: KCI PHPA/Polymer	Viscosity: 56sec/qt	API FL Loss: 5.8cc
Depth: 1606.0m	PV: 17cp	Filter Cake: 1/32nd"
Time: 22:00	YP: 24lb/100ft²	HTHP FL:
Weight: 9.25ppg	Gels 10s/10m: 7 / 10	HTHP Cake:
Temp:	Fann (3/6/100):	
	6 / 9 / 24	
Comment		

Shakers, Volumes and Losses Data				Engineer: Manfred Olejniczak / J.V.Babu			
Equipment	Description	Mesh Size	Available	869.0bbl	Losses	175.0bbl	Comment
Centrifuge	DE 1000		Active	358.0bbl	Downhole		Drilled out cement with old mud in hole. Dumped 155 bbl. Back on system.
Centrifuge	DE 1000		Mixing		Surf. + Equip.	0.0bbl	
Shaker 1	Derrick	Pyramid-210/210	Hole	342.0bbl	Dumped	155.0bbl	
Shaker 1	Derrick	Pyramid-210/210	Stug		De-Sander		
Shaker 2	Derrick	Pyramid-460/460	Reserve	169.0bbl	De-Silter		
Shaker 2	Derrick	Pyramid-250/250	Kill		Centrifuge	20.0bbl	

<b>Bit # 6</b>			Wear	I	O1	D	L	B	G	O2	R
				1	1	WT	S	1	I	NO	PR
Size:	8.500in	IADC#:	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	Hycalog	WOB (avg): 5.0klb	No.	Size	Progress:			Cum. Progress: 0.0m			
Type:		RPM (avg): 50			On Bottom Time:			Cum. On Btm Time: 0.00h			
Serial #:	RO3706	F.Rate: 500gpm			IADC Time:			Cum. IADC Time: 0.00h			
Depth In:	1606.0m	SPP: 1400psi			Total Revs:			Cum. Total Revs: 0			
Depth Out:	1606.0m	HSI:			ROP (avg):			Overall ROP (avg): 0.00 m/hr			
Bit Model:	HP21G	TFA: 0.000			N/A						

<b>Bit # 7</b>			Wear	I	O1	D	L	B	G	O2	R
Size:	8.500in	IADC#: 519	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	REED	WOB (avg):	No.	Size	Progress:			Cum. Progress: 0.0m			
Type:	p	RPM (avg):			On Bottom Time:			Cum. On Btm Time: 0.00h			
Serial #:	112295	F.Rate:			IADC Time:			Cum. IADC Time: 0.00h			
Depth In:		SPP:			Total Revs:			Cum. Total Revs: 0			
Depth Out:		HSI:			ROP (avg):			Overall ROP (avg): 0.00 m/hr			
Bit Model:	RSX272	TFA: 0.000			N/A						

<b>BHA # 6</b>			
Wt. Below Jars Dry:	Length: 208.9m	Torque (max):	DC (1) Ann Vel.: 408fpm
Weight Dry:	String Weight: 46000.0klb	Torque On Btm:	DC (2) Ann Vel.: 0fpm
Type: Pendulum	Pick-Up Weight: 48000.0klb	Torque Off Btm:	HWDP Ann. Vel.: 236fpm
	Slack-Off Weight: 45000.0klb		DP Ann. Vel.: 236fpm

#	Equipment	Tool Description	Length	O.D.	I.D.	Serial #	Hours
1	Bit		0.26m	8.50in		RO3706	
2	Bit Sub		0.92m	6.50in	3.00in		
3	Drill Collar	6 X 6.5 DC	54.56m	6.50in	3.00in	176020301	92.00h
4	HWDP	9 X HWDP	86.05m	4.50in	2.75in		
5	Drilling Jars		9.95m	4.60in	3.00in		
6	HWDP	6 X HWDP	57.17m	4.50in	2.75in		

<b>BHA # 7</b>			
Wt. Below Jars Dry: 30000.0klb	Length: 212.4m	Torque (max):	DC (1) Ann Vel.: 0fpm
Weight Dry: 35300.0klb	String Weight:	Torque On Btm:	DC (2) Ann Vel.: 0fpm
Type: Pendulum	Pick-Up Weight:	Torque Off Btm:	HWDP Ann. Vel.: 0fpm
	Slack-Off Weight:		DP Ann. Vel.: 0fpm

#	Equipment	Tool Description	Length	O.D.	I.D.	Serial #	Hours
1	Bit		0.37m	8.50in	3.00in	112295	
2	Near Bit Stabiliser		1.82m		2.88in	47695	
3	X/O		0.45m	6.00in	2.88in	m1623	
4	6.5in DC		9.42m	6.50in	2.75in	32-2-5	
5	X/O		0.32m	6.00in	2.81in		
6	String Stabiliser		1.28m		3.00in	47584	
7	X/O		0.45m		3.00in		
8	6.5in DC		45.14m	6.50in	3.00in		
9	HWDP		86.05m	4.50in	2.81in		
10	Drilling Jars		9.95m		2.75in	176020301	
11	HWDP		57.17m	4.50in	2.81in		

<b>Survey</b>										
MD (m)	Incl. (deg)	Corr. AZ (deg)	TVD (m)	'V' Sect.	Dogleg (deg/100ft)	N/S (m)	E/W (m)	Departure	Deviation	Tool Type
1118.04	71.67	115.22	670.9	-369.18	3.65	-369.18	625.08	725.96	120.6	MWD
1233.87	71.80	114.62	707.2	-415.52	0.50	-415.52	724.83	835.49	119.8	MWD
1378.57	70.75	115.43	753.7	-473.49	0.90	-473.49	849.00	972.11	119.1	MWD
1522.57	71.02	117.07	800.8	-533.67	1.09	-533.67	971.03	1108.01	118.8	MWD
1606.00	71.07	117.05	827.9	-569.56	0.06	-569.56	1041.30	1186.89	118.7	MWD

<b>Bulk Stocks</b>					
Name	Unit	In	Used	Adjust	Balance
Barite	sx	0	0	0	900.0
KCl	sx	0	60	0	-480.0
Salt	sx	0	0	0	0.0
Gel	sx	0	0	0	240.0
Potable Water	ltr	0	6000	0	35,200.0
Rig Fuel	ltr	0	4200	0	42,400.0
Camp Fuel	ltr	0	350	0	4,700.0

<b>Pumps</b>										
Pump Data - Last 24 Hrs							Slow Pump Data			
No.	Type	Liner (in)	SPM	Eff. (%)	Flow (gpm)	SPP (psi)	SPM	SPP (psi)	Depth (m)	MW (ppg)
1	National - 8P-80	5.50		97						9.50
2	National - 8P-80	5.50		97						9.50
3	National - 8P-80	5.50								
4	IDECO - T1000	6.00		97	312					9.50

<b>HSE Summary</b>				
Events	Date of Last	Days Since	Description	Remarks
LTI/MTI incident free days	10 Aug 2006	0 Days	Incident free days 11/TRI 11 Days	Held 2 x pre tour safety meeting .Topics discussed .Tripping .Manual handling,