

04 Oct 2005 (GMT +10)

From: P. Dane / J. Wrenn
 To: C. Allport

Well Data							
Country	Australia	M. Depth	107.0m	Cur. Hole Size	36.000in	AFE Cost	\$5,499,486
Field	Gilbert	TVD	107.0m	Casing OD		AFE No.	
Drill Co.	DOGC	Progress	34.0m	Shoe TVD		Daily COST	\$364,148
Rig	Ocean Patriot	Days from spud	0.62	FIT		Cum Cost	\$2,160,048
Wtr Dpth(MSL)	51.7m	Days on well	2.60	LOT		Planned TD	910.0m
RT-MSL	21.5m					Days Since Last LTI	868
RT-ML	73.2m						

Current Op @ 0600:

Planned Op:

Summary of Period 0000 to 2400 Hrs

Picked up 36" BHA. Waited on weather to jump ROV. ROV conducted seabed survey. Spudded well with 36" hole opener BHA. Drilled to 107m. Circulated hole to PHG. Wiper trip to seafloor. POOH and ran 30" conductor. 30" conductor held up at 79m and unable to pass. POOH conductor and leave in moonpool. Ran in hole with 36" hole opener BHA but unable to run past 79m without rotation. Hole abandoned at 22:30 hrs

Operations For Period 0000 Hrs to 2400 Hrs on 04 Oct 2005

From	To	Hrs	Phse	Cls (RC)	Op	Depth	Activity Description
0000	0130	1.50	CONH	P	HBHA	0.0m	Continued to pick up and run in hole with 36" hole opener BHA. Drifted all components with 2 5/8" drift. ROV still unable to jump due to high swells. 0100hrs, 30kt wind, Seas 1.0m, Swells 4.0m
0130	0600	4.50	CONH	TP (WEA)	HBHA	0.0m	Waiting on weather to subside as unable to jump ROV due to high swells. ROV to be on seabed for seabed survey prior to spud and observe well spudding. 0200hrs, 30kt winds, Seas 1.0m, Swells 4.0m 0300hrs, 30kt winds, Seas 1.0m, Swells 4.0m 0400hrs, 30kt winds, Seas 1.0m, Swells 4.0m 0500hrs, 20kt winds, Seas 1.0m, Swells 3.0m Completed testing C & K manifold to 200 / 3000 psi for 5 / 10 mins
0600	0700	1.00	CONH	TP (WEA)	ROV	0.0m	ROV launched and conducted seabed survey prior to spudding well. This would normally be done in conjunction with other operations but due to weather, rig was waiting until seabed survey had been completed before spudding well.
0700	0730	0.50	CONH	P	TI	0.0m	Tagged bottom with 5K down weight. SEABED AT 73.22m TIDE CORRECTED TO MSL, Water depth = 51.72m Rig is 4.9m off programmed location in direction of 30 deg T. Took Anderdrift survey = 1/2 deg
0730	0900	1.50	CONH	P	D	107.0m	SPUD WELL and drill 36" hole to 107mRT MSL pumping 30 bbls PHG mid stand and spotting 50 bbls PHG on bottom at connections.
0900	0930	0.50	CONH	P	CIR	107.0m	Took Anderdrift survey at TD = 1.0 deg Displaced hole with 100 bbls PHG. Made short trip to shoe - no drag on way in
0930	1100	1.50	CONH	P	TO	107.0m	Displaced hole with 220 bbls of PHG POOH and rack back BHA
1100	1130	0.50	CONH	P	RRC	107.0m	Held JSA meeting. Rigged up to run 30" conductor.
1130	1330	2.00	CONH	P	RC	107.0m	Ran 20" x 30" shoe joint, 1 x 30" intermediate joint and 1 x 30" lower and upper HAC joints into PGB in moonpool. Far Grip re-laid #6 anchor and rig storm tensioned anchor - OK
1330	1530	2.00	CONH	P	RC	107.0m	Installed guidelines into PGB. Picked up 5" DP stinger to 30" running tool, lowered into moonpool and made up to conductor in PGB.
1530	1800	2.50	CONH	P	RC	107.0m	Ran in hole with 30" conductor and PGB. Tagged obstruction at 79mRKB (6m past mudline). Unable to pass despite continued working of pipe and circulating
1800	1900	1.00	CONH	TP (TTE)	RC	107.0m	POOH with 30" conductor and PGB and set back on trolley in moonpool
1900	2100	2.00	CONH	TP (TTE)	TIT	107.0m	Picked up and ran in hole with 36" hole opener BHA. Tagged obstruction at 79mRKB Reamed past obstruction and reamed to TD.

From	To	Hrs	Phse	Clis (RC)	Op	Depth	Activity Description
2100	2230	1.50	CONH	P	RW	107.0m	Pumped 1.5 x hole volume at TD and POOH to hole opener at mudline. Attempted to RIH with no rotation - Obstruction at 79m Reamed past obstruction twice more with rotation. But unable to pass 79m without rotation. Decision made to move rig and re-spud well Picked 26" bit up 10m from seabed

Operations For Period Hrs to Hrs on

WBM Data		Cost Today \$ 1310	
Mud Type:	Spud Mud	API FL:	Cl:
Sample-From:	Active	Filter-Cake:	Hard/Ca:
Time:		HTHP-FL:	MBT:
Weight:	1.05ppg	HTHP-cake:	PM:
Temp:			PF:
			pH: 10
Solids:		Viscosity 150sec/qt	
H2O:		PV	
Oil:		YP	
Sand:		Gels 10s	
Glycol:		Gels 10m	
KCl:		Fann 003	
PHPA:		Fann 006	
		Fann 100	
		Fann 200	
		Fann 300	
		Fann 600	
Comment		Cumulative cost \$ 5,448.64	

Shakers, Volumes and Losses Data				Engineer : Gordon Howie			
Equip.	Descr.	Mesh Size	Available	1281bbl	Losses	998bbl	Comments
Shaker 1	VSM 100	2 x 165, 2 x 110	Active	424bbl	Downhole		
Shaker 2	VSM 100	4 x 84	Mixing		Surf+ Equip	0bbl	
Shaker 3	VSM 100	4 x 84	Hole		Dumped	998bbl	
Shaker 4	VSM 100	2 x 165, 2 x 110	Slug Reserve	857bbl	De-Gasser		
			Kill		De-Sander		
					De-Silter Centrifuge		

Bit # 1				Wear	I	O1	D	L	B	G	O2	R
Size ("):	26.00in	IADC#	1-1-1	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	Reed	WOB(avg)	3.5klb	No.	Size	Progress		34.0m	Cum. Progress		34.0m	
Type:	Milled Tooth	RPM(avg)	130	1	16/32nd"	On Bottom Hrs		1.80h	Cum. On Btm Hrs		1.80h	
Serial No.:	M26690	F.Rate	1200gpm	3	24/32nd"	IADC Drill Hrs		3.50h	Cum IADC Drill Hrs		3.50h	
Bit Model	Y11C	SPP	1100psi			Total Revs			Cum Total Revs		0	
Depth In		HSI				ROP(avg)		18.89 m/hr	ROP(avg)		18.89 m/hr	
Depth Out		TFA	1.522									

BHA # 1			
Weight(Wet)	Length	117.5m	Torque(max)
Wt Below Jar(Wet)	String		Torque(Off.Btm)
	Pick-Up		Torque(On.Btm)
	Slack-Off		
D.C. (1) Ann Velocity		0.0mpm	
D.C. (2) Ann Velocity		0.0mpm	
H.W.D.P. Ann Velocity		0.0mpm	
D.P. Ann Velocity		0.0mpm	

BHA Run Description						
BHA Run Comment						
Equipment	Length	OD	ID	Serial #	Comment	
Bit	0.62m	26.00in		M26690		
Hole Opener	2.16m	36.00in		17009		
Bit Sub	1.16m	9.50in		507A50	Float installed	
Accelerator	2.81m	9.44in	3.06in	ADB928	Totco ring installed above tool	
Drill Collar	27.20m	9.50in	3.00in			
X/O	1.09m	9.38in	3.00in	50800049		
Drill Collar	26.31m	8.00in	3.00in			

Equipment	Length	OD	ID	Serial #	Comment
X/O	1.10m	7.44in	3.00in	508A614	
HWDP	55.04m	6.38in	3.00in		

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	MT	33.02			33.0	
Gel	MT	37.2	2.84		80.9	
Cement	MT	0			76.0	
Fuel Oil	m ³	0	9.3		310.7	
Potable Water	m ³	23.6	22.7		254.0	
Drill Water	m ³	437.6	0	0	456.9	
Helicopter Fuel	ltr				2,097.0	

Pumps																		
Pump Data - Last 24 Hrs								Slow Pump Data										
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)	
1	Oilwell A1700PT	6.00	8.70	97	95	1100	400											
2	National 12-P-160	6.00	8.70	97	95	1100	400											
3	National 12-P-160	6.00	8.70	97	95	1100	400											

Personnel On Board			
Job Title	Personnel	Company	Pax
		DOGC	48
		BSOC	5
		ESS	8
		MI Swaco	2
		Dowell Schlumberger	2
		Fugro	6
		Fugro	2
		Dril-Quip	1
		RPS Hydrosearch	1
		Schlumberger	4
		Geoservices	4
		Sperry Sun	2
		Weatherford	2
		Lake Oil	1
Total			88

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
Abandon Drill	02 Oct 2005	2 Days	Abandon Ship Drill after fire drill	
BOP Test	18 Sep 2005	16 Days	Last complete BOP test	
Environmental Incident	21 Sep 2005	13 Days	Enviromental Spill Drill	
Fire Drill	02 Oct 2005	2 Days	Simulated fire at #7 & 8 anchor winch	
JSA Reviewed	04 Oct 2005	0 Days	Driller=2, Deck=12, Subsea=1	
Man Overboard Drill	10 Sep 2005	24 Days	Man overboard drill	
STOP Card Received	04 Oct 2005	0 Days	3 = Corrective, 0 = Safe	

Marine

Weather on 04 Oct 2005								Rig Support	
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
10.00mi	21.0kn	70.0deg	1025mbar	14.0C°	1.0m	70.0deg		1	202.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
0.5deg	0.5deg		0.5m	210.0deg	6.0ft/min				
Rig Dir.	Ris. Tension	VDL	Comments						
243.0deg		4267.0klb							
								8	278.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Pacific Wrangler		15:32hrs 04 Oct 05	En route to Melbourne ETA 11:30hrs 5th Oct	Item	Unit	Quantity
				Fuel Oil	M3	591.65
				Potable Water	M3	79
				Drill Water	M3	0
				Cement	MT	44
				Barite	MT	0
				Gel	MT	0
Far Grip			Standby at rig	Item	Unit	Quantity
				Fuel Oil	M3	308
				Potable Water	M3	355
				Drill Water	M3	610
				Cement	MT	72
				Cement Silica	MT	54
				Barite	MT	100
				Gel	MT	65
				Brine	BBLS	430

Helicopter Movement				
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
BZU	Bristow	1026 / 1040	12 / 10	