

DRILLING MORNING REPORT # 10
Gilbert-1 A (Vic/P47)

13 Oct 2005 (GMT +10)

From: P. Dane / S. Rodda.
 To: C. Allport

Well Data							
Country	Australia	M. Depth	810.0m	Cur. Hole Size	12.250in	AFE Cost	\$5,499,486
Field	Gilbert	TVD	810.0m	Casing OD	13.365in	AFE No.	
Drill Co.	DOGC	Progress	0.0m	Shoe TVD	331.00m	Daily COST	\$344,846
Rig	Ocean Patriot	Days from spud	9.02	FIT	12.00ppg	Cum Cost	\$5,903,784
Wtr Dpth(MSL)	51.3m	Days on well	9.06	LOT		Planned TD	910.0m
RT-MSL	21.5m					Days Since Last LTI	877
RT-ML	72.8m						

Current Op @ 0600:	Pulling anchors.
Planned Op:	Rig move and run anchors.

Summary of Period 0000 to 2400 Hrs
Complete P & A

Operations For Period 0000 Hrs to 2400 Hrs on 13 Oct 2005

From	To	Hrs	Phse	Cls (RC)	Op	Depth	Activity Description
0000	0200	2.00	PA	P	HBHA	810.0m	Make up casing cutting assy and rack same in derrick.
0200	0330	1.50	PA	P	LDP	810.0m	Lay down excess drill pipe from derrick.
0330	0400	0.50	PA	P	BOP	810.0m	Hold JSA, Rig up marine riser handling equipment .
0400	1400	10.00	PA	P	BOP	810.0m	Pull BOP'S and rack same on carrier. Rig down handling equipment. NOTE * H.A.C. released with ROV. Positive indication noted.
1400	1500	1.00	PA	P	CCW	810.0m	Run in with 20" casing cutter to 78m
1500	1530	0.50	PA	P	CCW	810.0m	Cut 20" casing @ 78m
1530	2230	7.00	PA	P	HT	810.0m	Recover 18 3/4" Hsg and PGB, rack PGB in moonpool and lay down 18 3/4" Hsg. Start to de-ballast @ 16:30 hrs. Lay down all remaining tubulars from derrick. NOTE * Sea bed survey conducted by ROV and recorded.
2230	2400	1.50	PA	P	HA	810.0m	Start to Pull anchors while continue to de-ballast. #6- P.C.C. Passed to Far Grip @ 22:30 hrs , anchor off bottom @ 23:08 hrs. #3- P.C.C. Passed to Pacific Wrangler @ 23:34 hrs.

Operations For Period 0000 Hrs to 0600 Hrs on 14 Oct 2005

From	To	Hrs	Phse	Cls (RC)	Op	Depth	Activity Description
0000	0600	6.00	PA	P	HA	810.0m	Continue to pull anchors. Anchor #3 off bottom @ 00:03hrs. Racked at 01:32hrs. Pass #2 P.C.C. to Pacific Wrangler @ 01:57 hrs , anchor off bottom @ 02:29 hrs, racked 03:41 hrs. Anchor #6 racked @ 02:21 hrs, appears damaged. Pass #7 P.C.C. to Far Grip @ 02:47 hrs , anchor off bottom @ 03:10 hrs, racked 04:10 hrs. Pass #4 P.C.C. to Pacific Wrangler @ 03:59 hrs, anchor off bottom 04:34 hrs.

Operations For Period Hrs to Hrs on

WBM Data		Cost Today \$ 1217	
Mud Type:	PHPA	API FL:	Cl:
Sample-From:	Active	Filter-Cake:	Hard/Ca:
Time:		HTHP-FL:	MBT:
Weight:		HTHP-cake:	PM:
Temp:			PF:
			pH:
Comment	Cummulative cost \$ 44832		

Shakers, Volumes and Losses Data						Engineer : Gordon Howie	
Equip.	Descr.	Mesh Size	Available	Obbl	Losses	912bbl	Comments
Shaker 1	VSM 100	4 x 165	Active Mixing		Downhole Surf+ Equip	0bbl	All mud dumped, cleaning pits.
Shaker 2	VSM 100	4 x 84					
Shaker 3	VSM 100	4 x 165	Hole	Dumped	912bbl		
Shaker 4	VSM 100	1x 84, 3x165	Slug Reserve Kill	De-Gasser De-Sander De-Sifter Centrifuge			

Survey								
MD	Incl Deg	Corr. Az (deg)	TVD	'V' Sect	Dogleg (deg/100ft)	N/S	E/W	Tool Type
696.00	1.81	49.33	696.9					
725.00	2.46	52.44	725.5					
754.00	3.08	49.24	754.5					
783.00	3.20	51.74	783.0					
798.19	2.88	48.08	798.0					

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	MT	0	0	0	43.6	
Gel	MT	0	0	0	84.9	
Cement	MT	0	0	0	76.6	
Fuel Oil	m ³	0	5.6	0	389.5	
Potable Water	m ³	28	30.2	0	228.8	
Drill Water	m ³	0	26.5	0	414.7	
Helicopter Fuel	ltr		0	0	1,482.0	

Pumps																	
Pump Data - Last 24 Hrs						Slow Pump Data											
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.00		97													
2	National 12-P-160	6.00		97													
3	National 12-P-160	6.00		97													

Personnel On Board			
Job Title	Personnel	Company	Pax
		DOGC	50
		BSOC	5
		ESS	8
		MI Swaco	2
		Dowell Schlumberger	2
		Fugro	6
		Dril-Quip	1
		Geoservices	4
		Sperry Sun	2
		Fugro	1
		Smith Tool Company	1
		RPS Hydrosearch	1
Total			83

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
Abandon Drill	09 Oct 2005	4 Days	Abandon Ship Drill after fire drill	
BOP Test	04 Oct 2005	9 Days	Last complete BOP test	

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
Environmental Incident	21 Sep 2005	22 Days	Enviromental Spill Drill	
Fire Drill	09 Oct 2005	4 Days	Simulated fire at emergency generator.	
JSA Reviewed	13 Oct 2005	0 Days	Driller=9, Deck=8, Tech=0	
Man Overboard Drill	10 Sep 2005	33 Days	Man overboard drill	
STOP Card Received	13 Oct 2005	0 Days	3 = Corrective, 1 = Safe	

Marine									
Weather on 13 Oct 2005							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
10.00mi	15.0kn	180.0deg	1016mbar	18.0C°	0.5m	90.0deg		1	304.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
0.5deg	0.5deg		1.0m	180.0deg		Boats unable to work anchors from 21:30hrs to 22:40hrs due to weather			
Rig Dir.	Ris. Tension	VDL	Comments						
249.0deg		3370.0klb							
								2	198.0
								3	99.0
								4	104.0
								5	254.0
								6	238.0
								7	203.0
								8	205.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Pacific Wrangler			Stand-by Ocean Patriot	Item	Unit	Quantity
				Fuel Oil	M3	311
				Potable Water	M3	188
				Drill Water	M3	624
				Cement	MT	76.5
				Barite	MT	71.4
Gel	MT	42				
Far Grip			Stand-by Ocean Patriot	Item	Unit	Quantity
				Gel	M3	585
				Potable Water	M3	296
				Drill Water	M3	742
				Cement	MT	82
				Cement Silica	MT	54
				Barite	MT	54
				Gel	MT	37
Brine	BBLS					

Helicopter Movement				
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
1	Bristow	1010 / 1024	13 / 8	
2	Bristow	1215 / 1225	0 / 13	