



26 Jun 2008

From: S De Freitas/S Schmidt
To: R Oliver

Well Data							
Country	Australia	MDBRT	755.0m	Cur. Hole Size	22.000in	AFE Cost	AUD\$81,987,600
Field	Longtom	TVDBRT	755.0m	Last Casing OD	16.000in	AFE No.	LSRDV01/6
Drill Co.	Seadrill	Progress	0.0m	Shoe TVDBRT	750.0m	Daily Cost	AUD\$1,983,000
Rig	West Triton	Days from spud	5.94	Shoe MDBRT	750.0m	Cum Cost	AUD\$15,224,400
Wtr Dpth(MSL)	57.3m	Days on well	7.63	FIT/LOT:	/		
RT-ASL(MSL)	39.9m	Planned TD MD	5822.0m	Current Op @ 0600	Waiting on Weather.		
RT-ML	97.2m	Planned TD TVDRT	2702.0m	Planned Op	Run 22in HP riser and connect to well head. Pressure test HP riser. Nipple up BOP and test BOP connection.		

Summary of Period 0000 to 2400 Hrs
Rigged up and ran 22in HP riser to 60m. Waited on weather.

HSE Summary					
Events	Num. Events	Days Since	Descr.	Remarks	
Abandon Drill		7 Days	Held at 19.20 hours.	Rig alarms activated. OIM continued with full muster. On investigation no problem found.	
First Aid Case		5 Days	First aid case.	Night chef received small laceration when opening box in galley.	
Incident		6 Days	Near miss - Roustabout stepped into open grating.	A roustabout was removing chains and fastenings from equipment on the portside of the cantilever deck walkway when he walked into a hatch which had been left open. He managed to stop himself falling through to the next level.	
PTW issued	11	1 Day		Permit to work issued for the day.	
Safety Meeting		4 Days		Weekly safety meeting held at 0045 Sunday morning and 1300 on Sunday.	
STOP Card	34	0 Days		Stop cards submitted for the day.	
ToolBox Talk	6	0 Days	Held Tool box talk with crews for related tasks.	Held Pretour safety meetings with crews.	

Operations For Period 0000 Hrs to 2400 Hrs on 26 Jun 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P6	P	G1	0000	0230	2.50	755.0m	Held JSA, rigged up and moved H4 connector from main deck to Texas deck and placed same in "C" plate. Rigged down handling equipment. ROV installed debris cap while above operation was in place.
P6	P	G9	0230	0830	6.00	755.0m	Rigged up handling equipment and picked up DQ RBC connector and 22in riser joint. Made up same. Lowered assembly down to Texas deck and made up same to H4 connector. Picked up and attached 2 x core umbilical to connector and function tested same. Ran 22in HP riser to 60m.
P6	TP (WOW)	G25	0830	2400	15.50	755.0m	Waited on weather. 09.00 Wind 44 knts Gusts 50 knts Sea 4 - 5m. 12.00 Wind 45 knts Gusts 55 knts Sea 5m 15.00 Wind 39 knts Gusts 48 knts Sea 5m 18.00 Wind 43 knts Gusts 53 knts Sea 4 - 5m 21.00 Wind 40 knts Gusts 50 knts Sea 5m 24.00 Wind 36 knts Gusts 43 knts Sea 3 - 4m Currents too strong to enable ROV to operate and for work boats to launch FRC.

Operations For Period 0000 Hrs to 0600 Hrs on 27 Jun 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P6	TP (WOW)	G25	0000	0600	6.00	755.0m	Waited on Weather. 03.00 Wind 30 knts Gusts 38 knts Sea 3 - 4m 06.00 Wind 26 knts Gusts 30 knts Sea 3 - 4m Currents too strong to enable ROV to operate till 04.00 hrs. Work boats unable launch FRC due to sea state. Cranes unable to off load boats due to sea states.

Operations For Period Hrs to Hrs on



Phase Data to 2400hrs, 26 Jun 2008						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob/Demob(P1)	35	19 Jun 2008	20 Jun 2008	35.00	1.458	0.0m
Conductor Hole(P2)	10.5	20 Jun 2008	21 Jun 2008	45.50	1.896	132.8m
Conductor Casing(P3)	19.5	21 Jun 2008	22 Jun 2008	65.00	2.708	132.8m
Surface Hole(P4)	54	22 Jun 2008	24 Jun 2008	119.00	4.958	755.0m
Surface Casing(P5)	40	24 Jun 2008	25 Jun 2008	159.00	6.625	755.0m
BOPs/Risers(P6)	24	26 Jun 2008	26 Jun 2008	183.00	7.625	755.0m

WBM Data								Cost Today AUD\$ 2500	
Mud Type:	PHB	API FL:	CI:	Solids(%vol):	Viscosity	155sec/qt			
Sample-From:	Pit 8	Filter-Cake:	K+C*1000:	H2O:	YP	20cp			
Time:	20:00	HTHP-FL:	Hard/Ca:	Oil(%):	Gels 10s	70lb/100ft ²			
Weight:	1.15sg	HTHP-cake:	MBT:	Sand:	Gels 10m	55			
Temp:	25C°		PM:	pH:	Fann 003	52			
			PF:	PHPA:	Fann 006	55			
					Fann 100	75			
					Fann 200	85			
					Fann 300	90			
					Fann 600	110			
Comment									

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
DRILL WATER	MT	0	0	0	627.0	
Rig Fuel	m3	0	7	0	128.0	
POTABLE WATER	MT	15	24	0	294.0	
Cement Class G	MT	0	0	0	29.0	
Bentonite	MT	0	0	0	45.0	
Barite	MT	0	0	0	166.0	

Casing			
OD	LOT / FIT	Csg Shoe (MD/TVD)	Cementing
30 "	/	128.80m / 128.80m	168bbl class G at 15.9ppg, 200% excess.
16 "	/	750.03m / 750.03m	Lead 516 bbls "G" class at 12.5ppg. Tail 229 bbls "G" class at 15.80 ppg

Personnel On Board	
Company	Pax
ADA	6
Seadrill	10
Seadrill Services.	41
Catering	9
Halliburton	3
Baker Hughes Inteq	5
Halliburton	2
Tamboritha	5
Q Tech	2
Cameron	1
Schlumberger MWD/LWD	3
ROV Inspection Systems	1
Dril-Quip	1
Weatherford	5
Other	1
Schlumberger DD	2
BHI	1
Tasman Oil Tools	1
Total	99



Mud Volumes, Mud Losses and Shale Shaker Data				Engineer : Eugene Edwards/James Munford			
Available	1111.0bbl	Losses	0.0bbl	Equipment	Description	Mesh Size	Comments
Active Mixing		Downhole Surf+ Equip	0.0bbl	Shaker 1	VSM-300	255	
Hole	484.0bbl	Dumped		Shaker 2	VSM-300	255	
Slug Reserve	307.0bbl	De-Gasser De-Sander		Shaker 3	VSM-300	255	
Kill Guar Gum	320.0bbl	De-Silting Centrifuge		Shaker 4	VSM-300	255	

Marine

Weather on 26 Jun 2008

Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
10.0nm	35kn	260.0deg	1012.0mbar	10C°	4.0m	245.0deg	4s
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments	
24.1deg		2388.00klb	5.0m	230.0deg	7s	Wave and swell heights are estimates.	
Comments							

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks			
Pacific Battler			At location.	Item	Unit	Used	Quantity
				Rig Fuel	m3		537.7
				Potable Water	Mt		440
				Drill Water	Mt		270
				CEMENT G	Mt		40
				Barite	Mt		117
				Bentonite	Mt		0
					bbl		1500
	bbl		0				
Pacific Valkyrie			On route to location. ETA 18.00 27-06-08	Item	Unit	Used	Quantity
				Rig Fuel	m3		489.42
				Potable Water	Mt		452
				Drill Water	m3		615
				CEMENT G	Mt		0
				Barite	Mt		42.5
				Bentonite	Mt		34.8
				SOBM	m3		286
	m3		101				
	m3		95.4				
Pacific Protector		11.00	On route to Geelong.	Item	Unit	Used	Quantity
				Rig Fuel	m3		593.64
				Potable Water	mt		364

Helicopter Movement

Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
BWJ	BRISTOW HELICOPTERS AUSTRALIA PTY LTD	1426 / 1440	10 / 11	Attempted to fly out in morning but weather did not permit aircraft to land. Second attempt in the afternoon was successful.