



10 Aug 2008

From: B Openshaw/R Rossouw
To: R Oliver

Well Data							
Country	Australia	MDBRT	4648.0m	Cur. Hole Size	9.500in	AFE Cost	US\$81,987,600
Field	Longtom	TVDBRT	2695.9m	Last Casing OD	10.750in	AFE No.	LSRDV01/6
Drill Co.	Seadrill	Progress	66.0m	Shoe TVDBRT	2337.6m	Daily Cost	US\$677,900
Rig	West Triton	Days from spud	50.94	Shoe MDBRT	2590.8m	Cum Cost	US\$51,647,300
Wtr Dpth (MSL)	56.000m	Days on well	10.00	FIT/LOT:	1.68sg /		
RT-ASL (MSL)	41.100m	Planned TD MD	5822.0m	Current Op @ 0600	POOH at 3168m backreaming every stand.		
RT-ML	97.100m	Planned TD TVDRT	2702.0m	Planned Op	Continue POOH and rig up to run 7" liner.		

Summary of Period 0000 to 2400 Hrs
Drilled 9.5in hole as per DD requirements from 4582m to 4648m (2695.9m TVD) - final TD of hole. Circulated 5x bottoms up and backreamed all stands from 4648m to 3823m. A leaking washpipe was changed out during this trip period.

HSE Summary				
Events	Num. Events	Days Since	Descr.	Remarks
Abandon Drill		0 Days	Held at 10.30 hours.	Rig alarms activated. Fire and Abandon drill conducted.
BOP Test		19 Days	Pressure test on nipple up	14 Days - 5th August 21 Days - 12th August
Dropped Object		28 Days	Broken bolt on Link Tilt bracket.	When the link Tilt was retracted, the uneven piston movement caused the clamp bolt (on the Bail Arm) to break. The end of the bolt (10mm X 50mm) fell to the rig floor. Clamp remained coupled to the Bail Arm.
Incident		3 Days	Environmental spill	Overflow at mud shaker at start-up of drilling caused 3bbl mud to be lost overboard.
Medical Treatment Case		5 Days	Mud technician cut hand on glass retort.	While trying to push paper towels down a retort tube to dry it, the mud technician used too much force which broke the retort causing his hand to slip down onto the retort thus cutting his hand. He received 3 stitches from the medic and is back at work.
PTW issued	8	0 Days		Permit to work issued for the day.
Safety Meeting		1 Day	Weekly Safety Meetings with crews.	Weekly safety meeting held at 1300 Saturday and 0045 on Sunday .
STOP Card	26	0 Days		Stop cards submitted for the day.
Time Out For Safety	2	8 Days		

Operations For Period 0000 Hrs to 2400 Hrs on 10 Aug 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P12	P	D4	0000	0230	2.50	4648.0m	Continued drilling 9.5in hole as per DD requirements from 4582m to 4648m. (2695.9m TVD). Final depth of well as confirmed by Nexus.
P12	P	F4	0230	1000	7.50	4648.0m	Circulated hole clean at 760gpm, 150rpm racking back one stand of DP every hour after circulating 1x bottoms up. Repeated above for 5 stands to 4472m.
P12	P	D6	1000	1300	3.00	4648.0m	Continued POOH backreaming every stand at 150rpm and 760gpm from 4472m to 4354m.
P12	TP (RE)	G11	1300	1700	4.00	4648.0m	Wash pipe leaking. Changed wash pipe - still leaking. Removed new wash pipe, redressed old wash pipe and install same.
P12	P	D6	1700	2400	7.00	4648.0m	Continued POOH backreaming every stand at 150rpm and 760gpm from 4354m to 3823m. Tight spot at 3810m - worked same and continued.

Operations For Period 0000 Hrs to 0600 Hrs on 11 Aug 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P12	P	D6	0000	0300	3.00	4648.0m	Continued POOH backreaming every stand at 150rpm and 760gpm from 3823m to 3469m.
P12	TP (RE)	F2	0300	0330	0.50	4648.0m	Leaking valve between pit 3 and pit 6 caused base oil to dilute mud system and reduce the MW. Circulate while weighting up system.
P12	P	D6	0330	0600	2.50	4648.0m	Continued POOH backreaming every stand at 150rpm and 760gpm from 3469m to 3168m.

Operations For Period Hrs to Hrs on

Phase Data to 2400hrs, 10 Aug 2008						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Production Hole (2)(P12)	240	01 Aug 2008	10 Aug 2008	240.00	10.000	4648.0m

General Comments	
00:00 TO 24:00 Hrs ON 10 Aug 2008	
Operational Comments	Adjustments to rotary table elevation based on Fugro calculations; RT above LAT = 41.062m. RT above MSL/AHD 40.362m.
Operational Comments	<p>West Triton Rig Equipment Concerns</p> <p>1) Top drive rotating head has operating problems, to be able to rotate the IBOP must be operated first. This is impacting operational efficiency. New hydraulic pump on order?</p> <p>2) Compensator for saver sub on TDS not operational resulting in excessive wear on saver sub threads.</p> <p>3) CTU control panel has leaking valves, pressure regulator valve inoperable. Parts on order.</p> <p>4) Link tilt clamps slipping on bails - need to rectify this issue.</p> <p>5) Bail retaining plates on top drive bent, increasing time to change out bails by 1/2 hour. Require new retaining plates.</p> <p>6) No spare UpperTop Drive IBOP or parts on board for Upper IBOP.</p> <p>7) Number 4 main generator down. Exciter and generator sent ashore.</p> <p>8) Emergency generator fuel tank requires modification to drain line (no communication with tank through drain line).</p> <p>9) Pumping pressure read-out at Cyber chair display not accurate. At 2800psi pump pressure, cyber display reads 3600psi.</p> <p>10) Remote controller for Iron Roughneck not operational.</p> <p>11) Automatic drill pipe elevators not working.</p> <p>12) Auto IBOP on TDS is sticky and does not operate smoothly - linkages distorted?? Drillers are not currently closing the IBOP while making connections as it is very difficult to re-open.</p> <p>13) Pan & tilt action not operating on derrick camera.</p>
Operational Comments	Hours on jar ser. No 1416-1515: 147hrs
Operational Comments	Magnetic material collected in flowline during 24hrs: 1.54kg Accumulated total: 9.21kg

SBM Data		Cost Today US\$ 0			
Mud Type: ACCOLADE	HTHP-Temp: 120C°	Ex.Lime:	Solids(%vol): 21%	Viscosity	80sec/qt
Oil Type: ACCOLADE	HTHP: 500psi	Salinity: 281320mg/l	H2O: 20%	YP	37lb/100ft²
	HTHP-FL: 3.8cc/30min	Elec.Stab.: 400mV	Oil(%): 57%	PV	80cp
Sample-From: Flowline	HTHP-cake: 2/32nd"		Sand: .25	O/W Ratio:	74/26
Time: 21:40	CaCl mud: 27.44		LGS: 11%	Gels 10s	15
Weight: 12.10sg	CaCl WP:		Oil On Cut: 11%	Gels 10m	25
Temp: 33C°				Fann 003	11
Comment	Run centrifuges in Barite recovery mode to reduce LGS.			Fann 006	14
				Fann 100	53
				Fann 200	
				Fann 300	93
				Fann 600	149

Bit # 11	Wear	I	O1	D	L	B	G	O2	R
Bitwear Comments:									
Size ("):	9.50in	IADC#	Nozzles	Drilled over last 24 hrs	Calculated over Bit Run				



Mfr:	REED	WOB(avg)	18.00klb	No.	Size	Progress	66.0m	Cum. Progress	1071.0m
Type:	PDC	RPM(avg)	150	6	16/32nd"	On Bottom Hrs	2.1h	Cum. On Btm Hrs	41.1h
Serial No.:	216535	F.Rate	760gpm			IADC Drill Hrs	3.0h	Cum IADC Drill Hrs	62.0h
Bit Model	RSX616M-A4	SPP	4000psi			Total Revs		Cum Total Revs	0
Depth In	3577.0m	HSI				ROP(avg)	31.43 m/hr	ROP(avg)	26.06 m/hr
Depth Out	4648.0m	TFA	1.178						

Bit Comment

BHA # 13

Weight(Wet)	30.00klb	Length	215.0m	Torque(max)	19000ft-lbs	D.C. (1) Ann Velocity	434fpm
Wt Below Jar(Wet)	14.00klb	String	211.00klb	Torque(Off.Btm)	10000ft-lbs	D.C. (2) Ann Velocity	402fpm
		Pick-Up	280.00klb	Torque(On.Btm)	16000ft-lbs	H.W.D.P. Ann Velocity	310fpm
		Slack-Off	178.00klb			D.P. Ann Velocity	310fpm

BHA Run Description 9.5in PDC bit, PD Xceed 675, Eco scope, Tele scope, NM HWDP, X/O, 6x 5.5" HWDP, X/O, Jar, X/O, 12x 5.5" HWDP.

BHA Run Comment

Equipment	Length	OD	ID	Serial #	Comment
PDC Bit	0.22m	9.50in		216535	
PD Xceed 675	7.66m	6.75in		267	
ECO Scope	8.05m	9.13in		805	
Tele Scope	8.52m	6.88in		FU22	
NM HWDP	9.19m	6.75in		SBD 3170	
X/O	0.91m	7.00in		508A67	
HWDP	56.23m	7.06in			
X/O	0.42m	7.00in		115612	
Jar	9.62m	6.25in		1416-1515	
X/O	1.22m	7.00in		SSD7142	
HWDP	112.76m	7.00in			

Bulk Stocks

Name	Unit	In	Used	Adjust	Balance
Drill Water	MT	0	0	0	183.0
Rig Fuel	m3	0	23	0	209.0
POTABLE WATER	MT	12	29	0	340.0
Cement class 'G'	MT	0	0	0	52.0
Bentonite	MT	0	0	0	45.0
Barite	MT	0	0	0	110.0
SOBM	m3	0	0	0	2.0
Brine	m3	0	0	0	192.0

Pumps

Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (sg)	Eff (%)	SPM (SPM)	SPP (psi)	Flow (gpm)	Depth (m)	SPM1 (SPM)	SPP1Flow1 (psi)	Flow1 (gpm)	SPM2 (SPM)	SPP2 (psi)	Flow2 (gpm)	SPM3 (SPM)	SPP3 (psi)	Flow3 (gpm)
1	National 14 P-220	6.50	1.44	97	66	4000	386	4558.0	20	400	117	30	550	176	40	720	234
2	National 14 P-220	6.50	1.44	97	66	4000	386	4558.0	20	400	117	30	550	176	40	700	234
3	National 14 P-220	6.50	1.44	97				4558.0	20	380	117	30	525	176	40	700	234

Casing

OD	LOT / FIT	Csg Shoe (MD/TVD)	Cementing
30 "	/	128.80m / 128.80m	168bbl class G at 15.9ppg, 200% excess.
16 "	/	750.03m / 750.03m	Lead 516 bbls "G" class at 12.5ppg. Tail 229 bbls "G" class at 15.80 ppg
10 3/4"	/ 1.68sg	2590.78m / 2337.57m	200bbl class "G" at 15.8ppg, TOC at 1900m



Personnel On Board	
Company	Pax
ADA	7
Seadrill	12
Seadrill Services.	38
Catering	9
Halliburton	2
Baker Hughes Inteq	8
Halliburton	1
Tamboritha	3
Q Tech	1
Tasman Oil Tools	2
Schlumberger	5
K&M	1
Reach	1
Baker Atlas	4
Weatherford	4
Total	98

Mud Volumes, Mud Losses and Shale Shaker Data				Engineer : Brian Auckram/James Munford			
Available	1968.6bbl	Losses	104.7bbl	Equipment	Description	Mesh Size	Comments
Active	368.0bbl	Downhole	28.7bbl	Shaker 1	VSM-300	255	
Mixing		Surf+ Equip	69.0bbl	Shaker 1	VSM-300	255	
Hole	1202.6bbl	Dumped		Shaker 2	VSM-300	280	
Slug Reserve	398.0bbl	De-Gasser		Shaker 2	VSM-300	280	
Kill		De-Sander		Shaker 3	VSM-300	280	
		De-Silter		Shaker 3	VSM-300	280	
		Centrifuge		Shaker 4	VSM-300	280	
		Evaporation	7.0bbl	Shaker 4	VSM-300	280	
				Shaker 4	VSM-300	280	

Marine							
Weather on 10 Aug 2008							
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
10.0nm	12kn	230.0deg	1013.0mbar	9C°	1.3m	160.0deg	4s
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments	
24.1deg	440.00klb	2755.00klb	1.7m	160.0deg	9s	Wave and swell heights are estimates.	
Comments							

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks			
				Item	Unit	Used	Quantity
Pacific Battler		16.00	Departed Geelong for rig	Rig Fuel	m3		416
				Potable Water	Mt		450
				Drill Water	Mt		150
				CEMENT G	Mt		82
				Barite	Mt		84
				Bentonite	Mt		0
				Base Oil	m3		0
				Brine	m3		118
				Pacific Valkyrie			At rig
Potable Water	Mt		358				
Drill Water	m3		618				
CEMENT G	Mt		0				
Barite	Mt		105				
Bentonite	Mt		34.8				
SOBM	m3		74				
Base Oil	m3		118				
Brine	m3		119				