

Daily Drilling Report

WELL NAME MADFISH-1							DATE 15-12-2008	
API # OH		24 HRS PROG 0.00 (m)		TMD 4,720.00 (m)		TVD 4,550.83 (m)		REPT NO 21
RIG NAME NO OCEAN PATRIOT		FIELD NAME MADFISH		AUTH TMD 4,795.00 (m)	PLANNED DOW 27.63 (days)	DOL 20.08 (days)	DFS / KO 18.46 (days)	WATER DEPTH 392.61 (m)
SPUD DATE 27-11-2008	Rig Release		WELL SUPERVISOR IVAN PARKHURST / KERRY PARKER			OIM ROD DOTSON		PBTMD 440.00 (m)
REGION AUSTRALIA		DISTRICT OFFSHORE		STATE / PROV VICTORIA		RIG PHONE NO (08) 9338 5640		RIG FAX NO
AFE # 094 08EF7		AFE COSTS			DAILY COSTS		CUMULATIVE COSTS	
DESCRIPTION: DEVIATED EXPLORATION WELL.		DHC: 29,143,786			DHC: 908,236		DHC: 21,686,786	
		DCC:			DCC:		DCC:	
		CWC:			CWC:		CWC:	
		Others:			Others:		Others:	
		TOTAL: 29,143,786			TOTAL: 908,236		TOTAL: 21,686,786	
DEFAULT DATUM / ELEVATION ROTARY TABLE / 21.50 (m)			LAST SAFETY MEETING 14/12/2008	BLOCK Vic-P59		FORMATION		BHA HRS OF SERVICE
LAST SURVEY				LAST CSG SHOE TEST (EMW)		LAST CASING		NEXT CASING
MD	4,707.92 (m)	INC	22.24°	AZM	350.21°	1.64 (sg)	340.000 mm @ 1,546.3 m	

CURRENT OPERATIONS: Landing BOP on carrier.

24 HR SUMMARY: Continued to POH laying out excess tubulars, cut and slipped drilling line, rigged up for BOP operations, L/O diverter, unlatched BOP, L/O slip joint, moved rig, commenced to POH to surface with BOP laying out floatation riser.

24 HR FORECAST: Pull BOP, cut & recover and L/O 762mm x 476mm (30"x 18 3/4") wellhead housings & PGB. Secure rig, commence to pull anchors.

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	5:00	5.00	PA-PLUG	TRIP	PP		POH L/D 127mm (5") drill pipe to 384m.
5:00	8:00	3.00	PA-PLUG	TRIP	PP		RIH with 127mm (5") heavy weight drill pipe and drilling jars to 253m , POH, L/O jars and HWDP. NOTE: Total hours on 158mm (6.25") jars serial # 17602032 = 181.5 NOTE: Total drillpipe layed out = 300 singles, 27 HWDP, 1 x drilling jars. NOTE: Total left in derrick= 59 stands 127mm (5") drill pipe, 2 x stands 127mm (5") heavy weight drill pipe, 4 x stands 203mm (8") drillcollars, 4 x stands 171mm (6.75") drillcollars,
8:00	10:00	2.00	PA-PLUG	CUTDL	PP		Slipped and Cut drilling line.
10:00	14:00	4.00	PA-PLUG	BOPS	PP		Rigged up to pull BOP-LMRP- Riser. De-energised flow line seals and slip joint packing. Picked up Diverter RT and made up same. Pulled Diverter and laid out same to pipe deck.
14:00	15:30	1.50	PA-PLUG	BOPS	PP		Changed handling equipment, P/U riser running tool, P/U and made up landing joint while positioning rig over well centre, serviced slip joint locking dogs to DODI procedures, closed up slip joint, tested lock with 9 MT (20000lbs overpull),
15:30	18:00	2.50	PA-PLUG	BOPS	PP		Functioned H4 connector to unlock position and confirmed same with ROV. Lifted BOP stack clear of PGB guide posts.Rigged down pod line saddles and storm loops. Disconnected riser boost line, choke and kill line goosenecks.Removed slip joint packing control lines and rigged down marine riser tensioner wires from SDL ring on slip joint. Note: Moved off location 22m. (75').
18:00	20:00	2.00	PA-PLUG	BOPS	PP		Pulled and laid out BOP landing joint and slip joint to pipe deck.
20:00	0:00	4.00	PA-PLUG	BOPS	PP		Pulled and laid out 2 x pup joints, 8 joints of marine riser to pipe deck. Avg pulling speed 2.5 joints/hr. NOTE: All operations seriously impeded by adverse weather condition over entire 24 hour period, forward planning reviewed so operations could continue. Pre-job safety meetings while working to weather conditions conducted by all crews. Unable to backload riser joints to supply vessel "Yarrabah". Captain attempting hourly in conjunction with rig marine crews to offload on both sides of rig.

24.00 = Total Hours Today

Daily Drilling Report

WELL NAME MADFISH-1				DATE 15-12-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 4,720.00 (m)	TVD 4,550.83 (m)	REPT NO 21

06:00 UPDATE

0000-0600 00:00-06:00 Pulled and laid of joints of marine riser to pipe deck. Avg pulling speed 2.5 joints/hr. Currently landing BOP on carrier.
 NOTE: All operations impeded by adverse weather condition over entire period, Pre-job safety meetings while working to weather conditions conducted by all crews.
 Unable to backload riser joints to supply vessel "Yarrabah" because of Sea state, Captain attempting hourly in conjunction with rig marine crews to offload riser joints on both sides of rig.

Weather conditions:
 Time: 0100 0200 0300 0500
 Wind: 22 22 22 16
 Seas: 1.5m 1.5m 1.5m 1.3m
 Swell: 3m 3m 3m 2.5m
 Direction: 150° 150° 150° 150°
 Pitch: 0.3° 0.3° 0.3° 0.3°
 Roll: 0.3° 0.3° 0.3° 0.3°
 Heave: 0.4m 0.4m 0.4m 0.4m

HSE: No accidents, incidents or pollution reported.
 Total Stop cards - 46 (21 unsafe, 25 safe) JSA-29, Permits-10

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
DOWELL	2		BHI	2	
DODI	51			1	
Smith	1		Go offshore	2	
VETCO	1		Neptune	2	
BJ casing	1		Catering	8	
	3		SUBSEA 7	6	
	1		APACHE	3	
	4		Tek Ocean	1	
	1			1	
KEMTECH	2				

TOTAL PERSONNEL ON BOARD: 93

SUPPORT CRAFT

TYPE	REMARKS
YARRABAH	On Location
S-76	1 x Helicopter pax on 4 pax off 0
FAR SKY	On Loc
FAR GRIP	On Loc
SWISSCO 168	

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT	1	67	BENTONITE	MT		38
CEMENT	MT		36	DIESEL	m3		454
WATER, POTABLE	m3	13	378	WATER, DRILLING	m3	58	439

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	/ /35.00/3	2.00/170.00/12	/	10.3/80.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
2560	1645	1645			

Daily Drilling Report

WELL NAME MADFISH-1				DATE 15-12-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 4,720.00 (m)	TVD 4,550.83 (m)	REPT NO 21

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
05-12-2008 / 34,475	05-12-2008 / 24,132	02-12-2008 / 86,187	02-12-2008	21-12-2008	14-12-2008			30-11-2008

INCIDENT REPORT

INCIDENTS TYPE NONE	LOST TIME? NO	INCIDENTS DESCRIPTION No incidents reported today.
----------------------------	----------------------	--

ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	178	2	173	3	169
4	173	5	149	6	180
7	187	8	186	9	
10		11		12	

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
SAFE-CIDE	25.00 l		0.00	10.00
NUT PLUG	50.00 lbs		0.00	56.00
FLOWZAN	25.00 kg		0.00	246.00
CIRCAL 1000	25.00 kg		0.00	192.00
DEFOAM A	5.00 gal		0.00	38.00
GUAR GUM	25.00 kg		0.00	0.00
DRISPAC SL	50.00 lbs		0.00	80.00
BENTONITE	1.00 MT		0.00	76.00
POLYSAI	25.00 kg		0.00	148.00
SOLTEX	50.00 lbs		0.00	318.00
CIRCAL Y	25.00 kg		0.00	192.00
LIME	25.00 kg		0.00	154.00
KCL BRINE (1.15SG)	1.00 bbl		0.00	36.00
KWIKSEAL (F)	40.00 lbs		0.00	180.00
KWIKSEAL (M)	40.00 lbs		0.00	180.00
SODIUM BICARBONATE - NaHCO3	25.00 kg		0.00	124.00
OMYACARB 10	25.00 kg		0.00	192.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg		0.00	30.00
CITRIC ACID	25.00 kg		0.00	176.00
BARITE (bulk)	1.00 MT		0.00	134.00
POLYPLUS	25.00 kg		0.00	48.00
CIRCAL 60/16	25.00 kg		0.00	200.00