

# Well : MANTA 2A

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup.

Starting POB : 85  
 Max POB on rig : 100  
 Start Date & Time : Mon 23-Jan-06 16:30  
 Forecast End Time : Sun 26-Feb-06 23:30

| Start Time       | Description  | Target     | Actual    | Comments | Done ? |
|------------------|--|------------|-----------|----------|--------|
| 16:30 Mon 23 Jan | Ready to spud Problem with pump while survey taken                           | 1.00 hrs   | 3.00 hrs  |          | ☺      |
| 19:30 Mon 23 Jan | Drill 36" hole   | 8.00 hrs   | 3.00 hrs  |          | ☺      |
| 22:30 Mon 23 Jan | Run & cement 30" conductor   | 17.00 hrs  | 11.50 hrs |          | ☺      |
| 10:00 Tue 24 Jan | M/up 17-1/2" BHA RIH & drill shoe track                                      | 8.00 hrs   | 7.00 hrs  |          | ☺      |
| 17:00 Tue 24 Jan | Drill 17-1/2" hole   | 41.00 hrs  | 34.50 hrs |          | ☺      |
| 03:30 Thu 26 Jan | Run & cement 13-3/8" casing  | 24.00 hrs  | 15.50 hrs |          | ☺      |
| 19:00 Thu 26 Jan | Recover Manta 2 PGB  | 12.00 hrs  | 5.00 hrs  |          | ☺      |
| 00:00 Fri 27 Jan | Run & test BOP   | 31.00 hrs  | 22.50 hrs |          | ☺      |
| 22:30 Fri 27 Jan | Lay down 36" & 17 1/2" BHA   | 3.00 hrs   | 5.00 hrs  |          | ☺      |
| 03:30 Sat 28 Jan | Make up 12-1/4" BHA. RIH Drill shoe track. Perform LOT                       | 15.00 hrs  |           |          |        |
| 18:30 Sat 28 Jan | Drill 12-1/4" hole   | 166.00 hrs |           |          |        |
| 16:30 Sat 04 Feb | Condition & POOH   | 12.00 hrs  |           |          | ✂ ✂    |
| 04:30 Sun 05 Feb | Condition mud. Run & cement 9-5/8" casing                                    | 48.00 hrs  |           |          |        |
| 04:30 Tue 07 Feb | Make up 8-1/2" BHA. RIH. Drill shoe track. Perform FIT                       | 18.00 hrs  |           |          |        |
| 22:30 Tue 07 Feb | Drill 8-1/2" hole  | 51.00 hrs  |           |          |        |
| 01:30 Fri 10 Feb | Condition hole. POOH   | 9.00 hrs   |           |          |        |
| 10:30 Fri 10 Feb | Run electric wire line logs  | 54.00 hrs  |           |          |        |
| 16:30 Sun 12 Feb | Make wiper trip  | 18.00 hrs  |           |          |        |
| 10:30 Mon 13 Feb | Run & Cement Liner   | 36.00 hrs  |           |          |        |
| 22:30 Tue 14 Feb | Pressure test BOP  | 12.00 hrs  |           |          |        |
| 10:30 Wed 15 Feb | Pick up clean out string. Clean up & pressure test liner. Displace to brine. | 48.00 hrs  |           |          |        |
| 10:30 Fri 17 Feb | Run Cement bond log  | 8.00 hrs   |           |          |        |
| 18:30 Fri 17 Feb | Perforate  | 15.00 hrs  |           |          |        |
| 09:30 Sat 18 Feb | Run completion and set suspension plugs                                      | 72.00 hrs  |           |          |        |
| 09:30 Tue 21 Feb | Pull BOP   | 17.00 hrs  |           |          |        |
| 02:30 Wed 22 Feb | Run SST & Test. Recover suspension plugs                                     | 29.00 hrs  |           |          |        |
| 07:30 Thu 23 Feb | Displace well to diesel  | 12.00 hrs  |           |          |        |
| 19:30 Thu 23 Feb | Flow well for clean up   | 20.00 hrs  |           |          |        |
| 15:30 Fri 24 Feb | Leak test SCSSV  | 8.00 hrs   |           |          |        |
| 23:30 Fri 24 Feb | Pull completion Riser  | 12.00 hrs  |           |          | ✂ ✂    |
| 11:30 Sat 25 Feb | Run Tree cap & retrieve guide lines  | 12.00 hrs  |           |          |        |
| 23:30 Sat 25 Feb | Pull anchors   | 24.00 hrs  |           |          |        |
| 23:30 Sun 26 Feb | Release rig  |            |           |          |        |