

Well : MANTA 2A

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup.

Starting POB : 85
 Max POB on rig : 100
 Start Date & Time : Mon 23-Jan-06 16:30
 Forecast End Time : Sun 26-Feb-06 2:00

Start Time	Description	Target	Actual	Comments	Done ?
16:30 Mon 23 Jan	Ready to spud Problem with pump while survey taken	1.00 hrs	3.00 hrs		☺
19:30 Mon 23 Jan	Drill 36" hole	8.00 hrs	3.00 hrs		☺
22:30 Mon 23 Jan	Run & cement 30" conductor	17.00 hrs	11.50 hrs		☺
10:00 Tue 24 Jan	M/up 17-1/2" BHA RIH & drill shoe track	8.00 hrs	7.00 hrs		☺
17:00 Tue 24 Jan	Drill 17-1/2" hole	41.00 hrs	34.50 hrs		☺
03:30 Thu 26 Jan	Run & cement 13-3/8" casing	24.00 hrs	15.50 hrs		☺
19:00 Thu 26 Jan	Recover Manta 2 PGB	12.00 hrs	5.00 hrs		☺
00:00 Fri 27 Jan	Run & test BOP	31.00 hrs	22.50 hrs		☺
22:30 Fri 27 Jan	Lay down 36" & 17 1/2" BHA	3.00 hrs	5.00 hrs		☺
03:30 Sat 28 Jan	Make up 12-1/4" BHA. RIH Drill shoe track. Perform LOT	15.00 hrs	12.50 hrs		☺
16:00 Sat 28 Jan	Drill 12-1/4" hole	166.00 hrs	10.50 hrs		☺
02:30 Sun 29 Jan	POH for unexpected RST tool failure	16.00 hrs	15.00 hrs		☺
17:30 Sun 29 Jan	Continue to drill 12-1/4" hole to 2360m	155.50 hrs	33.00 hrs		☺
02:30 Tue 31 Jan	POH & repair top drive. Slip & cut drill line. RIH.	65.00 hrs	77.00 hrs		☺
07:30 Fri 03 Feb	Trouble shoot problem with generator engine	0.00 hrs	3.50 hrs		☺
11:00 Fri 03 Feb	Continue to drill 12-1/4" hole to ~2487m MD	13.00 hrs	13.00 hrs	Drill with reduced parameters	☺
00:00 Sat 04 Feb	Continue to drill 12-1/4" hole to 2715 m MD (2535m TVD)	25.00 hrs	24.00 hrs		☺
00:00 Sun 05 Feb	Condition & POOH. L-out 12-1/4" DD-FEWD BHA	15.00 hrs	16.00 hrs		✖
16:00 Sun 05 Feb	Pull wear bushing	1.00 hrs	1.00 hrs		☺
17:00 Sun 05 Feb	Rig up & run 9-5/8" casing	20.00 hrs			
13:00 Mon 06 Feb	Cmt 9-5/8" csg. Set seal assy. POH R-down	6.00 hrs			
19:00 Mon 06 Feb	Run wear bushing	1.00 hrs			
20:00 Mon 06 Feb	M-up 8-1/2" BHA. RIH. Drill out.FIT	15.00 hrs			
11:00 Tue 07 Feb	Drill 8-1/2" hole to ~ 3110m MD	44.00 hrs			
07:00 Thu 09 Feb	Condition hole. POOH. L/out 8-1/2" BHA	12.00 hrs			
19:00 Thu 09 Feb	Run electric wire line logs	54.00 hrs			
01:00 Sun 12 Feb	Make wiper trip	16.00 hrs			
17:00 Sun 12 Feb	Run & Cement Liner	36.00 hrs			
05:00 Tue 14 Feb	Pressure test BOP	8.00 hrs			
13:00 Tue 14 Feb	Pick up clean out string. Clean up & pressure test liner. Displace to brine.	48.00 hrs			
13:00 Thu 16 Feb	Run Cement bond log	8.00 hrs			
21:00 Thu 16 Feb	Perforate	15.00 hrs			
12:00 Fri 17 Feb	Run completion and set suspension plugs	72.00 hrs			
12:00 Mon 20 Feb	Pull BOP	17.00 hrs			
05:00 Tue 21 Feb	Run SST & Test. Recover suspension plugs	29.00 hrs			
10:00 Wed 22 Feb	Displace well to diesel	12.00 hrs			
22:00 Wed 22 Feb	Flow well for clean up	20.00 hrs			
18:00 Thu 23 Feb	Leak test SCSSV	8.00 hrs			
02:00 Fri 24 Feb	Pull completion Riser	12.00 hrs			✖
14:00 Fri 24 Feb	Run Tree cap & retrieve guide lines	12.00 hrs			
02:00 Sat 25 Feb	Pull anchors	24.00 hrs			
02:00 Sun 26 Feb	Release rig				