



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A

Forecast from : Sat, 18 February, 2006

Max POB next 5 days 97

Max POB on Rig 100



Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06			Tue 21-Feb-06			Wed 22-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00	RIH, close XD SSD		1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00	Pre-flow Safety Flow for clean up		3:00		
4:00			4:00			4:00			4:00			4:00	Install tree debris cap, survey seabed	
5:00			5:00			5:00	R/u & test flowhead & surface lines, land & latc		5:00			5:00		
6:00			6:00			6:00			6:00	Flow thru separator for samples		6:00		
7:00	Pressure up on FBIV. Set & test packer. Test o		7:00			7:00			7:00			7:00	Deballast rig to transit draught.	
8:00			8:00			8:00			8:00	Flush across flow head Bullhead diesel to below		8:00		
9:00			9:00			9:00			9:00			9:00		
10:00	In flow test SSSV.		10:00	Rig up & run Subsea Tree on completion riser		10:00			10:00	Close & leak test SSSV. Close tree valves		10:00		
11:00	Unlatch THRT, POOH & stand back.R/down tub		11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00	Flush riser and surface system with diesel and		12:00	Pull anchors	
13:00			13:00			13:00			13:00	Test & suspend sub sea XT		13:00		
14:00			14:00			14:00	R/u & test slickline lubricator.		14:00			14:00		
15:00			15:00			15:00			15:00	R/down & L/out WL lubricator & BOP. Flow & K		15:00		
16:00			16:00			16:00	RIH & recover ARH lock from TH. Open SCSSV		16:00			16:00		
17:00			17:00			17:00	Retrieve prong & plug from Tubing Hanger, ope		17:00	Unlatch production riser. R/down MRTs from te		17:00		
18:00			18:00			18:00			18:00	L/out flow head. L/out long bails. R/down coffex		18:00		
19:00	Rug up to handle riser / Pull BOP		19:00			19:00	RIH, open SSD,		19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00	Displace tubing to diesel		21:00	Pull completion riser		21:00		
22:00	Unlatch & pull BOPs. R/down handling gear		22:00			22:00			22:00			22:00	Release rig	
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Halliburton Comp Weatherford Expro Test			Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Halliburton Comp eng Baker comp eng Weatherford Petrolab	2 1		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
											3			
POB at end of crew movements		97	POB at end of crew movements		97	POB at end of crew movements		97	POB at end of crew movements		94	POB at end of crew movements		94
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
									Smith P&A package - Manta 2 Cameron WH tools Manta 2 Spud load out Basker 3-4 DOGC drill tools					
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at rig Wrangler at Rig			Far Grip at rig Wrangler at Rig			Far Gripto Melb Wrangler at Rig			Far Grip at Melb LOAD Wrangler at Rig			Far Grip to rig Wrangler at Rig		
Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06			Tue 21-Feb-06			Wed 22-Feb-06		