



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A

Forecast from : Tue, 21 February, 2006

Max POB next 5 days 97

Max POB on Rig 100



Tue 21-Feb-06			Wed 22-Feb-06			Thu 23-Feb-06			Fri 24-Feb-06			Sat 25-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00	Displace tubing to diesel		2:00	Pull completion riser		2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00	RIH, close XD SSD		5:00			5:00			5:00		
6:00			6:00	Pre-flow Safety Flow for clean up		6:00			6:00			6:00		
7:00			7:00			7:00	Install tree debris cap, survey seabed		7:00			7:00		
8:00	R/u & test flowhead & surface lines, land & latc		8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00	Release rig		9:00		
10:00			10:00	Flow thru separator for samples		10:00			10:00			10:00		
11:00			11:00			11:00	P&A Manta 2		11:00			11:00		
12:00			12:00	Flush across flow head Bullhead diesel to below		12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00	Close & leak test SSSV. Close tree valves		14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00	Flush riser and surface system with diesel and th		16:00			16:00			16:00		
17:00			17:00	Test & suspend sub sea XT		17:00			17:00			17:00		
18:00	R/u & test slickline lubricator.		18:00			18:00			18:00			18:00		
19:00			19:00	R/down & L/out WL lubricator & BOP. Flow & Kill		19:00			19:00			19:00		
20:00	RIH & recover ARH lock from TH. Open SCSS		20:00			20:00			20:00			20:00		
21:00	Retrieve prong & plug from Tubing Hanger, ope		21:00	Unlatch production riser. R/down MRTs from ten		21:00			21:00			21:00		
22:00			22:00	L/out flow head. L/out long bails. R/down coflex f		22:00			22:00			22:00		
23:00	RIH, open SSD.		23:00			23:00	Pull anchors		23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
1	Upstream		1	Upstream		4	Upstream -Film crew	4	1	Upstream -Film crew		1	Upstream	
8	Diamond	6		Diamond	1	1	Upstream -logistic	1	6	Upstream SUBSEA	3		Diamond	
	ESS			ESS		2	Upstream -Completion	2	2	Diamond	6		ESS	
3	Fugro	3		Fugro	3	3	Diamond	3	2	ESS	2		Fugro	
	MI			MI			MI		2	MI			MI	
	Dowell			Dowell			Dowell			Expro Test	2		Dowell	
	Geoservices			Geoservices			Geoservices		2	Geoservices			Geoservices	
	Cameron			Cameron			Cameron	1		Cameron			Cameron	
	Halliburton Comp eng	1		Schlumberger			Schlumberger			Schlumberger			Schlumberger	
	Baker comp eng			Sperry			Sperry			Sperry			Sperry	
	Weatherford	2		Weatherford		2	Fugro - survey			Expro WL	2		Weatherford	
						3	MO 47			Weatherford	2			
1	Petrolab		1			2	Upstream -subsea	2	2	Dowell				
	Smith			Smith		2	Trident							
13		12	1		1	15		13	14		17			
POB at end of crew movements		95	POB at end of crew movements		95	POB at end of crew movements		97	POB at end of crew movements		94	POB at end of crew movements		94
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
						Food Containers Test Equipment Completion Equipment								
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
1 x 30"csq stg 3 x PGB C/Ocean Backload						1 x 30"csq stg 3 x PGB								
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig Sentinal Load Melb Wrangler at Rig			Far Grip at rig Sentinal C/Ocean Wrangler at Rig			Far Grip to Rig Sentinal at rig backload Wrangler at Rig			Far Grip to Rig Sentinal backload Wrangler at Rig			Far Grip on anchors Sentinal at rig Wrangler on anchors		
Tue 21-Feb-06			Wed 22-Feb-06			Thu 23-Feb-06			Fri 24-Feb-06			Sat 25-Feb-06		