



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A  
Forecast from : Fri, 24 February, 2006

Max POB next 5 days 80  
Max POB on Rig 100



Fri 24-Feb-06			Sat 25-Feb-06			Sun 26-Feb-06			Mon 27-Feb-06			Tue 28-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00	Install tree debris cap, survey seabed		5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00	Release rig		7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00	P&A Manta 2		9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00	Pull anchors		21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
1	Upstream			Upstream			Upstream			Upstream			Upstream	
	Upstream SUBSEA	3		Diamond			Diamond			Diamond			Diamond	
6	Diamond	6		ESS			ESS			ESS			ESS	
2	ESS	2		Fugro			Fugro			Fugro			Fugro	
2	MI			MI			MI			MI			MI	
	Expro Test	14		Dowell			Dowell			Dowell			Dowell	
2	Geoservices			Geoservices			Geoservices			Geoservices			Geoservices	
	Coates	1		Cameron			Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger			Schlumberger			Schlumberger			Schlumberger	
	Sperry	2		Sperry			Sperry			Sperry			Sperry	
	Expro WL	2		Weatherford			Weatherford			Weatherford			Weatherford	
	Weatherford	2												
2	Dowell	2												
15		30												
POB at end of crew movements		80	POB at end of crew movements		80	POB at end of crew movements		80	POB at end of crew movements		80	POB at end of crew movements		80
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
			17 1/2" gear											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip to Rig Sentinal to Melb. Wrangler at Rig			Far Grip on anchors Sentinal at rig Wrangler on anchors											
Fri 24-Feb-06			Sat 25-Feb-06			Sun 26-Feb-06			Mon 27-Feb-06			Tue 28-Feb-06		