



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A

Forecast from : Sat, 04 February, 2006

Max POB next 5 days 96

Max POB on Rig 100



Sat 04-Feb-06			Sun 05-Feb-06			Mon 06-Feb-06			Tue 07-Feb-06			Wed 08-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00	Continue to drill 12-1/4" hole to 2715 m MD (25		1:00	Condition & POOH		1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00	Drill 8-1/2" hole to ~ 3110m MD	
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00	Condition mud. Run & cement 9-5/8" casing		13:00			13:00	Layout 12-1/4" BHA.Make up 8-1/2" BHA. RIH.		13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
2	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford NOPSA		12	Upstream Diamond ESS Fugro MI Eng & trainees Dowell Geoservices Cameron Schlumberger Sperry Weatherford NOPSA	8		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Petrolab Weatherford NOPSA	2
2									19		15			2
POB at end of crew movements		92	POB at end of crew movements		92	POB at end of crew movements		92	POB at end of crew movements		96	POB at end of crew movements		94
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			CIW tools											
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
			& x 29# csg Schlim E-log tools Liner ligger & R-tool Completion Equip Brine 1000 bbl 3-1/2" DP											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig Wrangler to Melb			Far Grip at Rig Wrangler in Melb Load			Far Grip at Rig Wrangler to Rig			Far Grip at Rig Wrangler at rig			Far Grip at Rig Wrangler to Melb		
Sat 04-Feb-06			Sun 05-Feb-06			Mon 06-Feb-06			Tue 07-Feb-06			Wed 08-Feb-06		