



26 Jan 2006

From: Simon Rodda/Webby
To: John Ah-Cann

Well Data							
Country	Australia	MDBRT	971.0m	Cur. Hole Size		AFE Cost	\$21,712,149
Field	Basker and Manta	TVDBRT	936.0m	Last Casing OD	13.375in	AFE No.	3426-1300
Drill Co.	DOGC	Progress	0.0m	Shoe TVDBRT	926.8m	Daily Cost	\$0
Rig	OCEAN PATRIOT	Days from spud	9.61	Shoe MDBRT	961.0m	Cum Cost	\$4,695,984
Wtr Dpth(LAT)	134.1m	Days on well	8.27	FIT/LOT:	/	Days Since Last LTI	988
RT-ASL(LAT)	21.5m	Planned TD MD	3,102.0m				
RT-ML	155.6m	Planned TD TVDRT	2,892.0m				
Current Op @ 0600							
Planned Op							

Summary of Period 0000 to 2400 Hrs
@1900hrs skid from Manta 2a to Manta 2 and recover RGB.

Operations For Period 0000 Hrs to 2400 Hrs on 26 Jan 2006							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
PA	TP (CWR)	WH	1900	2100	2.00	971.0m	Make up Cameron RGB recovery tool to HWDP, establish guide lines to guide posts with ROV assistance. Attach ropes to guide wires.
PA	TP (CWR)	WH	2100	2400	3.00	971.0m	RIH and engage RGB recovery tool while observing with ROV. Shear RGB shear pins with 25klbs overpull. Recover guide base to moonpool and lay out. Break down R/tool.

Phase Data to 2400hrs, 26 Jan 2006						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/RIG-UP/PRESPUD(RM)	4	15 Jan 2006	15 Jan 2006	4.00	0.167	0.0m
ANCHORING(A)	25	15 Jan 2006	16 Jan 2006	29.00	1.208	0.0m
PRESPUD(PS)	13.5	16 Jan 2006	17 Jan 2006	42.50	1.771	0.0m
CONDUCTOR HOLE(CH)	1	17 Jan 2006	17 Jan 2006	43.50	1.812	189.0m
CONDUCTOR CASING(CC)	16.5	17 Jan 2006	18 Jan 2006	60.00	2.500	189.0m
SURFACE HOLE(SH)	57	18 Jan 2006	20 Jan 2006	117.00	4.875	971.0m
SURFACE CASING(SC)	16	20 Jan 2006	21 Jan 2006	133.00	5.542	971.0m
RISER AND BOP STACK(BOP)	51.5	21 Jan 2006	23 Jan 2006	184.50	7.688	971.0m
PLUG AND ABANDON(PA)	14	23 Jan 2006	26 Jan 2006	198.50	8.271	971.0m

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite Bulk	MT	0	0	0	142.9	
Bentonite Bulk	MT	0	0	-26.1	34.6	
Diesel	m3	0	2	-52.1	284.8	
Fresh Water	m3	0	0	0.6	190.9	
Drill Water	m3	0	0	-352.2	272.1	
Cement G	MT	0	0	-61.5	43.2	

Casing					
OD (in)	Csg Shoe MD (m)	Csg Shoe TVD (m)	Csg Landing Depth MD (m)	Csg Landing Depth TVD (m)	LOT/FIT (ppg)
30 "	187.93	187.93	153.10	153.61	
13 3/8"	961.00	926.77	152.23		

Personnel On Board		
Company	Pax	Comment
DOGC	50	All Diamond Personnel
ANZON AUSTRALIA LIMITED	3	Operator Personnel



Personnel On Board		
ESS	8	Catering Personnel
DOWELL SCHLUMBERGER	2	Cementing
FUGRO SURVEY LTD	6	ROV personnel
M-1 AUSTRALIA PTY LTD	2	Mud Engineers
GEOSERVICES OVERSEAS S.A.	2	Mud Logging personnel
CAMERON AUSTRALIA PTY LTD	1	Wellhead personnel
HALLIBURTON AUSTRALIA PTY LTD - SPERRY SUN	6	Dir drilling and LWD personnel
WEATHERFORD AUSTRALIA PTY LTD	3	Casing running personnel
Total	83	

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
Abandon Drill	22 Jan 2006	4 Days	Complete abandon rig drill	Held weekly Safety meetings 13:00, 19:00 & 01:00 hrs
Fire Drill	22 Jan 2006	4 Days	Simulated fire in the Dowell unit.	
JSA	26 Jan 2006	0 Days	Drill=3, Deck=10,	
Man Overboard Drill	30 Dec 2005	27 Days	Man overboard drill	
Safety Meeting	22 Jan 2006	4 Days	Weekly Safety Meetings	
STOP Card	26 Jan 2006	0 Days	Safe = 5, Unsafe = 5	

Marine									
Weather on 26 Jan 2006							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
10.0nm	17kn	45.0deg	1,007.0mbar	18C°	0.5m	45.0deg	-1s	1	152.0
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	0.0
224.0deg	0.00klb	4,530.00klb	1.0m	45.0deg	-1s			3	179.0
Comments								4	205.0
								5	265.0
								6	214.0
								7	245.0
								8	214.0

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks			
				Item	Unit	Used	Quantity
Far Grip		2400hrs	2400hrs en-route to melbourne	Diesel	M3		181
				Fresh Water	M3		320
				Drill Water	M3		0
				Cement G	MT		0
				Cement HT (Silica)	MT		0
				Barite Bulk	MT		0
				Bentonite Bulk	MT		0

Statement of facts figure for remedial work carried out on Manta 2 from 1900hrs to 2400hrs.

Pacific Wrangler	Item	Unit	Used	Quantity
	Diesel	M3		448
	Fresh Water	M3		183
	Drill Water	M3		640
	Cement G	MT		37.2
	Cement HT (Silica)	MT		0
	Barite Bulk	MT		28
	Bentonite Bulk	MT		43.2
	Brine	Bbls		0

Statement of facts figure for remedial work carried out on Manta 2 from 1900hrs to 2400hrs.