



DRILLING MORNING REPORT # 1
Wasabi-1

09 Feb 2008

From: ADA Drilling Supervisors West Triton
To: Paul Barrett

Well Data						
Country	Australia	MDBRT	0.0m	Cur. Hole Size	AFE Cost	US\$ 0
Field	Wasabi	TVDBRT	0.0m	Last Casing OD	AFE No.	
Drill Co.	Seadrill	Progress	0.0m	Shoe TVDBRT	Daily Cost	US\$ 0
Rig	West Triton	Days from spud		Shoe MDBRT	Cum Cost	US\$ 0
Wtr Dpth(MSL)	37.0m	Days on well	0.92	FIT/LOT:	/	
RT-ASL(MSL)	75.0m	Planned TD MD	2652.0m	Current Op @ 0600	Rig in transit from Westernport to Wasabi-1 location. ETA 23:00 10 Feb 2008.	
RT-ML	112.0m	Planned TD TVDRT	2548.0m	Planned Op	Move rig onto Wasabi-1 location. Pin rig & commence pre-loading operations.	

Summary of Period 0000 to 2400 Hrs
Rig transferred to Apache from Bass Strait Consortium at 10:00 (1 km from standby location at Westernport). Rig underway to Wasabi-1 location.

HSE Summary				
Events	Num. Events	Days Since	Descr.	Remarks
Abandon Drill	1	2 Days	Pre-rig move muster drill held	
Lost Time Incident		44 Days	Seadrill took ownership of rig 28 Dec 2007	
Safety Meeting	1	0 Days	General Rig Safety Meeting	
STOP Card		0 Days		

Operations For Period 0000 Hrs to 2400 Hrs on 09 Feb 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	1000	2400	14.00	0.0m	Rig position 1km from standby location at Westernport and underway to Wasabi-1 location. Operatorship of rig transferred from Bass strait Consortium to Apache Energy Ltd. Position at midnight: Heading 130' Longitude 38' South, Latitude 145' East, Speed 5 knots, total distance traveled 47 nautical. miles. ETA at Wasabi 23:00 10 Feb 2008

Operations For Period 0000 Hrs to 0600 Hrs on 10 Feb 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	0000	0600	6.00	0.0m	Rig in transit from Westernport to Wasabi-1 location. Heading 131' Longitude 146'08 South, Latitude 39' East, Speed 4 knots, total distance traveled 81 nautical miles. ETA at Wasabi 23:00 10 Feb 2008

Phase Data to 2400hrs, 09 Feb 2008						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Surface Hole(P4)	8	23 Jan 2008	23 Jan 2008	8.00	0.333	568.0m
Mob/Demob(P1)	14	09 Feb 2008	09 Feb 2008	22.00	0.917	0.0m

General Comments	
00:00 TO 24:00 Hrs ON 09 Feb 2008	
Operational Comments	Seadrill awaiting arrival of NOV technician to rectify various issues / problems with rig floor cyber control system.
Operational Comments	Test pump inoperable due to lack of spare parts.
Operational Comments	Awaiting delivery of saver subs for top drive.

Bulk Stocks					
Name	Unit	In	Used	Adjust	Balance
Barite	t	22.5	0	0	22.5
Bentonite	t	22	8	0	14.0
Cement class 'G'	t	23	3	0	20.0
Rig Fuel	m3	248	4	0	244.0



Bulk Stocks					
Name	Unit	In	Used	Adjust	Balance
Pot Water	M3	188	0	0	188.0
Drill Water	MT	111	0	0	111.0

Personnel On Board	
Company	Pax
ADA	1
ADA	1
ADA	1
ADA	1
BHI	2
Tamboritha	2
Fugro	2
Seadrill	1
Seadrill	2
Seadrill	13
Total Marine	35
Total Marine Catering	8
MO47 Crew	5
ABB Vetco	1
National OilWell	1
Service	1
Total	77