

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 16/11/2006 06:00

Well Name

West Tuna W8A

Rig Name

Rig 22

Company

Imperial Snubbing Services

Job Subcategory

Isolation Assembly

Plan

Report Start Date/Time

15/11/2006 06:00

Report End Date/Time

16/11/2006 06:00

Report Number

21

AFE or Job Number

40000463

Currency

AUD

Total Original AFE Amount

6,313,185

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

78,439

Cumulative Cost

1,831,677

Management Summary

Recover ratch latch, badly damaged. Make up burn shoe BHA to mill packer. RIH tag packer @ 2037m. Comence milling packer. milled .4 mt, well started drinking at 60 BPH.

Activity at Report Time

Attempt to reduce drink rate

Next Activity

Mill packer 7" VHR