



13 Jun 2006

From: Simon Rodda/Webby
To: J. Ah-Cann**DRILLING MORNING REPORT # 59****BASKER - 2**

Well Data							
Country	AUSTRALIA	MDBRT	3414.0m	Cur. Hole Size	8 1/2"	AFE Cost	\$24,733,636
Field	VIC-RL6	TVDBRT	3344.6m	Last Casing OD	9 5/8"	AFE No.	34262-PM-05-AF-01-00
Drill Co.	DOGC	Progress	0.0m	Shoe TVDBRT	2929.0m	Daily Cost	\$0
Rig	OCEAN PATRIOT	Days from spud	303.25	Shoe MDBRT	2945.0m	Cum Cost	\$30,863,568
Wtr Dpth(LAT)	155.5m	Days on well	57.48	FIT/LOT:	13.10ppg / 0.00ppg	Days Since Last LTI	868
RT-ASL(LAT)	21.5m	Planned TD MD	3414.0m				
RT-ML	177.0m	Planned TD TVDRT	3344.6m				
Current Op @ 0600	Basker #4						
Planned Op	Basker #4						

Summary of Period 0000 to 2400 Hrs
Make up tree cap R/Tool while skidding rig from Basjker #4 to Basker #2. Ran in hole and recovered tree cap. Pulled out of hole laying out R/T and tree cap.

FORMATION	
Name	Top
Top Reservoir ZC1 marker	3055.50m
Top Zone 2 Sand	3104.00m
Top Zone 5	3219.00m
Top Volcanics Unit 1	3325.00m
TD	3414.00m

Operations for Period 0000 Hrs to 2400 Hrs on 13 Jun 2006							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
C	P	XT	1000	1200	2.00	3414.0m	Position rig over basker #2, made up tree cap running tool. Establish guide lines.
C	P	XT	1200	1400	2.00	3414.0m	Install 2 x arm guide in moon pool and install guide wires.
C	P	XT	1400	1530	1.50	3414.0m	Ran in hole tree cap running tool with 6 x 203mm (8") dcs and 127mm (5") drill pipe to surface. Land and latch.
C	P	XT	1530	1700	1.50	3414.0m	Unlock tree cap with ROV and hot stab. Pulled out of hole with tree cap, skid rig off location while pulling out of hole.
C	P	XT	1700	1800	1.00	3414.0m	Removed 2 x arm guide and removed tree cap. End of Basker #2.



Phase Data to 2400hrs, 13 Jun 2006						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/RIG-UP/PRESPUD(RM)	154.5	06 Aug 2005	12 Aug 2005	154.50	6.437	0.0m
ANCHORING(A)	32	12 Aug 2005	13 Aug 2005	186.50	7.771	0.0m
PRESPUD(PS)	13	13 Aug 2005	14 Aug 2005	199.50	8.312	177.0m
CONDUCTOR HOLE(CH)	2.5	14 Aug 2005	14 Aug 2005	202.00	8.417	209.0m
CONDUCTOR CASING(CC)	21	14 Aug 2005	15 Aug 2005	223.00	9.292	209.0m
SURFACE HOLE(SH)	33	15 Aug 2005	16 Aug 2005	256.00	10.667	1006.0m
SURFACE CASING(SC)	24.5	16 Aug 2005	17 Aug 2005	280.50	11.687	1006.0m
RISER AND BOP STACK(BOP)	35	17 Aug 2005	19 Aug 2005	315.50	13.146	1006.0m
EVALUATION PHASE (1)(E1)	16.5	19 Aug 2005	03 Sep 2005	332.00	13.833	2741.0m
INTERMEDIATE HOLE(IH)	404.5	19 Aug 2005	05 Sep 2005	736.49	30.687	2956.0m
INTERMEDIATE CASING(IC)	50.5	05 Sep 2005	07 Sep 2005	786.99	32.791	2956.0m
PRODUCTION HOLE(PH)	88	07 Sep 2005	11 Sep 2005	874.99	36.458	3414.0m
EVALUATION PHASE (2)(E2)	103.5	11 Sep 2005	15 Sep 2005	978.49	40.771	3414.0m
PRODUCTION CASING/LINER(PC)	55.5	15 Sep 2005	18 Sep 2005	1,033.99	43.083	3414.0m
ANCHOR RETRIEVAL(AR)	25	01 Oct 2005	02 Oct 2005	1,058.99	44.125	3414.0m
COMPLETION(C)	320.5	18 Sep 2005	13 Jun 2006	1,379.49	57.479	3414.0m

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite Bulk	MT	0	0	0	0.0	
Bentonite Bulk	MT	0	0	0	59.8	
Cement G	MT	0	0	0	76.1	
Cement HT (Silica)	MT	0	0	0	-0.0	
Diesel	m3	0	0	-28.8	314.6	
Fresh Water	m3	31	31	0	248.3	
Drill Water	m3	0	0	0	248.4	

Casing						
OD (in)	Csg Shoe MD (m)	Csg Shoe TVD (m)	Csg Landing Depth MD (m)	Csg Landing Depth TVD (m)	LOT/FIT (ppg)	
30 "	209.00	209.00	174.50			
13 3/8"	1000.00	1000.00	173.53	173.53	14.17	
9 5/8"	2945.00	2928.87	173.82	173.82	13.10	
7 "	3413.00	3343.59	2853.94	2847.43		

Personnel On Board		
Company	Pax	Comment
ANZON AUSTRALIA LIMITED	10	
DOGC	48	
ESS	8	
DOWELL SCHLUMBERGER	2	
FUGRO ROV LTD	6	
PETROLAB	2	
CAMERON AUSTRALIA PTY LTD	4	
WEATHERFORD AUSTRALIA PTY LTD	2	
EXPRO GROUP	14	4 x slick line, 7 x well test.
Total	96	

