

**15 Aug 2005**From: WJ Westman
To: J. Ah-Cann**DRILLING MORNING REPORT # 10****BASKER - 2**

Well Data							
Country	AUSTRALIA	MDBRT	472.0m	Cur. Hole Size	17.500in	AFE Cost	\$24,733,636
Field	VIC-RL6	TVDBRT	472.0m	Last Casing OD	30.000in	AFE No.	34262-PM-05-AF-01-00
Drill Co.	DOGC	Progress	262.0m	Shoe TVDBRT	209.0m	Daily Cost	\$345,291
Rig	OCEAN PATRIOT	Days from spud	1.50	Shoe MDBRT	209.0m	Cum Cost	\$6,399,050
Wtr Dpth(LAT)	155.5m	Days on well	9.81	FIT/LOT:	0.00ppg / 0.00ppg		
RT-ASL(LAT)	21.5m	Planned TD MD					
RT-ML	177.0m	Planned TD TVDRT					
Current Op @ 0600		Drilling 17 1/2" hole at 684m					
Planned Op		Drill 17 1/2" hole to section TD at 1000m Sweep hole clean and fill hole with PHG POOH to run 13 3/8" casing					

Summary of Period 0000 to 2400 Hrs							
Cemented 30" conductor in place Waited on cement to harden Pulled 30" running tool Laid down 36" BHA Picked up 17 1/2" BHA Ran in hole, drilled out shoe Drilled 17 1/2" hole to 472m							

Operations For Period 0000 Hrs to 2400 Hrs on 15 Aug 2005

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
CH	P	CMC	0000	0130	1.50	208.0m	Cemented 30" conductor in place as per program. Pumped 50 bbls preflush with fluoresene dye added Mixed and pumped 173 bbls of 15.8 ppg cement slurry at 5 bpm Displaced cement with 35.5 bbls seawater. Fluoresene dye observed in returns at seabed
CH	P	WOC	0130	0730	6.00	208.0m	Wait on cement to harden Note - On 0-5 deg bulls eye - 0.75 deg to starboard; on 0-2 deg bulls eye - 0.5 deg to starboard
CH	P	CRN	0730	0830	1.00	208.0m	Released 30" running tool with 5 turns LH and pulled out of hole with tool No change to PGB bullseyes reading. SLM out of hole. No change to top of PGB measurement = 174.5m MSL
CH	P	CRN	0830	1030	2.00	208.0m	Torque up service breaks on Cameron 18 3/4" running tools. M/U one running tool to stand of 5" DP and rack back same M/U second running tool to 2m pup joint and lay down on deck
CH	P	HBHA	1030	1130	1.00	208.0m	Hold JSA and lay down BHA from 36" hole section
SH	P	HBHA	1130	1530	4.00	208.0m	Held JSA and picked up BHA for 17 1/2" hole section
SH	P	HBHA	1530	1630	1.00	208.0m	Stabbed into 30" wellhead with 17 1/2" bit and tested MWD - OK
SH	P	DFS	1630	1730	1.00	208.0m	Tagged top of cement at 206m. Drilled cement and shoe to 209m
SH	P	DA	1730	2400	6.50	472.0m	Drill 17 1/2" hole from 209 - 472m

Operations For Period 0000 Hrs to 0600 Hrs on 16 Aug 2005

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
SH	P	DA	0000	0600	6.00	684.0m	Drill 17 1/2" hole from 472 - 684m

Phase Data to 2400hrs, 15 Aug 2005

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/RIG-UP/PRESPUD(RM)	186.5	06 Aug 2005	13 Aug 2005	186.50	7.771	0.0m
CONDUCTOR HOLE(CH)	36.5	13 Aug 2005	15 Aug 2005	223.00	9.292	208.0m
SURFACE HOLE(SH)	12.5	15 Aug 2005	15 Aug 2005	235.50	9.812	472.0m



WBM Data			Cost Today \$ 5260			
Mud Type:	Spud Mud	API FL:	Cl:	Solids(%vol):	Viscosity	150sec/qt
Sample-From:	Active	Filter-Cake:	K+C*1000:	H2O:	PV	22cp
Time:	1800	HTHP-FL:	Hard/Ca:	Oil(%):	YP	121lb/100ft²
Weight:	1.05ppg	HTHP-cake:	MBT:	Sand:	Gels 10s	
Temp:			PM:	pH:	Gels 10m	
			PF:	PHPA:	Fann 003	113
					Fann 006	118
					Fann 100	124
					Fann 200	131
					Fann 300	143
					Fann 600	165
Comment	Cumulative cost \$ 20,401.82					

Bit # 1			Wear	I	O1	D	L	B	G	O2	R
			0	0	NO	A	E	I	RR	TD	
Bitwear Comments:											
Size ("):	17.50in	IADC#	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	Not Found	WOB(avg) 10.00klb	No.	Size	Progress	262.0m	Cum. Progress	262.0m			
Type:	Rock	RPM(avg) 145	3	20/32nd"	On Bottom Hrs	5.2h	Cum. On Btm Hrs	5.2h			
Serial No.:	6036882	F.Rate 1000gpm			IADC Drill Hrs	6.5h	Cum IADC Drill Hrs	6.5h			
Bit Model	MX-1	SPP 2100psi			Total Revs		Cum Total Revs	0			
Depth In	176.0m	HSI			ROP(avg)	50.38 m/hr	ROP(avg)	50.38 m/hr			
Depth Out		TFA									
Bit Comment											

BHA # 2						
Weight(Wet)	50.00klb	Length	242.7m	Torque(max)	D.C. (1) Ann Velocity	0fpm
Wt Below Jar(Wet)	35.00klb	String		Torque(Off.Btm)	D.C. (2) Ann Velocity	0fpm
		Pick-Up		Torque(On.Btm)	H.W.D.P. Ann Velocity	0fpm
		Slack-Off			D.P. Ann Velocity	0fpm

BHA Run Description

BHA Run Comment

Equipment	Length	OD	ID	Serial #	Comment
Bit	0.41m	17.50in		6036882	
Near Bit Stab	1.57m	17.50in		2931	
NMDC	3.00m	9.50in		SBD2367	
Stab	2.44m	17.50in		041262A	
MWD	9.88m	9.50in		29351	
Stab	1.99m	17.50in		5025	
9.5in DC	27.33m	9.50in			
X/O	1.17m	9.50in		MSO 1726	
8in DC	26.68m	8.00in			
Drilling Jars	10.11m	8.25in		111510	
8in DC	18.56m	8.00in			
X/O	1.17m	8.00in		MSO 1724	
5in HWDP	138.43m	5.00in			

Survey									
MD	Incl	Azim	TVD	Vsec	N-S	E-W	DLS	Tool Type	
(m)	(deg)	(deg)	(m)	(deg)	(m)	(m)	(deg/30m)		
367.98	0.1	117.0	367.98	-0.3	-0.3	0.2	0.0	MWD	
396.82	0.1	163.1	396.82	-0.3	-0.3	0.3	0.3	MWD	
425.64	0.0	150.9	425.64	-0.3	-0.3	0.3	0.3	MWD	
454.27	0.1	138.6	454.27	-0.4	-0.4	0.3	0.3	MWD	



Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite Bulk	MT	0			104.5	
Bentonite Bulk	MT	34.4	38.94		65.9	
Diesel	m3	200	21.4		451.9	
Fresh Water	m3	12.5	9.7		370.4	
Drill Water	m3	0	69.8		938.3	
Cement G	MT	40.76	43.74		112.1	

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM (SPM)	SPP (psi)	Flow (gpm)	Depth (m)	SPM1 (SPM)	SPP1 (psi)	Flow1 (gpm)	SPM2 (SPM)	SPP2 (psi)	Flow2 (gpm)	SPM3 (SPM)	SPP3 (psi)	Flow3 (gpm)
1	National 12P160	6.50	8.70	0	100	2100	500										
2	National 12P160	6.50	8.70	0	100	2100	500										
3	Oilwell A1700PT	6.50		0													

Casing			
OD	LOT / FIT	Csg Shoe (MD/TVD)	Cementing
30 "	/	208.00m / 208.00m	

Personnel On Board	
Company	Pax
DOGC	46
DOGC	2
UPSTREAM PETROLEUM	3
ESS	8
DOWELL SCHLUMBERGER	2
GEOSERVICES OVERSEAS S.A.	2
FUGRO SURVEY LTD	6
M-1 AUSTRALIA PTY LTD	2
WEATHERFORD AUSTRALIA PTY LTD	2
HALLIBURTON AUSTRALIA PTY LTD - SPERRY SUN	2
CAMERON AUSTRALIA PTY LTD	1
SCHLUMBERGER OILFIELD AUSTRALIA PTY LTD	1
Total	77

Marine								Rig Support	
Weather on 15 Aug 2005									
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
10.0nm	33kn	270.0deg	1,015.0mbar	14C°	1.5m	270.0deg		1	302.0
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	251.0
252.0deg		5,117.42klb	2.5m	270.0deg				3	234.0
Comments								4	258.0
								5	251.0
								6	269.0
								7	291.0
								8	293.0

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks			
Pacific Wrangler			On route to Melbourne	Item	Unit	Used	Quantity
				Diesel	m3		264.1
Drill Water	m3		0				
Fresh Water	m3		0				
Barite Bulk	MT		0				
Bentonite Bulk	MT		0				
Cement G	MT		0				



Pacific Sentinel			Standby boat	Item	Unit	Used	Quantity
				Diesel	m3		357.2
				Drill Water	m3		546
				Fresh Water	m3		230
				Barite Bulk	MT		0
				Bentonite Bulk	MT		0
				Cement G	MT		43
				Brine	BBS		1000

Helicopter Movement				
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
1	BRISTOW HELICOPTERS AUSTRALIA PTY LTD	1021 / 1034	0 / 4	