

**03 Sep 2005**

From: R.King/S.Rodda

To: J. Ah-Cann

Well Data							
Country	AUSTRALIA	MDBRT	2,741.0m	Cur. Hole Size	12.250in	AFE Cost	\$24,733,636
Field	VIC-RL6	TVDBRT	2,739.5m	Last Casing OD	13.375in	AFE No.	34262-PM-05-AF-01-00
Drill Co.	DOGC	Progress	0.0m	Shoe TVDBRT	1,000.1m	Daily Cost	\$0
Rig	OCEAN PATRIOT	Days from spud	19.75	Shoe MDBRT	1,000.1m	Cum Cost	\$11,710,904
Wtr Dpth(MSL)	155.5m	Days on well	28.06	FIT/LOT:	0.00ppg / 12.49ppg		
RT-ASL(MSL)	21.5m	Planned TD MD					
RT-ML	177.0m	Planned TD TVDRT					

Current Op @ 0600

Planned Op

**Summary of Period 0000 to 2400 Hrs****Operations For Period 0000 Hrs to 2400 Hrs on 03 Sep 2005**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
IH	P	TO	0000	0230	2.50	2,741.0m	Flow check 15 min @ shoe, Pull out of hole from 1207m to 202m
IH	P	TO	0230	0400	1.50	2,741.0m	Flow check @ BOP'S and pull out with 12 1/4" BHA, break out bit and plug into MWD to enable a download while racked in derrick.
IH	P	HT	0400	0600	2.00	2,741.0m	Make up deepsea express cement head and rack back same. Make up 9 5/8" Hanger and CHSART, install wiper plugs.

**Phase Data to 2400hrs, 03 Sep 2005**

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/RIG-UP/PRESPUD(RM)	154.5	06 Aug 2005	12 Aug 2005	154.50	6.438	0.0m
ANCHORING(A)	32	12 Aug 2005	13 Aug 2005	186.50	7.771	0.0m
PRESPUD(PS)	8.5	13 Aug 2005	14 Aug 2005	195.00	8.125	0.0m
CONDUCTOR CASING(CC)	9.5	14 Aug 2005	14 Aug 2005	204.50	8.521	209.0m
CONDUCTOR HOLE(CH)	18.5	14 Aug 2005	15 Aug 2005	223.00	9.292	209.0m
SURFACE HOLE(SH)	33	15 Aug 2005	16 Aug 2005	256.00	10.667	1,006.0m
SURFACE CASING(SC)	24.5	16 Aug 2005	17 Aug 2005	280.50	11.688	1,006.0m
RISER AND BOP STACK(BOP)	35	17 Aug 2005	19 Aug 2005	315.50	13.146	1,006.0m
EVALUATION PHASE (1)(E1)	4	19 Aug 2005	19 Aug 2005	319.50	13.312	1,006.0m
INTERMEDIATE HOLE(IH)	354	19 Aug 2005	03 Sep 2005	673.50	28.062	2,741.0m

**Bit # 4**

Wear	I	O1	D	L	B	G	O2	R		
	4	4	WT	G	E	2	BT	BHA		
Bitwear Comments:										
Size ("):	12.250in	IADC#	437X	Nozzles		Drilled over last 24 hrs		Calculated over Bit Run		
Mfr:	Not Found	WOB(avg)		No.	Size	Progress	Cum. Progress	245.0m		
Type:	Rock	RPM(avg)		1	20/32nd"	On Bottom Hrs	Cum. On Btm Hrs	36.0h		
Serial No.:	MR6231	F.Rate		1	20/32nd"	IADC Drill Hrs	Cum IADC Drill Hrs	42.5h		
Bit Model	GFS10BV	SPP		1	20/32nd"	Total Revs	Cum Total Revs	411		
Depth In	2,497.0m	HSI		1	20/32nd"	ROP(avg)	N/A	ROP(avg)	6.81 m/hr	
Depth Out	2,741.0m	TFA	1.23							
Bit Comment										

**BHA # 5**

Weight(Wet)	50,000.00klb	Length	202.5m	Torque(max)	D.C. (1) Ann Velocity	0fpm
Wt Below Jar(Wet)	26,000.00klb	String		Torque(Off.Btm)	D.C. (2) Ann Velocity	0fpm
		Pick-Up		Torque(On.Btm)	H.W.D.P. Ann Velocity	0fpm
		Slack-Off			D.P. Ann Velocity	0fpm



BHA Run Description					
BHA Run Comment					
Equipment	Length	OD	ID	Serial #	Comment
Bit	0.35m	12.250in		MR6231	
Down Hole Motor	8.50m	9.625in	3.000in	963271	
X/O	1.03m	8.000in	3.000in	AS99	
Pony DC	3.58m	8.000in	3.000in	DA8014	
Stab	2.19m	11.500in	2.875in	47570	
MWD	12.97m	8.000in	2.875in		
Stab	2.22m	11.750in	2.875in	47568	
Drill Collar	17.64m	8.000in	3.000in		
Drilling Jars	9.68m	8.062in	3.000in	MHA00206	
Pony DC	5.02m	8.062in	2.875in	SBD2374	
X/O	1.17m	6.875in	2.875in	MSO1724	
HWDP	138.16m				

Casing			
OD	LOT / FIT	Csg Shoe (MD/TVD)	Cementing
9 5/8"	/	/	
30 "	/	209.00m / 1,000.10m	
13 3/8"	/	1,000.00m /	

Personnel On Board		
Company	Pax	Comment
DOGC	46	All Diamond Personnel
DOGC	5	Diamond 3rd party Personnel
UPSTREAM PETROLEUM	6	Operator Personnel
ESS	8	Catering Personnel
DOWELL SCHLUMBERGER	2	Cementing
GEOSERVICES OVERSEAS S.A.	6	Mud Loggers
FUGRO SURVEY LTD	3	ROV personnel
M-1 AUSTRALIA PTY LTD	2	Mud Engineers
HALLIBURTON AUSTRALIA PTY LTD - SPERRY SUN	4	MWD Personnel
SCHLUMBERGER OILFIELD AUSTRALIA PTY LTD	2	Wireline Personnel
Total	84	

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
JSA		0 Days	Drill=6, Deck=4	
STOP Card		0 Days	8x corrective, 1x positive	