



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Tue, 07 March, 2006

Max POB next 5 days 77
Max POB on Rig `



Tue 07-Mar-06			Wed 08-Mar-06			Thu 09-Mar-06			Fri 10-Mar-06			Sat 11-Mar-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00	Run 13 3/8" casing and cement same		3:00			3:00	M/U 12 1/4" BHA and drill out casing. Perform	
4:00			4:00			4:00			4:00			4:00		
5:00	Position rig over Basker 5		5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00	M/U 17 1/2" BHA and drill shoe track		7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00	Drill 12 1/4" Hole	
14:00			14:00			14:00			14:00			14:00		
15:00	Drill 17 1/2" Hole		15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00	Run BOP and riser		21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
1	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident	1		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford NOPSA	
1		1												
POB at end of crew movements		77	POB at end of crew movements		77	POB at end of crew movements		77	POB at end of crew movements		77	POB at end of crew movements		77
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
Spare PGB Excess Tubulars									CIW tools					
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
HTB cement 7" Liner Brine, 1000bbls Fuel									7" x 29# csg Schl E-log tools Liner linger & R-tool Completion Equip Brine 900 bbl 3-1/2" DP-HWDP					
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip Melb. CREW CHANGE. Load Wrangler at Rig			Far Grip to Rig Wrangler at Rig			Far Grip to Rig Wrangler to Melb			Far Grip at Rig Wrangler in Melb Load			Far Grip at Rig Wrangler to Rig		
Tue 07-Mar-06			Wed 08-Mar-06			Thu 09-Mar-06			Fri 10-Mar-06			Sat 11-Mar-06		