



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD

Forecast from : Tue, 27 June, 2006

Max POB next 5 days 98

Max POB on Rig 100



Tue 27-Jun-06			Wed 28-Jun-06			Thu 29-Jun-06			Fri 30-Jun-06			Sat 01-Jul-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00	R/u & test slickline lubricator		2:00			2:00			2:00			2:00		
3:00	Recover 4" ARH prong & plug from tubing hang		3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00	Pre-flow meeting, RIH & open XD SSD, displac		5:00			5:00			5:00			5:00		
6:00			6:00	Rig down slickline. Unlatch completion riser		6:00			6:00			6:00		
7:00			7:00			7:00	Run Tree Cap on B-3 and B-5		7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00	Close XD SSD, POOH.		9:00			9:00			9:00			9:00		
10:00	Pressure up and shear open FBIV		10:00			10:00			10:00			10:00		
11:00	Open well and flow until cleaned up		11:00	Unlatch guidelines off Basker-3, move rig over B		11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00	Pull Basker-2 Subsea Tree .		13:00			13:00	Remove plugs, flow well and suspend well		13:00		
14:00			14:00			14:00			14:00			14:00		
15:00	Flow well through separator, take fluid samples		15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00	Flush surface lines and bullhead diesel to below		17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00	Close & leak test SSSV & PMV.		19:00			19:00	Run Basker-2 Subsea Tree		19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00	Close & test tree valves. Flush riser and surface		21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
2	Upstream	1		Upstream		1	Upstream	1	1	Upstream	1		Upstream	
7	Diamond	7		Diamond		4	Diamond	4	9	Diamond	11		Diamond	
1	ESS	1		ESS			ESS		2	ESS	2		ESS	
	Fugro			Fugro	1		Fugro	1		Fugro			Fugro	
	MI			MI			MI			MI			MI	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices			Geoservices			Geoservices			Geoservices			Geoservices	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger			Schlumberger			Schlumberger			Schlumberger	
	Sperry			Sperry			Sperry			Sperry			Sperry	
1	Weatherford	1		Weatherford			Weatherford			Weatherford			Weatherford	
	Techo Fibre						DODI Casing			DODI Casing				
1	Wrangler	1												
12		11				6		6	12		14			
POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		96	POB at end of crew movements		96
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
B2 Tubing DODI Riser Schl explosives Well dynamics														
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
Wrangler crew change Fix Tow wire														
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig Wrangler to Melb			Far Grip at Rig Wrangler to Melb			Far Grip at Rig Wrangler to Rig			Far Grip at Rig Wrangler to Rig			Far Grip at Rig Far Grip at Rig		
Tue 27-Jun-06			Wed 28-Jun-06			Thu 29-Jun-06			Fri 30-Jun-06			Sat 01-Jul-06		