

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 28/09/2006 00:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Other Cased Hole Log		Plan Gyro survey inside surface casing	
Report Start Date/Time 27/09/2006 06:00		Report End Date/Time 28/09/2006 00:00	Report Number 1
AFE or Job Number L0501G103	Currency AUD	Total Original AFE Amount 74,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 1,609	Cumulative Cost 1,609
Management Summary Skid rig East and Nth to A-4a well centre. Remove wellhead and conduct Gyro survey to 1930m. Replace wellhead and pressure test OK. Hand well back to production at 2400 hrs.			
Activity at Report Time			
Next Activity Skid the rig to the A-10 and conduct Gyro survey on Slickline.			

Daily Operations: 24 HRS to 28/09/2006 06:00

Well Name Fortescue A10			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Other Cased Hole Log		Plan Gyro Survey	
Report Start Date/Time 28/09/2006 00:00		Report End Date/Time 28/09/2006 06:00	Report Number 1
AFE or Job Number L0501G103	Currency AUD	Total Original AFE Amount 38,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 2,147	Cumulative Cost 2,147
Management Summary Prep rig to skid to A-10. Service Boat.			
Activity at Report Time Skidding rig to the A-10			
Next Activity Conduct Gyro survey on Slickline.			

Daily Operations: 24 HRS to 28/09/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 27/09/2006 06:00		Report End Date/Time 28/09/2006 06:00	Report Number 9
AFE or Job Number L0501F502	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount 140,000
Days Ahead/Behind		Daily Cost Total 56,599	Cumulative Cost 197,335
Management Summary We will be attempting to get down the hole and then Perforate the well from 3906 mtrs to 3910 mtrs MDKB if we have success getting down the hole.			
Activity at Report Time SDFN			
Next Activity Perforate the well			