

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 24/06/2006 06:00

Well Name Halibut A7			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Temporary Plug and Abandon Wellbore	
Report Start Date/Time 23/06/2006 06:00		Report End Date/Time 24/06/2006 06:00	Report Number 1
AFE or Job Number 40000447	Currency AUD	Total Original AFE Amount 530,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 66,293	Cumulative Cost 66,293
Management Summary Crews arrive at Halibut. Check equipment on board. Boom logistic continue with the work on the crane.			
Activity at Report Time Rig down scaffold from crane boom			
Next Activity Load test crane.			

Daily Operations: 24 HRS to 25/06/2006 06:00

Well Name Halibut A7			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Temporary Plug and Abandon Wellbore	
Report Start Date/Time 24/06/2006 06:00		Report End Date/Time 25/06/2006 06:00	Report Number 2
AFE or Job Number 40000447	Currency AUD	Total Original AFE Amount 530,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 50,364	Cumulative Cost 116,657
Management Summary Skid the CWU off A-5a well centre using chain blocks to allow access to rig down Totco BOP's & well head when HLA crane back in service. Boom logistics load test crane using a water weight up to 16 ton. OK. Conduct a crane boom inspection after test. Hand crane back to production. Work boat.			
Activity at Report Time Wait for crane operator to arrive from TNA.			
Next Activity Finish rig down off the A-5a. Remove tree & install abandonment flange.			

Daily Operations: 24 HRS to 26/06/2006 06:00

Well Name Halibut A7			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Temporary Plug and Abandon Wellbore	
Report Start Date/Time 25/06/2006 06:00		Report End Date/Time 26/06/2006 06:00	Report Number 3
AFE or Job Number 40000447	Currency AUD	Total Original AFE Amount 530,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 53,627	Cumulative Cost 170,283
Management Summary Completed A5a nipple up abandonment flange reinstate grating			
Activity at Report Time Skidding rig over well			
Next Activity Position rig over well & rig up			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 24/06/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 23/06/2006 06:00		Report End Date/Time 24/06/2006 06:00	Report Number 8
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 30,506	Cumulative Cost 241,242
Management Summary Continue to rig down work window, and prepare equipment for loading on boat.			
Activity at Report Time Wait for boat			
Next Activity Load boat Far Scandia			

Daily Operations: 24 HRS to 25/06/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 24/06/2006 06:00		Report End Date/Time 25/06/2006 06:00	Report Number 9
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 28,023	Cumulative Cost 269,265
Management Summary Load Far Scandia with rig equipment. Send to WTN unload			
Activity at Report Time Clean deck before departing to Hla.			
Next Activity Move to Hla CWU.			

Daily Operations: 24 HRS to 24/06/2006 06:00

Well Name Fortescue A34			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Production Log		Plan PLT/dual DEFT Survey	
Report Start Date/Time 23/06/2006 06:00		Report End Date/Time 24/06/2006 06:00	Report Number 2
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 135,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 71,309	Cumulative Cost 85,163
Management Summary Tagged HUD at 333 mts mdrt with HES. Rigged up Schlumberger tagged HUD with logging tools at 3326 mts mdrt. Discussed higher hold up depth with Melbourne, decision made to abort logging operations. Rig down from A-34 and hand well back to production			
Activity at Report Time SDFN			
Next Activity Rig up on A-10 and conduct GR survey			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 24/06/2006 06:00

Well Name Fortescue A10			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gamma Ray Survey	
Report Start Date/Time 23/06/2006 14:00		Report End Date/Time 24/06/2006 06:00	Report Number 1
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 65,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,244	Cumulative Cost 11,244
Management Summary Rig up on A-10 and press test			
Activity at Report Time SDFN			
Next Activity Tag HUD conduct Gamma Ray survey and rig down move to A-5			

Daily Operations: 24 HRS to 25/06/2006 06:00

Well Name Fortescue A10			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gamma Ray Survey	
Report Start Date/Time 24/06/2006 06:00		Report End Date/Time 25/06/2006 06:00	Report Number 2
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 65,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 31,134	Cumulative Cost 42,378
Management Summary Completed GR survey across interval 3870 mts mdrt to 3926 mts mdrt. Rig down and move to A-12			
Activity at Report Time SDFN			
Next Activity Rig up on A-12 shut ssd, pull plug and conduct GR survey			

Daily Operations: 24 HRS to 25/06/2006 06:00

Well Name Fortescue A12			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gamma Ray Survey	
Report Start Date/Time 24/06/2006 12:00		Report End Date/Time 25/06/2006 06:00	Report Number 1
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 65,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,244	Cumulative Cost 11,244
Management Summary Rig up on A-12 test bop's. Rih and close ssd at 3148 mts mdrt.			
Activity at Report Time SDFN			
Next Activity Pull RN plug at 3197 mts mdrt, tag HUD and conduct GR survey			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 26/06/2006 06:00

Well Name

Fortescue A12

Rig Name	Wireline	Company	Halliburton / Schlumberger
-----------------	----------	----------------	----------------------------

Job Subcategory	Other Cased Hole Log	Plan	Gamma Ray Survey
------------------------	----------------------	-------------	------------------

Report Start Date/Time	25/06/2006 06:00	Report End Date/Time	26/06/2006 06:00	Report Number	2
-------------------------------	------------------	-----------------------------	------------------	----------------------	---

AFE or Job Number	46000467	Currency	AUD	Total Original AFE Amount	65,000	Total AFE Supplement Amount	
--------------------------	----------	-----------------	-----	----------------------------------	--------	------------------------------------	--

Days Ahead/Behind	Daily Cost Total	Cumulative Cost
	40,199	51,443

Management Summary

Shut ssd at 3148 mts mdrt. Pulled RN plug at 3197 mts mdrt. Tagged HUD at 3228 mts mdrt. Conduct GR survey from 3228 mts mdrt to 3130 mts mdrt. Rig down move to A-35

Activity at Report Time

SDFN

Next Activity

Rig up on A-35 conduct Gyro/GR survey on Tractor

--