

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/07/2006 06:00

Well Name Halibut A1A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory Sand		Plan Sandwash & Reservoir Logging	
Report Start Date/Time 7/07/2006 06:00		Report End Date/Time 8/07/2006 06:00	Report Number 5
AFE or Job Number L0503G023	Currency AUD	Total Original AFE Amount 1,302,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 67,185	Cumulative Cost 328,706
Management Summary Reverse circulate 10 bbl Hivis sweep to 2919m, Pooh from 2919m to surface, washing through all completion jewelery on the way out. R/u Slickline and set a 2.313"catcher plug at 1622m. Reconfigure gas lift valves. Monitor P/A and S/A pressures.			
Activity at Report Time Rih to pull DGLV from SPM at 1288.5m.			
Next Activity Reconfiguring gas lift valves. Unload well with gas lift. Conduct cement bond log.			

Daily Operations: 24 HRS to 9/07/2006 06:00

Well Name Halibut A1A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory Sand		Plan Sandwash & Reservoir Logging	
Report Start Date/Time 8/07/2006 06:00		Report End Date/Time 9/07/2006 06:00	Report Number 6
AFE or Job Number L0503G023	Currency AUD	Total Original AFE Amount 1,302,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 67,075	Cumulative Cost 395,782
Management Summary Slick line Rih and set UGLV at 1288m, Pull and replace DGLV from 1605m, Unload the well. Recover catcher plug from 1622m, Rig down slick line and rig up conductor line. Conduct a SCMT log from 2919m to 2750m, Conduct a GR survey from 2916m to 2620m.			
Activity at Report Time Rih and start conducting static water flow logs.			
Next Activity Conduct water flow flow logs with well offline and online			

Daily Operations: 24 HRS to 10/07/2006 06:00

Well Name Halibut A1A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory Sand		Plan Sandwash & Reservoir Logging	
Report Start Date/Time 9/07/2006 06:00		Report End Date/Time 10/07/2006 06:00	Report Number 7
AFE or Job Number L0503G023	Currency AUD	Total Original AFE Amount 1,302,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 340,143	Cumulative Cost 735,925
Management Summary Complete static water flow logs, Complete flowing water flow logs and PLT survey, Rig down Conductor line, Due to oil production from the well, the rest of the program has been suspended. Start rigging down CWU off the A-1.			
Activity at Report Time Rigging down the CWU off the A-1.			
Next Activity Continue rigging down off the A-1. Conduct Gyro surveys in A12 and A23 conductors			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/07/2006 06:00

Well Name Fortescue A35			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyroscopic Survey	
Report Start Date/Time 7/07/2006 06:00		Report End Date/Time 8/07/2006 06:00	Report Number 5
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 175,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 20,035	Cumulative Cost 221,519
Management Summary Waiting on weather.			
Activity at Report Time SDFN			
Next Activity RIH with Schlumberger and tractor to conduct Gyro survey.			

Daily Operations: 24 HRS to 9/07/2006 06:00

Well Name Fortescue A35			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyroscopic Survey	
Report Start Date/Time 8/07/2006 06:00		Report End Date/Time 9/07/2006 06:00	Report Number 6
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 175,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 120,111	Cumulative Cost 341,629
Management Summary RIH with Schlumberger and perform Gyro survey with tractor, held-up at 2180m MDKB. Tractored down to 3600m MDKB. and held-up again. Started pumping with ISS pump at 1.5 bbl/min, tractor continued to target depth of 4000m MDKB.			
Activity at Report Time SDFN			
Next Activity Fortnightly stump test on BOP and rig-up on A13a			

Daily Operations: 24 HRS to 10/07/2006 06:00

Well Name Fortescue A13A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyroscopic Survey	
Report Start Date/Time 9/07/2006 06:00		Report End Date/Time 10/07/2006 06:00	Report Number 1
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 65,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,361	Cumulative Cost 14,361
Management Summary Carry out fortnightly stump testing on BOPs, rig up on the A-13a, pressure test as per the WellWork procedure and perform Drift Run to 3898 mtrs MDKB.			
Activity at Report Time SDFN			
Next Activity Perform Gyro Survey as per program			