

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/04/2007 05:00

Well Name Fortescue A28b		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 4,017.77	Target Depth (TVD) (mKB) 2,457.62	
AFE or Job Number L0501H003	Total Original AFE Amount 8,078,314	Total AFE Supplement Amount
Daily Cost Total 373,209	Cumulative Cost 1,368,087	Currency AUD
Report Start Date/Time 16/04/2007 05:00	Report End Date/Time 17/04/2007 05:00	Report Number 5

Management Summary
 Perform Complete Bops test to 300/3000 psi for 5 min each. Prepare rig for drilling, Modify mud ditch, install swaco cuttings hose, conduct BCFT,Mini-checks, Accumulator test,
 Pick up 8.5" dirct assy, shallow test Mwd (ok).

Activity at Report Time

Handling Bha

Next Activity

Trip in hole and displace hole to NAF mud,

Daily Operations: 24 HRS to 17/04/2007 05:00

Well Name Halibut A5A		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling	Plan Rig Flip	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0501H218	Total Original AFE Amount 2,253,405	Total AFE Supplement Amount
Daily Cost Total 202,135	Cumulative Cost 1,231,591	Currency AUD
Report Start Date/Time 16/04/2007 05:00	Report End Date/Time 17/04/2007 05:00	Report Number 7

Management Summary
 Install pipe deck wind walls and shakers. Skid rig west. Reinstate access ways. Continue with spooling. Relocate mud trough. Service Far Scandia. Conduct Hazard hunts.

Held weekly safety meetng with day crew.

Activity at Report Time

Install mud trough. Spooling.

Next Activity

Continue rig flip operaions.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 79,194	Cumulative Cost 923,514	Currency AUD
Report Start Date/Time 16/04/2007 06:00	Report End Date/Time 17/04/2007 06:00	Report Number 12
Management Summary Continue to RIH from 780m to HUD @1700m, tag top of HC packer, pick up 0.5m and circulate well clean with 9.2ppg brine. Pump 7bbl slurry and POOH to 1640m, reverse DP clean and WOC. Tag TOC at 1654.8m. Circulate 105bbls inhibited brine. POOH to 860m.		
Activity at Report Time POOH to CST setting depth.		
Next Activity Set CST & Pump cement plug.		

Daily Operations: 24 HRS to 17/04/2007 06:00

Well Name Tuna A17A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Tubing Integrity Test & Upward recompletion	
Target Measured Depth (mKB) 3,359.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H008	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Daily Cost Total 100,870	Cumulative Cost 399,516	Currency AUD
Report Start Date/Time 16/04/2007 06:00	Report End Date/Time 17/04/2007 06:00	Report Number 11
Management Summary Rig up on well. RIH perforate interval 3336.0 to 3338.0mts mdkb. RIH with dump bailer and dump 2 gallons cement on MPBT @ 3358mts mdkb. Rig down off well.		
Activity at Report Time SDFN		
Next Activity Move to Tuna A 23.		