	EAPI	- WellWork Daily Opera	ations Report
Daily Operations: 24 HRS	to 29/06/200	JE 06:00	
Well Name	10 23/00/200	00.00	
Halibut A7			
Rig Name	Company		
CWU Imperial Snubbing Services			
Job Subcategory		Plan	
		Temporary Plug and Abandon Wellbore	
Report Start Date/Time		Report End Date/Time	Report Number
28/06/2006 06:00		29/06/2006 06:00	6
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
40000447	AUD	530,000	
Days Ahead/Behind		Daily Cost Total	Cumulative Cost
		64,269	361,232
bbls of sea water.	oore, Trip in hole	e to 3088m, wash down to 3102m, Service	boat Lady Kari Ann, Start circulating well bore clean with 350
Activity at Report Time Forward circulate sea water to clea	n up well bore.		
Next Activity			
Mix and pump 7 bbl 15.8 ppg cement slurry.			
Deily Operational 24 HDS	10 20/06/200	06.00	
Daily Operations: 24 HRS Well Name	10 29/06/200		
Fortescue A16A			
Rig Name	Company		
Wireline Halliburton / Sc		Schlumberger	
Job Subcategory Plan			
Other Cased Hole Log		Gyro and GR survey on tractor	
Report Start Date/Time		Report End Date/Time	Report Number
28/06/2006 06:00		29/06/2006 06:00	
AFE or Job Number Currency		Total Original AFE Amount	Total AFE Supplement Amount
46000467	AUD	230,000	
Days Ahead/Behind	AOD	Daily Cost Total	Cumulative Cost
Days Alleau/Dellillu		22.893	22,893
Management Summary		22,035	22,095
	nd tag HI ID to g	onfirm that we have clear access for the G	vro and Gamma Ray survey
Activity at Report Time			yro and Callina Ray Survey.
SDFN			
Next Activity			
Perform Gyro and GR Survey using	n Sondex Tracto	or	
		··	