

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 19/09/2006 06:00

Well Name Fortescue A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Casing Cut & Pull	
Report Start Date/Time 18/09/2006 06:00		Report End Date/Time 19/09/2006 06:00	Report Number 4
AFE or Job Number L0501G104	Currency AUD	Total Original AFE Amount 714,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 93,869	Cumulative Cost 289,126
Management Summary Continue RIH with 4" drill pipe from 395m to 765m, Pump CST and 7.5bbls of 15.8ppg cement slurry, reverse circulate drill pipe clean at 716m, POOH with 4" drill pipe, pick up and RIH with casing cutter. Tag top of cement at 722.8m, cut casing at 720m and circulate surface annulus clean. POOH and lay out cutter. Pick up casing spear and RIH to spear casing. POOH and lay out 7-5/8" casing.			
Activity at Report Time RIH with 7-5/8" casing			
Next Activity RIH with 4" drill pipe and pump kick off plug			

Daily Operations: 24 HRS to 19/09/2006 06:00

Well Name Bream B16			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 18/09/2006 06:00		Report End Date/Time 19/09/2006 06:00	Report Number 11
AFE or Job Number L0501F503	Currency AUD	Total Original AFE Amount 170,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,357	Cumulative Cost 162,984
Management Summary RIH to complete proposed perforation - unable to perforate due to perforating gun miss fire.			
Activity at Report Time SDFN			
Next Activity Complete Perforation			