

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 28/10/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 27/10/2006 06:00		Report End Date/Time 28/10/2006 06:00	Report Number 2
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 82,090	Cumulative Cost 163,979
Management Summary Continued to demob the rig components until held-up by deteriorated weather conditions. Weather conditions ceased activities at 1500hrs and has not recommenced due to safety concerns with wind speeds of 50 - 70knots.			
Activity at Report Time Wait on weather			
Next Activity Continue to Rig Down derrick and demob to WTN			

Daily Operations: 24 HRS to 29/10/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 28/10/2006 06:00		Report End Date/Time 29/10/2006 06:00	Report Number 3
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 82,090	Cumulative Cost 246,069
Management Summary Rigged down and cleaned equipment for demob, loaded equipment onto the Lady Karri Ann for mob to WTN. Critical lifts, (Derrick sections, Generator etc) were left on FTA for a more predictable sea state.			
Activity at Report Time Loading the Lady Karri Ann with rig move equipment			
Next Activity Continue to Rig Down for demob to WTN			

Daily Operations: 24 HRS to 30/10/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 29/10/2006 06:00		Report End Date/Time 30/10/2006 06:00	Report Number 4
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 81,915	Cumulative Cost 327,983
Management Summary Rigged down and cleaned equipment for demob, loaded equipment onto the Lady Karri Ann for mob to WTN.			
Activity at Report Time Rigging down and cleaning for demob.			
Next Activity Continue to Rig Down for demob to WTN			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 28/10/2006 06:00

Well Name Bream B3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set MPBT and Perforate	
Report Start Date/Time 27/10/2006 06:00		Report End Date/Time 28/10/2006 06:00	Report Number 4
AFE or Job Number L0503G034	Currency AUD	Total Original AFE Amount 240,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 19,167	Cumulative Cost 76,668
Management Summary Shut down due to bad weather			
Activity at Report Time SDFN			
Next Activity Run Dummy Plug and Perforate the well.			

Daily Operations: 24 HRS to 29/10/2006 06:00

Well Name Bream B3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set MPBT and Perforate	
Report Start Date/Time 28/10/2006 06:00		Report End Date/Time 29/10/2006 06:00	Report Number 5
AFE or Job Number L0503G034	Currency AUD	Total Original AFE Amount 240,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 19,167	Cumulative Cost 95,835
Management Summary Shut down due to high winds.			
Activity at Report Time SDFN			
Next Activity Run in and Perforate the well			

Daily Operations: 24 HRS to 30/10/2006 06:00

Well Name Bream B3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set MPBT and Perforate	
Report Start Date/Time 29/10/2006 06:00		Report End Date/Time 30/10/2006 06:00	Report Number 6
AFE or Job Number L0503G034	Currency AUD	Total Original AFE Amount 240,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 83,373	Cumulative Cost 179,208
Management Summary Run in hole and perforate the well, rig down from the well, replace the wellhead seals on the Cap, travel back to onshore and SDFN.			
Activity at Report Time SDFN			
Next Activity Packing up all of the spread getting ready to move to Snapper.			