

Well	Megascalides 1 Re-entry (Mobilisation)				
Date	24-Nov-06	Drilling Rep Days	Chris Dann	Wellsite Geologist	
Report No.	29	Drilling Rep Nights		Toolpusher	Agus Nugroho

WELL DATA

Country	Australia	Current Hole Size		Casing OD		AFE Cost	
Field	Onshore Gippsland	Measured Depth		Casing MD		AFE Number	
Drill Co.	Century	True Vertical Depth		Casing TVD		Daily Cost:	
Rig	Rig 11	Progress		LOT:		Cum Cost:	
GL - AMSL	120 m	Days From Spud		Last BOP Date:		Planned TD:	
RT - GL	5.2 m	Days on Well		Last LTI Date:			

SUMMARY OF PERIOD 00:00 to 2400HRS: --- Weather cloudy & cool, repair/modify rig equipment, test & connect electrical items, prepare drill pipe for inspection, work on HSE, sort equipment & check certification, work on suction tank,

CURRENT OPERATION @ 06:00HRS: ----- Pre Tour Safety Meeting

PLANNED OPERATIONS FOR NEXT 24HRS: ----- Repair and modify equipment, test, repair & install electrical items, sort equipment & certification, install flowline, install instrumentation and AOI system, fabricate mud return line to trip tank, begin installing high pressure mud lines, repair leaks in low pressure mud systems

OPERATIONS FOR PERIOD 00:00 to 24:00

From	To	Operation Description
0:00		Continue to prepare drill pipe for inspection
		Complete fabrication of flow nipple and flow line - begin installation of flow nipple and flow line
		Work on suction tank low pressure system
		Work on instrumentation & electrical systems
		Identify shortfalls in lifting equipment certifications
		Work on installing HSE items
		Complete repairs to Century loader - change fork assembly from rental loader to Century loader
	18:00	Continue to sort handling tools and certification of rig items
18:00	0:00	Off shift - only one crew on site
		BHI mudloggers rigging up equipment

WATER BASED MUD DETAILS

Mud Type		Filter Cake		H2O		Viscosity	
Sample-From		Cl		Oil:		PV	
Time		Hard/Ca		Sand		YP	
Weight		MBT		Glycol		Gels 10sec	
Temp		PM		KCl		Gels 10min	
API FL		Solids		PHPA			

EQUIPMENT, VOLUMES AND LOSSES DATA

Available (bbls)	Losses	Equipment	Description	Mesh Size	Hours
Active (bbls)	Down hole	Shaker 1			
Mixing (bbls)	Surface	Shaker 2			
Hole (bbls)	Dumped	Desander			
Slug (bbls)	De-sander	Desilter			
Reserve (bbls)	De-silter				
Kill (bbls)	Centrifuge				