

Megascolides-2

Date :	29 Dec 2006	Well Site Manager :		Rig Manager :	Cesar Miaco
Report Number	1	Drilling Supervisor :	Bruce Pilot	Drilling Company :	Century Drilling Ltd
Easting	403212	Northing	5767583	Geologist :	

Well Details

Country:	Australia	Current Hole Size:		Casing O.D.:		Planned TD:	1850m
Field:	Megascolides	Measured Depth:	0m	Casing MD:		Last BOP Test:	
Rig:	Century 11	True Vertical Depth:	0m	Casing TVD:		FIT/LOT:	/
RT - AMSL:	156.20m	24 Hr Progress:	0m	TOL MD:		Last LTI:	
RT - GL:	5.20m	Days From Spud:		Liner MD:		LTI Free Days:	
Datum:	WGS 84	Days On Well:	0.33	Liner TVD:			

Current Ops @ 0600: Rig Down at Megascolides 1
 Planned Operations: Rig down at Megascolides 1 & rig move to Megascolides 2

Summary of Period 0000 to 2400 Hrs

Rig down & prepare for rig move to Megascolides 2

Well Costs - AFE Number:

Original AFE:	\$ 2,839,256	Orig & Supp AFE:	\$ 2,839,256	Daily Cost:	\$ 255,585	Cum. Cost:	\$ 255,585
---------------	--------------	------------------	--------------	-------------	------------	------------	------------

Operations For Period 0000 Hrs to 2400 Hrs on 29 Dec 2006

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RRD	1600	2400	8.00	0m	Rig down & prepare for rig mover

Operations For Period 0000 Hrs to 0600 Hrs on 30 Dec 2006

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RRD	0000	0600	6.00	0m	Rig Down & prepare for rig mover

Summary

Company	Pax On
Karoon Gas Ltd	2
Century Drilling Ltd	19
RMN Drilling Fluids	1
BHI	2
Eurest	2
Total on Rig	26