

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 10/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 09/11/2006 06:00		Report End Date/Time 10/11/2006 06:00	Report Number 15
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind 1.2		Daily Cost Total 83,238	Cumulative Cost 1,187,501
Management Summary HES slickline change out GLV to Dummy GLVs, circulate well to 9.4ppg NaCl brine, pressure test annulus and tubing, rig down slickline, run BPV, rig down x-mass tree. Rig up quick connect, 11" riser & 11" BOP's. Remove BPV & install two-way check into tubing hanger. Pressure test BOP connections. Remove two-way check. Rig up THRT & landing joints.			
Activity at Report Time Rig up THRT & landing joints.			
Next Activity Recover xx plug			

Daily Operations: 24 HRS to 10/11/2006 06:00

Well Name Snapper A12			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Fluid Contact Log		Plan RST-A (sigma) log, SBHP/FBHP survey	
Report Start Date/Time 09/11/2006 21:00		Report End Date/Time 10/11/2006 06:00	Report Number 1
AFE or Job Number 46000479	Currency AUD	Total Original AFE Amount 150,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 7,641	Cumulative Cost 7,641
Management Summary Rig up Hes BOPs and lubricator run in and tag HUDat 2195 mts mdr. Run bailer in attempt to reach required logging epth of 2220 mts mdr			
Activity at Report Time Run sand bailer in attempt to get to logging depth			
Next Activity Move to the A29			