

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 27/04/2007 05:00

<b>Well Name</b> Halibut A5b		
<b>Rig Name</b> Rig 453	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 3,006.87	<b>Target Depth (TVD) (mKB)</b> 2,456.10	
<b>AFE or Job Number</b> L0501H215	<b>Total Original AFE Amount</b> 6,349,068	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 239,572	<b>Cumulative Cost</b> 454,301	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/04/2007 05:00	<b>Report End Date/Time</b> 27/04/2007 05:00	<b>Report Number</b> 2

**Management Summary**

Change rams for drilling w/ 4" x 5" tapered string. Function test. Raise permit & weld crack in Crown-O-Matic Actuator Bracket. Weld passed NDT. Pressure test BOP's w/ 4" & 5" test assemblies to 300/3000 psi. M/U 8½" steerable BHA & RIH to 460m. Held trip drill.

**Activity at Report Time**

Conducting power choke drill.

**Next Activity**

Drill out shoe & 3-5m new formation. Conduct PIT to 12.5 ppg EMW. Kick-off & drill ahead.

## Daily Operations: 24 HRS to 27/04/2007 05:00

<b>Well Name</b> Fortescue A28A		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b>	
<b>Target Measured Depth (mKB)</b> 4,017.77	<b>Target Depth (TVD) (mKB)</b> 2,457.62	
<b>AFE or Job Number</b> L0501H003	<b>Total Original AFE Amount</b> 8,040,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 193,269	<b>Cumulative Cost</b> 4,629,338	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/04/2007 05:00	<b>Report End Date/Time</b> 27/04/2007 05:00	<b>Report Number</b> 15

**Management Summary**

L/D remaining BHA, clean rig floor. Function test BOP's. Jet BOP's. Rig down 5 1/2" handling gear in prep to run 7" casing. R/U to run 7" casing, install casing slips, elevators, casing tongs, fill-up hose. M/U Cameron casing hanger running tool. Rig service. Offload Schlumberger tools onto Lady Kariann. P/U shoe track & run 114 jts of 7" 26#/ft VAMTOP HC casing to 1487m. Circulate casing at surface casing shoe.

**Activity at Report Time**

Running 7" production casing @ 1487m

**Next Activity**

Continue running 7" production casing

## Daily Operations: 24 HRS to 28/04/2007 05:00

<b>Well Name</b> Halibut A5b		
<b>Rig Name</b> Rig 453	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 3,006.87	<b>Target Depth (TVD) (mKB)</b> 2,456.10	
<b>AFE or Job Number</b> L0501H215	<b>Total Original AFE Amount</b> 6,349,068	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 239,572	<b>Cumulative Cost</b> 693,873	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 27/04/2007 05:00	<b>Report End Date/Time</b> 28/04/2007 05:00	<b>Report Number</b> 3

**Management Summary**

**Activity at Report Time**

**Next Activity**

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 27/04/2007 06:00

<b>Well Name</b> Snapper A7		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Plug and Abandonment Only	<b>Plan</b> Plug and Abandon the A-7	
<b>Target Measured Depth (mKB)</b> 2,303.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 40000484	<b>Total Original AFE Amount</b> 1,915,000	<b>Total AFE Supplement Amount</b> 1,085,000
<b>Daily Cost Total</b> 90,444	<b>Cumulative Cost</b> 1,820,038	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/04/2007 06:00	<b>Report End Date/Time</b> 27/04/2007 06:00	<b>Report Number</b> 22

### Management Summary

Recovered casing section 314m - 337.5m. RIH and latch casing section 373.3 - 337.5m and jared and overpulled to 350K lbs. Moved casing 4m. Released spear, had difficulty resetting spear and POOH to conduct BOP test and inspect spear. RIH to 330m and circulate hole clean, set 10-3/4" RTTS and conduct BOP testing 300/1000psi. Lay out RTTS.

### Activity at Report Time

POOH with HWDP.

### Next Activity

RIH to cut casing at ~325m

## Daily Operations: 24 HRS to 26/04/2007 06:00

<b>Well Name</b> Cobia A21		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Gyro Survey	
<b>Target Measured Depth (mKB)</b> 2,822.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0501H550	<b>Total Original AFE Amount</b> 50,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 4,122	<b>Cumulative Cost</b> 4,122	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/04/2007 00:00	<b>Report End Date/Time</b> 26/04/2007 06:00	<b>Report Number</b> 1

### Management Summary

Rig up on well, pressure test BOPs. RIH pull WR-SSV. RIH tag HUD@ 2925mts mdkb.

### Activity at Report Time

Prepare Gyro toolstring to RIH

### Next Activity

Conduct Gyro survey

## Daily Operations: 24 HRS to 26/04/2007 18:00

<b>Well Name</b> Cobia A21		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Gyro Survey	
<b>Target Measured Depth (mKB)</b> 2,822.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0501H550	<b>Total Original AFE Amount</b> 50,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 8,244	<b>Cumulative Cost</b> 12,366	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/04/2007 06:00	<b>Report End Date/Time</b> 26/04/2007 18:00	<b>Report Number</b> 2

### Management Summary

Rigged up on the well, pressure tested as per the WWE procedure, run in hole and recover the SSSV from 448 mtrs, drifted the well with a 2.25" Blind Box, ran Gyro Survey down to 840 mtrs where we hung up, pulled out of hole download the Data, decided to complete the survey in two stages run back in hole all the way to 2822 mtrs stopping every 10 minutes, survey completed POOH download data and run SSSV back into the hole. Rig off the well.

### Activity at Report Time

Making Gyro tools ready to run in the hole.

### Next Activity

Conduct Gyro survey

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 27/04/2007 06:00**

<b>Well Name</b> Cobia A19		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Gyro Survey	
<b>Target Measured Depth (mKB)</b> 2,376.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0501H550	<b>Total Original AFE Amount</b> 58,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 6,126	<b>Cumulative Cost</b> 6,126	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/04/2007 18:00	<b>Report End Date/Time</b> 27/04/2007 06:00	<b>Report Number</b> 1

**Management Summary**

Rig up on well and pressure test. RIH pull FSE WR-SSV POOH. RIH with 2.2" gauge ring to 2375mts mdkb POOH. RIH with Gyro toolstring and perform Gyro survey as per program. POOH. Perform zero checks at surface, download & process data.

**Activity at Report Time**

At surface with Gyro toolstring, process data

**Next Activity**

Continue with Gyro survey, move to A6