

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 1/12/2006 06:00

<b>Well Name</b> Mackerel A11B			
<b>Rig Name</b>		<b>Company</b>	
<b>Job Subcategory</b>		<b>Plan</b>	
		Master Safety Valve Repair	
<b>Report Start Date/Time</b> 30/11/2006 06:00		<b>Report End Date/Time</b> 1/12/2006 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 46000460	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 10,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 0	<b>Cumulative Cost</b> 36,627
<b>Management Summary</b> Rigged down from A-11b			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Move to A-13			

## Daily Operations: 24 HRS to 1/12/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 30/11/2006 06:00		<b>Report End Date/Time</b> 1/12/2006 06:00	<b>Report Number</b> 36
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 102,667	<b>Cumulative Cost</b> 3,167,770
<b>Management Summary</b> RIH with 4" drill pipe and rotary shoe BHA, change out rig power pack, continue RIH and tag hold up depth at 3372m. Wash down to 3376m.			
<b>Activity at Report Time</b> RIH and tag hold up at 3373m.			
<b>Next Activity</b> RIH with drill pipe and wash to 3507m.			

## Daily Operations: 24 HRS to 1/12/2006 06:00

<b>Well Name</b> Mackerel A13A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b>	
		Replace SSSV	
<b>Report Start Date/Time</b> 30/11/2006 06:00		<b>Report End Date/Time</b> 1/12/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 30,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 4,476	<b>Cumulative Cost</b> 8,952
<b>Management Summary</b> Rig up HES lubricator, stump test manual Bop's. Crane wouldnt start. Wait on crane mechanic to fix. Attempt to rig up unable to get Bop's into well head area. Pipe support beams in the way. Problems removing bolts from removable deck beam. Replace wellhead cap and grating			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up change out sssv and move to next well			