

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 28/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 27/11/2006 06:00		Report End Date/Time 28/11/2006 06:00	Report Number 33
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 87,343	Cumulative Cost 2,879,372
Management Summary Run in hole with overshot dressed with 4.5" grapple and attempt to recover packer @ 2639m. Pooh to surface with over shot. Make up burn shoe and start Rih to burn over packer again.			
Activity at Report Time Trip in hole with Metal muncher burn shoe .			
Next Activity Run in hole with burn shoe and scraper and preform sand wash and scraper run down to HUD @ 3507m			

Daily Operations: 24 HRS to 28/11/2006 06:00

Well Name Mackerel A11B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Master Safety Valve Repair	
Report Start Date/Time 27/11/2006 12:00		Report End Date/Time 28/11/2006 06:00	Report Number 1
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 10,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 12,014	Cumulative Cost 12,014
Management Summary Crews arrived onboard, deck chess and unpack equipment			
Activity at Report Time SDFN			
Next Activity Complete repair on Master Safety Valve			